APPENDIX L

TPP MEMORANDUM

This page intentionally left blank



AGENDA

Project Name: Remedial Investigation/Feasibility Study (RI/FS), Former Camp Croft, Spartanburg, South Carolina

Date of Meeting: 16 March 2011

Time of Meeting: 8:30 am – 4:30 pm

Attendees:

- 1. Shawn Boone, USACE, Charleston
- 2. Spencer O'Neal, USAESCH
- 3. Teresa Carpenter USAESCH
- 4. Jason Shiflet, ZAPATA
- 5. Michael Winningham, ZAPATA
- 6. Suzy Cantor-McKinney, ZAPATA
- 7. Jeff Schwalm, ZAPATA
- 8. Susan Byrd, SC DHEC
- 9. South Carolina Parks and Recreation (tentative)
- 10. Croft State Natural Area (tentative)

Purpose of Meeting:

The purpose of this meeting is to establish the TPP team and to begin the TPP process for the Remedial Investigation/Feasibility Study at the former Camp Croft FUDS. Zapata Incorporated (ZAPATA) has developed Pre-Work Plans based on a technical proposal submitted to the United States Army Engineering and Support Center, Huntsville (USAESCH) in response to a Performance Work Statement dated 02 December 2010. Proposed meeting goals and discussion topics are provided below.



Meeting Goals:

- 1. Assemble and introduce the TPP team
- 2. Clarify the general RI/FS process
- 3. Obtain consensus on the project objectives
- 4. Facilitate the evaluation of potential data gaps from existing documents
- 5. Refine the preliminary CSM
- 6. Determine data requirements to achieve project objectives
- 7. Establish RI DQOs
- 8. Complete the initial TPP process such that Work Plans can be developed

Discussion Topics:

- 1. Opening Remark and introductions
- 2. Review agenda goals
- 3. Brief review of RI/FS process
- 4. Discuss the preliminary Conceptual Site Model
- 5. Complete TPP Worksheets (from Interim Guidance Document 01-02)
- 6. Discuss data collection strategies
- 7. Closing Remarks



Action Items (note responsible party and proposed due date):

Responsible Party	Target Due Date	Action

CLOFT TPP RI/FS 3/16/2011

Name / agency

Surey Mckinney ZAPATA Scackinney @ Upatainc.com

Encil

Deb Edwards, USACE Debra.L. Edwards Qusace, army.mil

John Moon Croft SNA JMcon @ scprt. com

Spence O'NOAL USACE Spencer. D. Oncal (BUSACE Army, n)

Teresa Carpenter (USALE) teresa. M. carpenter @ army.

Shawn Boone USAER Charleston shawn.a. boone@usace.army.mil

Susan Byrd SCDHEC byrdska Dhec. Sc. gov

Jason Shiflet ZAPATA jshiflet@zapataihccom

Former Camp Croft Spartanburg, South Carolina

Remedial Investigation/Feasibility Study (RI/FS) Technical Project Planning (TPP), Meeting #1

US Army Corps of Engineers, Charleston District US Army Engineering and Support Center, Huntsville 16 March 2011



US Army Corps of Engineers
BUILDING STRONG®

Contract No.: W912DY-10-D-0028 Task Order No.: 0005

History

The infantry replacement Training Center in Spartanburg, South Carolina was activated on January 10, 1941. It was a training facility for all phases of combat and encompassed approximately 19,000 acres.



By July 1945, nearly 200,000 men had trained at the facility named "Camp Croft."

In 1947, the camp was declared excess to the War Assets Administration, and parcels of the land were disposed of by sale or quitclaim to organizations, business interests, and former owners.



BUILDING STRONG®



The MEC Problem

Military uses that can result in the presence of MEC:

- Ranges and Impact Areas
- Training Areas
- Facilities
- Disposal Areas



BUILDING STRONG_®

Final Remedial Investigation Report for the Former Camp Croft Spartanburg, South Carolina Appendices

Munitions and Explosives of Concern (MEC)

Our focus is minimizing the safety hazards from MEC remaining at this FUDS site.

MEC and UXO:





- MEC consists of munitions and explosives, including fired and/or discarded items, explosive filler, etc.
- UXO is defined as unexploded ordnance
- UXO is a subset of MEC









BUILDING STRONG®

Project Object

- Achieve acceptance of Decision Document (DD) at
 - ► Gas Chambers MRS,
 - ► Grenade Court MRS, and
 - ► Land Range Complex MRS by 31 January 2013.
- Achieve acceptance of DD in compliance with
 - factors listed in 40 Code of Federal Regulations (CFR) 300.430(d)(2),
 - the Comprehensive Environmental Response, Compensation and Liability Act (CERCLA),
 - ► Department of Defense (DoD),
 - ► U.S. Army and
 - ► USACE regulations and guidance.



Stakeholder Involvement

Stakeholders provide input throughout the project:

- Voice community concerns
- Participate on the Restoration Advisory Board (RAB)/attend RAB meetings
- Review and give input on technical reports



BUILDING STRONG_®

Munitions Response Process Under CERCLA



Inventory

Preliminary Assessment/Findings of Determination, 1991

- Determines FUDS eligibility
- Recommends projects (MEC, HTRW, etc.)

Archives Search Report (ASR), 1993

- Details site history
- Historical photo analysis
- Compiles information on past military activities

Archives Search Supplement, 2004 (printed)

Provided additional information on 15 ranges/sub-ranges

GIS-Based Historical Photographic Analysis, 2005

 Identified and mapped areas of potential concern (ground scars, impact craters, trenches, ranges, etc) based on the analysis of historical aerial photographs.

9



BUILDING STRONG®

Investigation

Engineering Evaluation/Cost Analysis (EE/CA)

Two EE/CAs have been completed for the former Camp Croft. Areas of investigation are divided into smaller, manageable areas referred to as ordnance operable units (OOUs).

The EE/CAs identified munitions concerns and presented risk reduction alternatives for each area of concern.

Phase I - January 1996 Action Memorandum dated February 1996 Phase II - January 1998 Action Memorandum dated March 1999



BUILDING STRONG_®

Investigation

The EE/CA process included:

- Review of historical information
- Data collection
- Evaluation of risk based on:
 - Types of munitions (UXO, inert, scrap)
 - Depth of penetration
 - Sensitivity of the munitions
 - Likelihood of human exposure based on land use
- Documentation of Response Alternatives and Associated Costs
- Regulatory and Public Review/Comment Period
- Action Memorandum (authorizing remedial responses) signed by the US Army Corps of Engineers



BUILDING STRONG®





Response Actions to Date

Two Time Critical Removal Actions (TCRAs) were completed in 1994-1995 to clear munitions hazards from the ground surface in areas readily accessible to the public. These areas included:



- 50 acres of Croft State Park, near the fitness trail
- 15 acres of privately-owned property

Surface Clearance

Items found:

- 36 60mm mortar
- 1 155mm projectile w/ burster tube
- 3 2.36" rockets (expended)
- 1 105mm projectile 14,000 pounds scrap



BUILDING STRONG®

Response Actions to Date

The following non-time critical removal actions have occurred:

OOU6 – Clearance of 4 acres; completed in 2001
OOU3/OOU3 Expanded – Clearance of ~45 acres; completed in 2011
OOU11C – Clearance of 17 acres; completed in 2010



BUILDING STRONG_®









Conceptual Site Model

- 15 Military Munitions Response (MMR) areas have been identified in the Archive Search Report (ASR; USACE, 1993) and ASR Supplement (USACE, 2004).
- 3 correspond to the three designated MRSs (i.e., the Gas Chamber, Grenade Court, and the Range Complex).
 - ▶ Range Complex (MRS 3) is composed of Lake Johnson and Lake Craig and 12 sub-ranges.
 - ► Sub-ranges include small arms, mortar, rifle grenade, anti-tank rockets, and combat ranges.
 - ▶ 10 of the 12 sub-ranges, documented ordnance use was limited to small arms ammunition.
 - Documented use at Ranges 9 and 11 included all types of 60mm and 81mm mortars, rifle grenades and 2.36-inch rockets.
- ZAPATA reviewed investigation and removal action documents and compared findings with ASR and ASR Supplement information.
 - We identified discrepancies between documented ordnance types and actual findings in numerous locations.
 - For example, 60mm and 81mm mortars and 105mm hexachlorethane smoke rounds were recovered at OOU6 (former Range 15).



Proposed RI Fieldwork

- We propose to conduct a combination of:
 - Mag-and-dig analog instrument-assisted intrusive investigations,
 - AIR analog instrument-assisted surface reconnaissance,
 - DGM digital geophysical mapping of transects and grids, and
 - MC sampling, both discrete and incremental

20



BUILDING STRONG®

Transect Spacing

- based on MKII grenade, rifle grenade or 60mm mortar
- Determined using VSP
- Methodology (Mag-and-dig vs. AIR) based on range usage and previous RI/FS experience



BUILDING STRONG®

21

Contract No.: W912DY-10-D-0028 Task Order No.: 0005

VSP Input and Results

Munition	Range to No More Than 1 Hazardous Fragment/600 ft ² Area		Survey Design	Survey Area Geometry	Anomaly Distribution	Background Anomaly Density (anom/acre)	False	Decision Rule: % Confidence ¹	Detection Probability ²	Calculated Transect Spacing (ft)	Recommended Transect Spacing (ft)
60mm	166.3	250	Parallel	Circular	Bivariate Normal	15	5	95	90	416	400
MKII Grenade	62	93	Parallel	Circular	Bivariate Normal	15	5	95	90	112	100
Rifle Grenade	87	130.5	Parallel	Circular	Bivariate Normal	15	5	95	90	173	150

Munition	Range to No More Than 1 Hazardous Fragment/600 ft ² Area	1.5 Hazardous Fragment Range (ft)	1.5 Hazardous Fragment range (m)	Average (ft) Excluding TP	Average (m) Excluding TP
37 mm M54	114	171	52.13414634	156.75	47.78963415
37 mm M63 TP	95	142.5	43.44512195	156.75	47.78963415
37 mm Mk I, LE Practice	68	102	31.09756098	102	31.09756098
37 mm MK II (0.053lb)	90	135	41.15853659	149.5	45.57926829
60 mm M49A2	150	225	68.59756098	249.5	76.06707317
60 mm M49A3	166	249	75.91463415	249.5	76.06707317
60 mm M49A5	183	274.5	83.68902439	249.5	76.06707317
60 mm TP M50	79	118.5	36.12804878	118.5	36.12804878
81 mm M362A1	243	364.5	111.1280488	345.6	105.3658537
81 mm M374	234	351	107.0121951	345.6	105.3658537
81 mm M43	230	345	105.1829268	345.6	105.3658537
81 mm M45	224	336	102.4390244	345.6	105.3658537
81 mm M56	221	331.5	101.0670732	345.6	105.3658537
81 mm TP M43A1	89	133.5	40.70121951	133.5	40.70121951
MKII Grenade	62	93	28.35365854	93	28.35365854
Rifle Grenade Robust	87	130.5	39.78658537	130.5	39.78658537



BUILDING STRONG_®

MC Sampling

- Samples should be collected from "biased" locations (i.e., target areas or firing points)
- Incremental samples (IS) collected from sampling units of ~100 ft by 100 ft
- IS analyzed for explosives and select metals (Cu, Pb, Sb, and Zn)
- If white phosphorus is discovered, we will collect discrete samples



Data Quality Objectives

- Data Quality Objectives (DQOs) are statements that;
 - define the quality, quantity and type of data required,
 - the manner in which data may be collected, and
 - ▶ the acceptance criteria for those data.



BUILDING STRONG®

MEC DQOs

- Problem statement: Determine the nature and extent of MEC within each MRS and AoPI.
- Refer to MEC initial DQO table included with read-ahead materials



MC DQOs

- Problem statement: Determine the nature and extent of MC within each MRS and AoPI.
- All plans and requirements for MC will be addressed in the UFP-QAPP
- UFP-QAPP should specify data types, quantities, acceptable decision errors, and how data will be used.



BUILDING STRONG®

MC DQOs

- Samples will be analyzed for
 Explosives, incl. PETN & NG
 - IS samples via EPA Method 8330B
 - Discrete samples via EPA Method 8330A
 - ► Select metals (Cu, Sb, Pb, and Zn)
 - IS/discrete samples via EPA Method 6010B
 - White phosphorous (if evidence exists)
 - Discrete samples via EPA Method 7580



BUILDING STRONG®

MC DQOs

- QA/QC samples will be collected as follows;
 - ► QC duplicates 1:10 (minimum per MRS),
 - ► QA splits 1:10 (minimum per MRS),
 - ► MS/MSD 1:20 (minimum per MRS)
 - ► Equipment rinsate 1 per day per matrix
 - ► Temperature blanks 1 per cooler



BUILDING STRONG®

MC Action/Quantitation Limits

- Project action limits will be based on the most stringent of either EPA Regional Screening Levels – To Be Determined
- Project Quantitation Limits will be approximately 10% of the Action Limits
- Achievable Laboratory Limits (including detection and reporting limits) vary; most recently determined values will be included with the work plans.



BUILDING STRONG®

Reference Limits - Explosives

Matrix: Soil

Analytical Group: Explosives (EPA Method 8330B)

Concentration Level: Low

Analyte		Project	Project	Analytical Method (mg/kg)		Achievable Laboratory Limits (mg/kg)		
	CAS Number	Action Limit (mg/kg)	Quantitation Limit (mg/kg)	Detection Limits	Quantitation Limits	Detection Limits	Limits of Detection	Reporting Limits
2,4,6-Trinitrotoluene	118-96-7			Not Provided	0.25	0.040	0.05	0.1
2,4-Dinitrotoluene	121-14-2			Not Provided	0.25	0.040	0.05	0.1
Hexahydro-1,3,5-trinitro-1,3,5-triazine (RDX)	121-82-4			Not Provided	1.0	0.056	0.075	0.1
4-Amino-2,6-dinitrotoluene	19406-51-0			Not Provided	Not Provided	0.040	0.05	0.1
Octahydro-1,3,5,7-tetranitro-1,3,5,7-tetrazocine ()	2691-41-0			Not Provided	2.2	0.041	0.05	0.1
2-Amino-4,6-dinitrotoluene	35572-78-2			Not Provided	Not Provided	0.048	0.05	0.1
Methyl-2,4,6-trinitrophenylnitramine (Tertyl)	479-45-8			Not Provided	0.65	0.045	0.05	0.1
2,6-Dinitrotoluene	606-20-2			Not Provided	0.26	0.063	0.075	0.1
2-Nitrotoluene	88-72-2			Not Provided	0.25	0.041	0.05	0.1
Vitrobenzene	98-95-3			Not Provided	0.26	0.040	0.05	0.1
3-Nitrotoluene	99-08-1			Not Provided	0.25	0.040	0.05	0.1
,3,5-Trinitrobenzene	99-35-4			Not Provided	0.25	0.040	0.05	0.1
,3-Dinitrobenzene	99-65-0			Not Provided	0.25	0.040	0.05	0.1
I-Nitrotoluene	99-99-0			Not Provided	0.25	0.040	0.05	0.1
Vitroglycerin	55-63-0			Not Provided	Not Provided	0.250	0.5	1
Pentaerythritol tetranitrate (PETN)	78-11-5			Not Provided	Not Provided	0.440	0.5	1



30

BUILDING STRONG_®
Reference Limits - Metals

Matrix: Soil

Analytical Group: Metals (EPA Methods 6020A/7471A)

Concentration Level: Low

Analyte				cal Method opm)	Achievable Laboratory Limits (mg/kg)			
	CAS Number	Project Action Limit (mg/kg)	Project Quantitation Limit (mg/kg)	Detection Limits	Quantitation Limits	Detection Limits	Limits of Detection	Reporting Limits
Copper	7440-50-8			0.0036	Not Provided	0.036	1	2
Lead	7439-92-1			0.028	Not Provided	0.008	0.125	0.250
Zinc	7440-66-6			0.0012	Not Provided	0.466	1.5	2
Antimony	7440-36-0			0.021	Not Provided	0.022	0.250	0.250



Data Collection

Hand-held analog all metals detector

Produces an audible signal to indicate subsurface metallic items



Data Collection

Digital Geophysical Mapping

 Digital data are recorded and analyzed to identify subsurface items most likely to be MEC







MC Sampling

 Collection of soil samples to determine presence of munitions constituents (explosives, and select metals)







36



MRS 1

- Gas chamber #1 is located south of the southern boundary of MRS1.
- Perform AIR along transects to identify areas of potential munitions contamination.
 - ▶ 112 ft spacing within the PWS-defined MRS boundary (based on grenades)
 - ► 50 ft spacing to south of PWS-defined MRS boundary
- Develop anomaly density maps and document MD, CD and MEC.
- Use EM61 in 50'x50' grids at locations (TBD) to locate disposal pits and/or consolidated disposal area. Within grids, intrusively investigate 100% discrete anomalies. If a large indistinguishable anomaly is present, i.e. a disposal pit, a test trench will be excavated.
- MC sampling None.
 - ▶ Per the ASR Supplement, it is unlikely that CS is present after 50 years.
 - This is not a compound routinely analyzed by certified laboratories, and is currently not included in the ADR software database.
 - Smoke canisters are not expected to be comprised of metals of concern.



BUILDING STRONG



MRS 2 and AoPI 9G

MRS 2

- Perform mag-and-dig along transects spaced 112 ft apart to identify areas of potential munitions contamination
- ► Develop anomaly density maps and document MD, CD, and MEC
- ▶ Place grids (50 ft by 50 ft equivalent) in areas of high, medium, and low density
- ▶ Within grids, intrusively investigate 100% discrete anomalies
- MC Sampling One sampling unit (SU) for explosives and select metals; and possibly discrete sampling for white phosphorous
- AoPI 9G
 - Perform mag-and-dig along transects spaced 173 ft apart to identify areas of potential munitions contamination
 - Develop anomaly density maps and document MD, CD, and MEC
 - ▶ Place grids (50 ft by 50 ft equivalent) in areas of high, medium, and low density
 - ► Within grids, intrusively investigate 100% discrete anomalies
 - ► MC Sampling One sampling unit (SU) for explosives and select metals





AoPI 3

- Areas that have undergone previous MEC removals will be excluded
- Extent of MEC has not been defined
- Perform operations along transects spaced 112 ft apart to identify areas of potential munitions contamination
 - During the kick-off meeting, the method of investigation was not agreed upon; potential ideas include mag-and-dig, DGM with EM61 and/or the Metal Mapper, or some combination of these.
- Develop anomaly density maps and document MD, CD, and MEC
- Place grids (50 ft by 50 ft equivalent) in areas of high, medium, and low density
- Within grids, intrusively investigate 100% discrete anomalies
- MC Sampling One sampling unit (SU) for explosives and select metals; and possibly discrete sampling for white phosphorous





AoPI 5 and 9E

AoPI 5

- Perform mag-and-dig along transects spaced 173 ft apart to identify areas of potential munitions contamination
- Develop anomaly density maps and document MD, CD, and MEC
- ▶ Place grids (50 ft by 50 ft equivalent) in areas of high, medium, and low density
- ► Within grids, intrusively investigate 100% discrete anomalies
- ► MC Sampling One sampling unit (SU) for explosives and select metals
- AoPI 9E
 - Perform mag-and-dig along transects spaced 112 ft apart to identify areas of potential munitions contamination
 - ► Develop anomaly density maps and document MD, CD, and MEC
 - ▶ Place grids (50 ft by 50 ft equivalent) in areas of high, medium, and low density
 - ▶ Within grids, intrusively investigate 100% discrete anomalies
 - ▶ MC Sampling One sampling unit (SU) for explosives and select metals





AoPI 8 and 10A

AoPI 8

- Perform mag-and-dig along transects spaced 112 ft apart to identify areas of potential munitions contamination
- ► Develop anomaly density maps and document MD, CD, and MEC
- ▶ Place grids (50 ft by 50 ft equivalent) in areas of high, medium, and low density
- ► Within grids, intrusively investigate 100% discrete anomalies
- ► MC Sampling One sampling unit (SU) for explosives and select metals
- AoPI 10A
 - Perform mag-and-dig along transects spaced 112 ft apart to identify areas of potential munitions contamination
 - ► Develop anomaly density maps and document MD, CD, and MEC
 - ▶ Place grids (50 ft by 50 ft equivalent) in areas of high, medium, and low density
 - ▶ Within grids, intrusively investigate 100% discrete anomalies
 - ▶ MC Sampling One sampling unit (SU) for explosives and select metals





AoPI 10B and 11B

AoPI 10B

- Perform mag-and-dig along transects spaced 416 ft apart to identify areas of potential munitions contamination
- ► Develop anomaly density maps and document MD, CD, and MEC
- ▶ Place grids (50 ft by 50 ft equivalent) in areas of high, medium, and low density
- ► Within grids, intrusively investigate 100% discrete anomalies
- ► MC Sampling One sampling unit (SU) for explosives and select metals
- AoPI 11B
 - Perform mag-and-dig along transects spaced 112 ft apart to identify areas of potential munitions contamination
 - ► Develop anomaly density maps and document MD, CD, and MEC
 - ▶ Place grids (50 ft by 50 ft equivalent) in areas of high, medium, and low density
 - ▶ Within grids, intrusively investigate 100% discrete anomalies
 - ▶ MC Sampling One sampling unit (SU) for explosives and select metals





AoPI 11C

- Areas that have undergone previous MEC removals will be excluded
- Based on findings during ZAPATA's previous removal actions in OOU11C, we recommend conducting investigations to the east of both the PWSdefined boundary and the removal action boundary
- Perform mag-and-dig along transects spaced 112 ft apart to identify areas of potential munitions contamination (PWS-defined area & east of removal action boundary)
- Develop anomaly density maps and document MD, CD, and MEC
- Perform 100% DGM of two ball fields
- Place grids (50 ft by 50 ft equivalent) in areas of high, medium, and low density
- Within grids, intrusively investigate 100% discrete anomalies
- MC Sampling One sampling unit (SU) for explosives and select metals





AoPI 11D

- Perform operations along transects spaced 112 ft apart to identify areas of potential munitions contamination
 - Wooded areas mag-and-dig along transects
 - ► Golf course 100% DGM along transects
 - Overlap these two methods
- Develop anomaly density maps and document MD, CD, and MEC
- Place grids (50 ft by 50 ft equivalent) in areas of high, medium, and low density
- Within grids, intrusively investigate 100% discrete anomalies
- MC Sampling One sampling unit (SU) for explosives and select metals





MRS 3

- Sub-divide MRS into two areas
- MC Sampling 10 sampling units (SU) across both sub-areas for explosives and select metals
- Sub-area 1
 - Perform mag-and-dig along transects spaced 416 ft apart to identify areas of potential munitions contamination
 - ▶ Develop anomaly density maps and document MD, CD, and MEC
 - ▶ Place grids (50 ft by 50 ft equivalent) in areas of high, medium, and low density
 - ▶ Within grids, intrusively investigate 100% discrete anomalies
 - Sub-area 2
 - Perform AIR along transects spaced 416 ft apart to identify areas of potential munitions contamination
 - ► Develop anomaly density maps and document MD, CD, and MEC





Lakes Craig and Johnson

- Based on site restrictions, no data will be collected in the Lakes
- Transects (both mag-and-dig and AIR) will be conducted up to and along the shoreline of the lakes
- Develop anomaly density maps and document MD, CD, and MEC
- No MC samples will be collected







UXO Safety Procedures

The Three R's

Recognize - Military munitions/ordnance becomes a danger only when it is disturbed. When you see an item, STOP.

Retreat - Do not move closer to get a better look! Never attempt to remove anything near it. Do not touch, move, or disturb. MOVE AWAY.

Report - Immediately report any suspected military munitions. Call 911





Technical Project Planning Memorandum – No. 1

Subject:	FUDS Military Munitions Response Program Documentation of Technical Project Planning Project Team Meeting for a Remedial Investigation/Feasibility Study (RI/FS)
Site:	Former Camp Croft, Spartanburg, SC
Contract:	Contract Number W912DY-10-D-0028, Task Order 0005

The Technical Project Planning (TPP) meeting was conducted on 16 March 2011 at the Spartanburg Marriott at Renaissance Park in Spartanburg, South Carolina from 8:30am to 3:30pm. The Project Delivery Team (PDT) is composed of the participants listed below; all were present (sign-in sheet attached). Meeting participants introduced themselves.

1. Shawn Boone	Project Manager, US Army Corps of Engineers (USACE), Charleston
	District
2. Spencer O'Neal	Project Manager, US Army Engineering and Support Center, Huntsville
	(USAESCH)
3. Teresa Carpenter	Technical Lead, USAESCH
4. Deb Edwards	Geophysicist, USAESCH
5. Susan Byrd	South Carolina Department of Health and Environmental Control (DHEC)
6. John Moon	South Carolina Department of Parks, Recreation & Tourism (DPRT),
	Croft State Natural Area
7. Jason Shiflet	Project Manager, Zapata Incorporated (ZAPATA)
8. Suzy McKinney	Quality Control Manager, ZAPATA

Meeting Discussion Summary:

The purpose of the meeting was to establish the PDT team and to begin the TPP process for the RI/FS at the former Camp Croft. Mr. Shiflet opened the meeting with a brief presentation to explain the RI/FS process and where this task is within that process. The project includes Munitions Response Sites (MRS) 1, 2, and 3, Areas of Potential Interest (AoPI) 3, 5, 8, 9E, 9G, 10A, 10B, 11B, 11C, 11D, and Lakes Craig and Johnson. The presentation and general discussions about the Former Camp Croft RI/FS task order led to numerous questions (for clarification) from Mr. Moon. These general discussions continued until just before noon, when Mr. Moon had to leave. After a short break, the PDT continued project specific discussions until the meeting adjourned at 3:30pm. The outcome of these discussions resulted in the refinement of the preliminary conceptual site model, the conceptual site exposure model, and preliminary MEC DQOs, and established the framework for the Draft Work Plans. The bullet points listed below are highlights from the day's discussions.

Zapata Incorporated April 2011 Revision 0

Page 1

Contract No. W912DY-10-D-0028 Task Order No.0005









- 1) The Croft State Natural Area allows three two-day bow hunts for deer between September and November, each year.
- 2) The Croft State Natural Area hosts Horse Shows on the third Saturday of each month between February and November, each year.
- 3) Shawn has had recent discussions with the public regarding the potential existence of various munitions items in and around the Former Camp Croft. For example, Jimmy Tobias noted that "howitzer like munitions" were found in and along the creek (*possibly Fairforest Creek*) during the bridge construction along SC Highway 150. Mr. Tobias also noted that he's seen lots of military munitions east of AoPI 9G and north of AoPI 12A. The PDT agreed that it would be prudent to solicit site-specific information from local, knowledgeable persons.
- 4) The PDT agreed that Spartanburg County Sheriff's Office munitions responses should be incorporated into the project Geographic Information System (GIS).
- 5) The PDT agreed that Lieutenant Dyas of the Spartanburg County Sheriff's Office should be invited to the next TPP meeting.
- 6) Previously cleared areas (i.e., areas where removal actions have been completed) should be incorporated into the project GIS.
- 7) Soil sample analytical results for munitions constituents (MC), namely explosives and metals (Cu, Pb, Sb, and Zn), will first be compared to the EPA Regional Screening Level (RSL) Summary Table (dated November 2010). These can be found at <u>http://www.epa.gov/region9/superfund/prg/</u>. Once any contamination is delineated to the RSL table, EPA Region IV Ecological Screening Values will be used for ecological risk assessment purposes. These can be found at <u>http://www.epa.gov/region4/waste/ots/epatab4.pdf</u>.
- 8) If a risk assessment is required, the munitions Center of Expertise (CX) may require that surface and subsurface samples be included in the risk assessment. The USAESCH agreed to discuss the issue with the CX. If both surface and subsurface samples are required for the risk assessment, then those similar depth intervals would likely be required for background samples.
- 9) The PDT agreed that all soil samples will be discrete. Those samples will be collected from the ground surface to a depth of two inches. If burrowing animals are present, deeper samples may be required.
- 10) Background soil sampling will not be required unless there are analytical results that exceed the EPA RSLs. If background soil sampling is required, field teams must document the soil type during sampling so that sample results can be compared to similar soil types. DHEC recommended that ZAPATA should consider submitting a Freedom of Information Act (FOIA) request to local agencies requesting available background data sets.
- 11) The PDT discussed data collection needs on golf course property, particularly in the fairways and greens. It was agreed that the USACE should initiate a meeting with the golf course

Zapata Incorporated April 2011 Revision 0

Page 2









owners as soon as possible to discuss investigation options. Potential options include using an EM61 or the MetalMapper system, followed by some amount of intrusive investigation.

- 12) AoPI 12A is partially within MRS 3. In MRS 3 (and within AoPI 12A), transect spacings should be set at 112 ft based on a MKII grenade.
- 13) Previous work conducted in AoPI 12B indicated the existence of a rifle grenade. Rather than compressing the transect spacing within AoPI 12B, the PDT requested that ZAPATA place a transect through AoPI 12B.
- 14) The PDT discussed the possibility of using ZAPATA's existing geophysical prove-out (from earlier site work). The USAESCH agreed to consider the possibility and will follow up with ZAPATA.
- 15) For mag-and-dig transects, the PDT was unable to define the anomaly density threshold that would be considered excessive and thus would trigger the need to sample only a statistically significant portion of the anomalies along the transect. Examples of 40 and 60 anomalies per 100 ft segment were provided as possible values. The USAESCH agreed to seek clarification and provide input.
- 16) The PDT discussed collecting MC samples in areas with high anomaly densities. Tentatively, those high density areas are defined as those areas where the anomaly density count is > the 97th percentile of all anomaly densities.
- 17) The PDT agreed that pre-blow-in-place (BIP) samples would not be used in the risk assessment (if a risk assessment is required).
- 18) The question was raised whether there should be more coverage near the horse ring and park office, due to higher concentration of visitors/access. The USAESCH agreed to seek clarification and provide input.
- 19) The PDT discussed tighter transect line spacing in areas where grenades have been found; perhaps a DQO using tighter line spacing in the HFD (from the boundary of the grid where the grenade was found) and increase line spacing from point at which the last grenade fragment was found. The PDT ultimately decided against this approach from an implementability stand point. If evidence of grenades is prevalent, and the PDT feels that more data are required, the PDT may elect to place grid(s) in the area, and/or add transects in between existing transects for better characterization.
- 20) The PDT discussed AoPI 3 and the need (or lack thereof) for additional data. Extensive activities have been conducted in and around AoPI 3. Based on the amount of data available from those previous activities, the question of whether or not the nature of contamination at AoPI 3 has been defined was posed. Furthermore, since the PDT has defined the lateral extent of MEC in the data quality objectives (DQO) table as the distance equal to the transect spacing determined for the respective area (i.e., 112 ft for AoPI 3) beyond the last MEC discovered, it is possible to place a 112 ft buffer around AoPI 3 and conclude that both the nature and extent of the contamination has been defined. The USAESCH agreed to discuss the matter with the CX and provide comment to the PDT.

Zapata Incorporated April 2011 Revision 0

Page 3









- 21) The PDT agreed that grids placed in mag-and-dig areas will be digitally geophysically mapped (DGM). From those DGM grids, all MEC-like anomalies will be investigated. MEC-like anomalies will be based on results determined during the geophysical proveout; those selections will be discussed with the PDT prior to intrusive investigation. In analog instrument-assisted reconnaissance (AIR) areas, grids will be evaluated by mag-and-dig methods. In those grid, all anomalies will be intrusively investigated since the nature and extent of munitions along AIR transects will be unknown.
- 22) The PDT agreed that investigations at AoPI 11C should be conducted east of those previously conducted along Cedar Springs Drive. Investigation within the area identified as AoPI 11C in the Performance Work Statement (PWS) is not required.
- 23) DHEC requested that the Uniform Federal Policy for Quality Assurance Project Plan (UFP-QAPP) include a) rationale for how selected group of metals were determined and b) how and when the need for background samples will be determined.
- 24) The PDT requested that ZAPATA confirm Accutest and TestAmerica have certifications for South Carolina. ZAPATA has confirmed, in writing, that both labs hold South Carolina certification.
- 25) The PDT discussed the preferred format of the Work Plans. ZAPATA made some suggestions to improve clarity and readability based on recent experiences with another RI/FS. The PDT agreed to review the proposed format (see attached).

Attachments:

Meeting Agenda Sign-in Sheet RI/FS Presentation Conceptual Site Models Conceptual Site Exposure Models Munitions and Explosives of Concern Data Quality Objective Tables EM 200-1-2 Worksheets Work Plans outline Project Figures Project Schedule

Zapata Incorporated April 2011 Revision 0

Page 4

Contract No. W912DY-10-D-0028 Task Order No.0005

		Suspect Past DoD Activities					
MRS/Area of Potential Interest (AoPI)	Approximate Acres	based on the ASR, ASR Supplement, and GIS-based Historical Photographic Analysis	Potential MEC/MD	Previous Investigation / Clearance Actions	Adjusted RI acreage	Post-DoD / Current Land Use and Potential Receptors	RI Field Sampling * *Transect spacing is based on VSP, using 1.5x HFD from the HE item (90% confidence for that item or larger)
MRS 1 GAS CHAMBERS	23.8	Training using CS smoke pots/grenades. Assume disposal of canisters in pits or tossed away from the gas chamber (gas chamber #1) in the same general area. Training trenches may also be associated with gas chambers. NOTE: Three other gas chambers are identified in historical photographic analysis. Gas chamber #2 and gas chamber #3 are in the vicinity of the 10 th and 3 rd holes of the golf course, respectively, adjacent to AoPI 3 (previously referred to as OOU3). Gas chamber # 4 is due east of AoPI 11C (previously referred to as OOU 11C) near the ball fields.	CS smoke pots/grenades. No documented finds since site closure.	General location of gas chamber #3 has been geophysically mapped while investigating OOU3. Anomalies will be intrusively investigated in January 2011.	23.8	Private/commercial. Receptors: residents, landowners, employees. Site is publicly accessible other than the commercial property, which has restricted access.	Upon review of the historical photographic analysis, gas chamber #1 is located south of the southern boundary of MRS1. As such, the field investigation will be focused south of the delineated MRS1. Field investigation will be expanded to include general vicinity of gas chambers #2 and 3 as part of the AoPI 3 investigation, and gas chamber #4 as part of the AoPI 11C investigation. Within the PWS-defined MRS boundary, perform a surface reconnaissance along transects spaced 112 ft apart based on grenades to identify areas of potential munitions contamination. Develop anomaly density maps and document MD, CD and MEC. To the south of the PWS-defined boundary, perform a surface reconnaissance along transects spaced 50 ft apart, to determine anomaly density. Use EM61 in 50'x50' grids to locate disposal pits and/or consolidated disposal area. Within grids, intrusively investigate all MEC-like anomalies. If a large indistinguishable anomaly is present, i.e. a disposal pit, a test trench will be excavated to characterize the anomalous area. MC sampling – None. Per the ASR Supplement, it is unlikely that CS is present after 50 years. In addition, this is not a compound routinely analyzed by certified laboratories, and is currently not included in the ADR software database. There is no need to sample for metals – smoke canisters are not expected to be comprised of metals of concern for risk analysis.
MRS 2 GRENADE COURT	24.9	Live and practice grenade training.	Live and practice grenades. No documented finds since site closures.	None.	24.9	Private property. Receptors: landowners, residents. Area is publicly accessible.	 Mag and dig 100% of anomalies using a MineLab detector along transects spaced at 112' based on a grenade. Develop anomaly density maps and document MD, CD and MEC. The MineLab was selected for use in MRS 2 and MRS 3 based on the magnetic rocks and responsive soils throughout the project site. Place grids (50'x50' equivalent) in areas of high, medium and low-density areas. Grid acreage will be at least 10% of the total transect acreage. DGM grids using EM61. Intrusively investigate MEC-like anomalies. MC sampling – One discrete soil sample (from 0 to 2" bgs) for explosives and select metals (Pb, Sb, Zn, Cu). If evidence of white phosphorus is discovered, discrete soil samples will be collected for chemical analysis.
MRS 3 OPERATIONAL RANGE COMPLEX	12,102.4 (not including Lake Johnson and Lake Craig)	Artillery training and combat range using live and practice munitions. Documented and undocumented firing points. 15 ranges, as documented in the Supplemental ASR.	60mm mortars, 81mm mortars, 1,000" AT, rifle grenades. Items found since site closure include: 37mm, 57mm, 60mm, 81mm, 105mm, 2.36" rockets, grenades, rifle	EE/CA (1996 and 1998). MEC surface removals at OOU1B, OOU2, and OOU7 in 1997. MEC removal at	12,102.4	State park, private property. Receptors: recreational users (hikers, bikers, camping, horseback riding), residents,	Due to the nature of the previous clearances, the minimal amount of acreage that was cleared, and the difficulty in accurately relocating the exact grids/acreage that was cleared more than 10 years ago, these areas will be included in the investigation, as described below. These data will allow the PDT to evaluate the effectiveness of the past removal actions, for consideration in the RI and FS documents. MRS 3 will be divided into sub-areas based on past land use. <i>Sub-area 1</i> is inclusive of the range complex most likely to have MK II grenades, 37mm, and 60mm mortars or larger munitions, based

MRS/Area of Potential Interest (AoPI)	Suspect Past DoD Activities based on the ASR, ASR Supplement, and GIS-based Historical Photographic Analysis	Potential MEC/MD	Previous Investigation / Clearance Actions	Adjusted RI acreage	Post-DoD / Current Land Use and Potential Receptors	(90% confidence for that item or larger)
		grenades, 155mm with burster tube. Specifically: <u>1A</u> - 37mm and 57mm inert projectiles. <u>1B</u> – 60mm and 81mm mortar parts. <u>2</u> – 60mm and 81mm mortar parts, 4.2" mortar parts, 4.2" mortar parts. <u>6A/6B</u> – M43 81mm mortars, M49 60mm mortar, M84 105mm HC smoke round. <u>7</u> – 60mm mortars, 81mm mortars, 2.36" rocket parts. <u>9F</u> – 37mm APT with tracer (expended), grenade ring. <u>10C</u> – MKII practice grenade scrap. <u>10D</u> – Grenade frag, part of a white phosphorus grenade. <u>11A</u> – Grenade top, 60mm mortar (expended). <u>12A</u> – Grenade spoon, M9 HEAT rifle grenades practice rifle grenades and scrap. <u>12B</u> – M9 rifle grenade.	OOU6A/6B in 2001. Less than 1% of the MRS has undergone MEC clearance, most of which was surface or shallow depth clearance as part of Time Critical Removal Actions.		landowners. Some timber harvesting on private property. Public access; some of the southern areas may be inaccessible due to limited road, dense vegetation.	on documented MEC finds. <i>Sub-area</i> 2 represents all remaining portions where only sporadic and small quantities of munitions have been found. If MEC/MD is found up to the boundary of the MRS, including formerly identified OOUs, ZAPATA will coordinate with the Project Delivery Team to expand the investigation via instrument-assisted reconnaissance or mag and dig, to increase confidence that the boundary of MEC is defined. <i>Sub-area</i> 1 - Mag and dig 100% anomalies using a MineLab detector at various transect spacings, those being 112 ft for MK II grenades, 242 ft for 37mm projectiles, and 416 ft for 60mm mortars. Develop anomaly density maps and document MD, CD and MEC. Conduct an instrument-assisted recon along transects in wetlands, documenting anomaly counts. There will be no intrusive investigation of anomalies in the wetlands. Place grids (50'x50' equivalent) in areas of high, medium and low density areas. Grid acreage will be at least 10% of the total transect acreage. DGM grids using EM61. Intrusively investigate MEC-like anomalies. <i>Sub-area</i> 2 – Perform a surface reconnaissance along transects spaced 416 ft apart based on a 60mm mortar to identify areas of potential munitions contamination. Develop anomaly density maps and document MD, CD and MEC. <i>MC sampling</i> - Ten (10) discrete soil samples (from 0 to 2" bgs) for explosives and select metals (Pb, Sb, Zn, Cu) based on range fans/firing points, terrestrial targets, and findings from mag-and-dig.

MRS/Area of Potential Interest (AoPI)	Approximate Acres	Suspect Past DoD Activities based on the ASR, ASR Supplement, and GIS-based Historical Photographic Analysis	Potential MEC/MD	Previous Investigation / Clearance Actions	Adjusted RI acreage	Post-DoD / Current Land Use and Potential Receptors	RI Field *Transect spacing is based on VS (90% confidence fo
RANGE COMPLEX (LAKE CRAIG AND LAKE JOHNSON)	Total ~ 185.6 Lake Johnson footprint = 37.5 acres. ZAPATA contacted State Park personnel on 12/3/10 and SC DNR on 12/6/10 concerning lake water levels. Officials indicated that Lake Johnson has been drained but is currently being naturally filled and has approximatel y 7 acres of water.	Situated within MRS 3.	60mm and 81mm mortars. No documented finds since site closure.	None	185.6	State park. Receptors: recreational users (boating, fishing). Site is publicly accessible.	Two investigation methodologies are proposed for with variable transect spacings. Based on site re proposed. Mag-and-dig transects proposed for a water boundary, will turn and follow the shoreline away from the lake. This will allow for data colle method will be employed during surface reconna data will be used to develop anomaly density ma <i>MC sampling</i> – No samples will be collected.
AREAS OF POTENTIAL INTEREST – GENERAL COMMENTS		Mixed use.					Field work in AoPI is contingent upon rights-of-er If MEC/MD is found up to the boundary of any Ad Delivery Team to expand the investigation via in- to increase confidence that the boundary of MEC

eld Sampling * a VSP, using 1.5x HFD from the HE item se for that item or larger)

sed for MRS; mag-and-dig and surface reconnaissance, site restrictions, no data collection within the lakes is d for areas west of the lakes will be performed up to the preline until the point at which the transects turn and lead collection to occur along the lake shorelines. A similar connaissance east of the lakes. As with MRS 3, those ty maps and document MD, CD and MEC.

-of-entry.

any AoPI, ZAPATA will coordinate with the Project via instrument-assisted reconnaissance or mag and dig, f MEC is defined.

MRS/Area of Potential Interest (AoPI)	Approximate Acres	Suspect Past DoD Activities based on the ASR, ASR Supplement, and GIS-based Historical Photographic Analysis	Potential MEC/MD	Previous Investigation / Clearance Actions	Adjusted RI acreage	Post-DoD / Current Land Use and Potential Receptors	RI Field Sampling * *Transect spacing is based on VSP, using 1.5x HFD from the HE item (90% confidence for that item or larger)
AREA OF POTENTIAL INTEREST 3	PWS AoPI = 11 acres. Previous defined OOU 3 (Wedgewood) = 46 acres.	Cantonment area.	Grenades. Items found since site closure include: grenades, 2.36" rocket fragmentation.	EE/CA (1996), multiple removal reports. Subsurface clearance to depth in approximately 40 acres in the Wedgewood development that encompasses the majority of AoPI 3. DGM and some clearance in golf course buffer. General location of gas chamber #3 has been geophysically mapped while investigating OOU3. Anomalies will be intrusively investigated in January 2011. Results of this clearance may alter the CSM.	Approx. 3 acres.	Residential and recreational (golf course). Receptors: Residents, golfers, and golf course maintenance personnel. Site is publicly accessible.	 Areas that have undergone previous MEC removals will be excluded from the acres investigated under this RI based upon coordinates provided in removal documents. Extent of MEC has not been defined. MEC has been encountered beyond the currently delineated boundary of AoPI 3 as documented during the MEC removal at OOU3. Field investigation will occur beyond this boundary to the west, north and east to the road depicted in the historical photo analysis. While the 112 ft transect spacing is proposed for these extend areas of investigation, it is unclear what method of investigation is most appropriate; potential ideas include mag-and-dig, DGM with EM61 and/or the MetalMapper, or some combination of these. The method should be determined during the TPP process. ZAPATA believes that the location of gas chamber #2, as shown in the historical photographic analysis, has been investigated during previous MEC investigations/removals. In the event that this area was not characterized, the proposed line spacing is adequate to identify gas canisters. MC sampling - One discrete soil sample (from 0 to 2" bgs) for explosives and select metals (Pb, Sb, Zn, Cu).
AREA OF POTENTIAL INTEREST 5	5.5	North of the Range 7 firing point; southwest of grenade court.	Grenades. Items found since site closure include: rifle grenade.	EE/CA (1996)	5.5	Residential. Receptors: landowners, residents. Area is publicly accessible.	 Mag and dig 100% transects using a MineLab detector at 173' line spacing, based on a rifle grenade. Develop anomaly density maps and document MD, CD and MEC. Place grids (50'x50' equivalent) in areas of high, medium and low-density areas. Grid acreage will be at least 10% of the total transect acreage. DGM grids using EM61. Intrusively investigate MEC-like anomalies. <i>MC sampling</i> - One discrete soil sample (from 0 to 2" bgs) for explosives and select metals (Pb, Sb, Zn, Cu).
Exhibit 2 – Preliminary Conceptual Site Model

MRS/Area of Potential Interest (AoPI)	Approximate Acres	Suspect Past DoD Activities based on the ASR, ASR Supplement, and GIS-based Historical Photographic Analysis	Potential MEC/MD	Previous Investigation / Clearance Actions	Adjusted RI acreage	Post-DoD / Current Land Use and Potential Receptors	RI Field Sampling * *Transect spacing is based on VSP, using 1.5x HFD from the HE item (90% confidence for that item or larger)
AREA OF POTENTIAL INTEREST 8	23.9	North of the Range 11 firing point.	Small arms ammunition. No documented finds since site closure.	EE/CA (1996)	23.9	State Park. Receptors: recreational users (hikers, bikers, camping, horseback riding). Site is publicly accessible.	 Mag and dig 100% transects using a MineLab detector at 112' spacing. Develop anomaly density maps and document MD, CD and MEC. Place grids (50'x50' equivalent) in areas of high, medium and low-density areas. Grid acreage will be at least 10% of the total transect acreage. DGM grids using EM61. Intrusively investigate MEC-like anomalies. MC sampling - One discrete soil sample (from 0 to 2" bgs) for explosives and select metals (Pb, Sb, Zn, Cu).
AREA OF POTENTIAL INTEREST 9E	7.6	Northwest of the Range 7 firing point.	Small arms ammunition; which have also been found since site closure.	EE/CA (1998)	7.6	State Park. Receptors: recreational users (hikers, bikers, camping, horseback riding). Area is publicly accessible.	 Mag and dig 100% transects using a MineLab detector at 112' spacing. Develop anomaly density maps and document MD, CD and MEC. Place grids (50'x50' equivalent) in areas of high, medium and low-density areas. Grid acreage will be at least 10% of the total transect acreage. DGM grids using EM61. Intrusively investigate MEC-like anomalies. MC sampling - One discrete soil sample (from 0 to 2" bgs) for explosives and select metals (Pb, Cb, Zb, Ou)
AREA OF POTENTIAL INTEREST 9G	6.6	North of the Range 3 firing point.	Small arms ammunition; which have also been found since site closure. Anecdotal evidence of grenades has been provided by the public.	EE/CA (1998)	6.6	Private property. Receptors: Residents. Area is publicly accessible.	Sb, Zn, Cu). Based on anecdotal information provided by the public and the Spartanburg County Sheriff's Office, it is recommended that AoPI 9G be expanded to the east, up to the MRS 3 boundary. Mag and dig 100% transects using a MineLab detector at 112' line spacing. Develop anomaly density maps and document MD, CD and MEC. Place grids (50'x50' equivalent) in areas of high, medium and low-density areas. Grid acreage will be at least 10% of the total transect acreage. DGM grids using EM61. Intrusively investigate MEC-like anomalies. MC sampling - One discrete soil sample (from 0 to 2" bgs) for explosives and select metals (Pb, Sb, Zn, Cu).
AREA OF POTENTIAL INTEREST 10A	171.5	North of AoPI 8 and Ranges 10 and 11 firing points.	Grenades and mortars. Items found since site closure include: rifle grenade parts, land mine parts , practice grenade, 2.36" rocket, small arms ammunition.	EE/CA (1998)	171.5	State Park Receptors: recreational users (hikers, bikers, camping, horseback riding). Area is publicly accessible.	 Mag and dig 100% transects at 112' line spacing using a MineLab detector. Develop anomaly density maps and document MD, CD and MEC. Place grids (50'x50' equivalent) in areas of high, medium and low-density areas. Grid acreage will be at least 10% of the total transect acreage. DGM grids using EM61. Intrusively investigate MEC-like anomalies. <i>MC sampling</i> - One discrete soil sample (from 0 to 2" bgs) for explosives and select metals (Pb, Sb, Zn, Cu).

Exhibit 2 – Preliminary Conceptual Site Model

MRS/Area of Potential Interest (AoPI)	Approximate Acres	Suspect Past DoD Activities based on the ASR, ASR Supplement, and GIS-based Historical Photographic Analysis	Potential MEC/MD	Previous Investigation / Clearance Actions	Adjusted RI acreage	Post-DoD / Current Land Use and Potential Receptors	RI Field *Transect spacing is based on \ (90% confidence
AREA OF POTENTIAL INTEREST 10B	33.6	Southwest of Range 2 firing point.	Undetermined. Items found since site closure include: small arms ammunition, 60mm mortar.	EE/CA (1998)	33.6	State Park Receptors: recreational users (hikers, bikers, camping, horseback riding). Area is publicly accessible.	Mag and dig 100% transects at 416' line spaci density maps and document MD, CD and MEC Place grids (50'x50' equivalent) in areas of hig be at least 10% of the total transect acreage. like anomalies. MC sampling - One discrete soil sample (from Sb, Zn, Cu).
ARE OF POTENTIAL INTEREST 11B	34.7	Northwest of Range 2 firing point.	Undetermined. Items found since site closure include: small arms ammunition, grenade part.	EE/CA (1998)	34.7	Private property. Receptors: residents. Area is publicly accessible.	Mag and dig 100% transects using a MineLab density maps and document MD, CD and MEC Place grids (50'x50' equivalent) in areas of hig be at least 10% of the total transect acreage. like anomalies. MC sampling - One discrete soil sample (from Sb, Zn, Cu).

eld Sampling * n VSP, using 1.5x HFD from the HE item ce for that item or larger)

acing using a Mine Lab detector. Develop anomaly

nigh, medium and low-density areas. Grid acreage will e. DGM grids using EM61. Intrusively investigate MEC-

om 0 to 2" bgs) for explosives and select metals (Pb,

ab detector at 112' line spacing. Develop anomaly EC.

high, medium and low-density areas. Grid acreage will . DGM grids using EM61. Intrusively investigate MEC-

om 0 to 2" bgs) for explosives and select metals (Pb,

Exhibit 2 – Preliminary Conceptual Site Model

MRS/Area of Potential Interest (AoPI)	Approximate Acres	Suspect Past DoD Activities based on the ASR, ASR Supplement, and GIS-based Historical Photographic Analysis	Potential MEC/MD	Previous Investigation / Clearance Actions	Adjusted RI acreage	Post-DoD / Current Land Use and Potential Receptors	RI Field Sampling * *Transect spacing is based on VSP, using 1.5x HFD from the HE item (90% confidence for that item or larger)
AREA OF POTENTIAL INTEREST 11C	23.0	Undetermined.	Undetermined. Items found since site closure include: grenades grenade fuzes, anti-tank mines.	EE/CA (1998) Clearance to depth of 11 acres (2010).	12	Private property. Receptors: residents, landowners. Area is publicly accessible.	 Areas that have undergone previous MEC removals will be excluded from the acres investigated under this RI. The PWS-defined boundary may be improperly located. Based on findings during ZAPATA's previous removal actions in OOU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities to the east. Investigate additional acres to the east of the AoPI based on the 2010 removal action data and site knowledge. Additional acreage will include the approximate location of gas chamber #4, based on historical photographic analysis. Conduct mag and dig of 100% anomalies at 112' transect spacing using a MineLab detector. Develop anomaly density maps and document MD, CD and MEC. 100% digital geophysical mapping of ball fields east of AoPI 11C to illustrate extent of anomaly density. Based upon findings of mag and dig, and discussions w/PDT, MEC-like items may be intrusively investigated. Place grids (50'x50' equivalent) in areas of high, medium and low density mag and dig areas. MC sampling - One discrete soil sample (from 0 to 2" bgs) for explosives and select metals (Pb, Sb, Zn, Cu).
AREA OF POTENTIAL INTEREST 11D	15.1	Cantonment area.	Undetermined. Items found since site closure include: grenade, mortars (reported to sheriff).	EE/CA (1998)	15.1	Private property / recreational. Receptors: golfers and golf course maintenance personnel. Area is publicly accessible.	Location of AoPI in PWS appears to be offset, based on evaluation of the historic photo analysis. AoPI will be shifted due west. Mag and dig 100% transects using a MineLab at 112' line spacing in area identified in the historic photographic analysis. Develop anomaly density maps and document MD, CD and MEC. Place grids (50'x50' equivalent) in areas of high, medium and low-density areas. Grid acreage will be at least 10% of the total transect acreage. DGM grids using EM61. Intrusively investigate MEC- like anomalies. MC sampling - One discrete soil sample (from 0 to 2" bgs) for explosives and select metals (Pb, Sb, Zn, Cu).

NOTES: The proposed methodology assures that the following metrics will be met.
 Transect spacing and numbers of anomalies to be investigated results in 90% confidence that all MEC contaminated areas have been identified.

•

Boundaries of MEC contaminated areas will be delineated to an accuracy of +/- half of the transect spacing for each MRS/AoPI. All land outside of the areas likely to contain MEC have less than or equal to .1 UXO/acre when public use is significant, .5 UXO/acre when public use is moderate, 1 UXO/acre when public use is low by using UXO density as recommended by UXO • Estimator.

Transect spacing and rationale for grid placement will result in 90% confidence that the nature of MEC and MEC debris for each homogenous MEC contaminated area has been achieved. •

Transect spacing, mag and dig along transects, development of anomaly density maps, and intrusive investigation in grids will provide comprehensive data to ensure FS cost estimates are within an accuracy of +50%/-30%. •

DQO	Problem Statement	Project Goals	Required Information Inputs	Input Boundaries	Analytical Approach	Performance Criteria	Plan for Obtaining Data
Explanation	Define the problem that necessitates the study	Identify study questions	Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
MRS Characterization	Determine the nature and extent of MEC.	 Determine the location and type of MEC present. Determine the spatial extent of MEC. Determine if MEC exposure pathways for humans are complete. Determine if MEC pose a human health risk. Possible Actions: No DoD Action Indicated Institutional Controls MEC Removal Combination of Actions 	 Data collected during previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site receptors, demographics and land use. 	 During field activities, transects will be spaced approximately 112 ft apart in the MRS boundary and 50 ft apart south of the MRS boundary; grids will equate to 50 ft by 50 ft areas within the MRS. Transect spacing is designed to search for areas where the smoke grenade (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. Alternative actions will be formulated in the Feasibility Study based on the location and density of MEC, land use, and other data gathered during the investigation and comparison of those data with criteria established herein. 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the MRS. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the smoke grenade. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly densitivithin transects using AIR. Perform DGM in grids Data collection along 0.99 acres/2.71 miles of transects and 0.29 acres/5 grids. Overlap DGM and analog data collection methods along a sample of transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas based on AIR data and discussions with the PDT biased placement of percentage of grids to define location of potenti MEC in areas beyond target zone. Intrusive investigation of a representative number of anomalies (to be determined by PDT) for AIR transects. Intrusive investigation of all MEC-like anomalie for DGM grids. Test trench of large anomalies.

Table 1 Munitie nd Evplosives of Co Data Auglity Objectives MDS 1

Reference: Guidance on Systematic Planning Using the Data Quality Objectives Process, EPA QA//G-4, EPA/240/B-06/001, February 2006.

NOTE: MEC performance criteria are included in Section 4.0; MC DQOs are included in the UFP-QAPP (Appendix E).

DQO	Problem Statement	Project Goals	Required Information Inputs	Input Boundaries	Analytical Approach	Performance Criteria	Plan for Obtaining Data
Explanation	Define the problem that necessitates the study	Identify study questions	Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
MRS Characterization	• Determine the nature and extent of MEC.	 Determine the location and type of MEC present. Determine the spatial extent of MEC. Determine if MEC exposure pathways for humans are complete. Determine if MEC pose a human health risk. Possible Actions: No DoD Action Indicated Institutional Controls MEC Removal Combination of Actions 	 Data collected during previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site receptors, demographics and land use. 	 During field activities, transects will be spaced approximately 112 ft apart and grids will equate to 50 ft by 50 ft areas within the MRS. Transect spacing is designed to search for areas where the MK II grenade (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. Alternative actions will be formulated in the Feasibility Study based on the location and density of MEC, land use, and other data gathered during the investigation and comparison of those data with criteria established herein. 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the MRS. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the MK II grenade. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly density within transects using DGM, AIR and/or magand-dig. Data collection along 0.63 acres/1.74 miles of transects and 0.11 acres/2 grids. Overlap DGM and analog data collection methods along a sample of transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas, based on DGM data and discussions with the PDT; biased placement of percentage of grids to define location of potential MEC in areas beyond target zone. Intrusive investigation of all anomalies for magand-dig transects. Intrusive investigation of all MEC-like anomalies for DGM grids.

 Table 2 – Munitions and Explosives of Concern Data Quality Objectives – MRS 2

DOG	Problem	Project	Required	Input	Analytical	Performance	Plan for
DQO	Statement	Goals	Information Inputs	Boundaries	Approach	Criteria	Obtaining Data
Explanation	Define the problem that necessitates the study	Identify study questions	Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
MRS Characterization	Determine the nature and extent of MEC.	 Determine the location and type of MEC present. Determine the spatial extent of MEC. Determine if MEC exposure pathways for humans are complete. Determine if MEC pose a human health risk. Possible Actions: No DoD Action Indicated Institutional Controls MEC Removal Combination of Actions 	 Data collected during previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site receptors, demographics and land use. 	 During field activities, transects will be variously spaced apart (i.e., 112 ft, 242 ft, or 416 ft) and grids will equate to 50 ft by 50 ft areas within the MRS. Transect spacing is designed to search for areas where the MK II grenades, 37mm, or 60mm mortars (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. Alternative actions will be formulated in the Feasibility Study based on the location and density of MEC, land use, and other data gathered during the investigation and comparison of those data with criteria established herein. 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the MRS. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the MK II grenades, 37mm, or 60mm mortars. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly dens within transects using DGM, AIR and/or magand-dig. Data collection along 91.87 acres/252.63 miles of transects and 9.24 acres/161 grids. Overlap DGM and analog data collection methods along a sample transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas based on DGM and AIR data and discussions wit the PDT; biased placement of percentage of grids to define location of potent MEC in areas beyond target zone. Intrusive investigation of a representative numb of anomalies (to be determined by PDT) for AIR transects. Intrusive investigation of all anomalies for AIR grids. Intrusive investigation of all MEC-like anomalies for AIR grids.

Table 3 – Munitions and Explosives of Concern Data Quality Objectives – MRS 3

	xplosives of Concern Data Q			T			
DOO	Problem	Project	Required	Input Devendenties	Analytical	Performance	Plan for
DQO	Statement	Goals	Information Inputs	Boundaries	Approach	Criteria	Obtaining Data
Explanation	Define the problem that necessitates the study	Identify study questions	Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
MRS Characterization	• Determine the nature and extent of MEC.	 Determine the location and type of MEC present. Determine the spatial extent of MEC. Determine if MEC exposure pathways for humans are complete. Determine if MEC pose a human health risk. Possible Actions: No DoD Action Indicated Institutional Controls MEC Removal Combination of Actions 	 Data collected during previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site receptors, demographics and land use. 	 During field activities, transects will be spaced approximately 112 ft apart and grids will equate to 50 ft by 50 ft areas within the AoPI. Transect spacing is designed to search for areas where the MK II grenade (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. Alternative actions will be formulated in the Feasibility Study based on the location and density of MEC, land use, and other data gathered during the investigation and comparison of those data with criteria established herein. 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the AoPI. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the MK II grenade. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly density within transects using DGM and mag-and-dig. Data collection along 0.69 acres/1.89 miles of transects and 0.11 acres/2 grids. Overlap DGM and analog data collection methods along a sample of transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas, based on DGM data and discussions with the PDT; biased placement of percentage of grids to define location of potential MEC in areas beyond target zone. Intrusive investigation of all anomalies for mag-and-dig transects. Intrusive investigation of all MEC-like anomalies for DGM grids.

Table 4 Munitions and Explosives of Concern Data Quality Objectives AoPL3

Reference: Guidance on Systematic Planning Using the Data Quality Objectives Process, EPA QA//G-4, EPA/240/B-06/001, February 2006.

NOTE: MEC performance criteria are included in Section 4.0; MC DQOs are included in the UFP-QAPP (Appendix E).

(The DQOs presented here, for AoPI 3, may change following meetings between the USAESCH and the golf course owners.)

DQO	Problem Statement	Project Goals	Required Information Inputs	Input Boundaries	Analytical Approach	Performance Criteria	Plan for Obtaining Data
Explanation	Define the problem that necessitates the study	Identify study questions	Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
MRS Characterization	• Determine the nature and extent of MEC.	 Determine the location and type of MEC present. Determine the spatial extent of MEC. Determine if MEC exposure pathways for humans are complete. Determine if MEC pose a human health risk. Possible Actions: No DoD Action Indicated Institutional Controls MEC Removal Combination of Actions 	 Data collected during previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site receptors, demographics and land use. 	 During field activities, transects will be spaced approximately 173 ft apart and grids will equate to 50 ft by 50 ft areas within the AoPI. Transect spacing is designed to search for areas where the rifle grenade (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. Alternative actions will be formulated in the Feasibility Study based on the location and density of MEC, land use, and other data gathered during the investigation and comparison of those data with criteria established herein. 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the AoPI. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the rifle grenade. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly density within transects using DGM and mag-and-dig. Data collection along 0.11 acres/0.30 miles of transects and 0.06 acres/1 grid. Overlap DGM and analog data collection methods along a sample of transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas, based on DGM data and discussions with the PDT; biased placement of percentage of grids to define location of potential MEC in areas beyond target zone. Intrusive investigation of all anomalies for mag-and-dig transects. Intrusive investigation of all MEC-like anomalies for DGM grids.

 Table 5 – Munitions and Explosives of Concern Data Quality Objectives – AoPI 5

DQO	Problem Statement	Project Goals	Required Information Inputs	Input Boundaries	Analytical Approach	Performance Criteria	Plan for Obtaining Data
Explanation	Define the problem that necessitates the study	Identify study questions	Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
MRS Characterization	• Determine the nature and extent of MEC.	 Determine the location and type of MEC present. Determine the spatial extent of MEC. Determine if MEC exposure pathways for humans are complete. Determine if MEC pose a human health risk. Possible Actions: No DoD Action Indicated Institutional Controls MEC Removal Combination of Actions 	 Data collected during previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site receptors, demographics and land use. 	 During field activities, transects will be spaced approximately 112 ft apart and grids will equate to 50 ft by 50 ft areas within the AoPI. Transect spacing is designed to search for areas where the MK II grenade (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. Alternative actions will be formulated in the Feasibility Study based on the location and density of MEC, land use, and other data gathered during the investigation and comparison of those data with criteria established herein. 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the AoPI. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the MK II grenade. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly density within transects using DGM and mag-and-dig. Data collection along 0.79 acres/2.16 miles of transects and 0.11 acres/2 grids. Overlap DGM and analog data collection methods along a sample of transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas, based on DGM data and discussions with the PDT; biased placement of percentage of grids to define location of potential MEC in areas beyond target zone. Intrusive investigation of all anomalies for mag-and-dig transects. Intrusive investigation of all MEC-like anomalies for DGM grids.

 Table 6 – Munitions and Explosives of Concern Data Quality Objectives – AoPI 8

DQO	Problem Statement	Project Goals	Required Information Inputs	Input Boundaries	Analytical Approach	Performance Criteria	Plan for Obtaining Data
Explanation	Define the problem that necessitates the study	Identify study questions	Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
MRS Characterization	• Determine the nature and extent of MEC.	 Determine the location and type of MEC present. Determine the spatial extent of MEC. Determine if MEC exposure pathways for humans are complete. Determine if MEC pose a human health risk. Possible Actions: No DoD Action Indicated Institutional Controls MEC Removal Combination of Actions 	 Data collected during previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site receptors, demographics and land use. 	 During field activities, transects will be spaced approximately 112 ft apart and grids will equate to 50 ft by 50 ft areas within the AoPI. Transect spacing is designed to search for areas where the MK II grenade (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. Alternative actions will be formulated in the Feasibility Study based on the location and density of MEC, land use, and other data gathered during the investigation and comparison of those data with criteria established herein. 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the AoPI. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the MK II grenade. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly density within transects using DGM and mag-and-dig. Data collection along 0.19 acres/0.53 miles of transects and 0.06 acres/1 grid. Overlap DGM and analog data collection methods along a sample of transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas, based on DGM data and discussions with the PDT; biased placement of percentage of grids to define location of potential MEC in areas beyond target zone. Intrusive investigation of all anomalies for mag-and-dig transects. Intrusive investigation of all MEC-like anomalies for DGM grids.

Table 7 – Munitions and Explosives of Concern Data Quality Objectives – AoPI 9E

DQO	Problem Statement	Project Goals	Required Information Inputs	Input Boundaries	Analytical Approach	Performance Criteria	Plan for Obtaining Data
Explanation	Define the problem that necessitates the study	Identify study questions	Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
MRS Characterization	• Determine the nature and extent of MEC.	 Determine the location and type of MEC present. Determine the spatial extent of MEC. Determine if MEC exposure pathways for humans are complete. Determine if MEC pose a human health risk. Possible Actions: No DoD Action Indicated Institutional Controls MEC Removal Combination of Actions 	 Data collected during previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site receptors, demographics and land use. 	 During field activities, transects will be spaced approximately 112 ft apart and grids will equate to 50 ft by 50 ft areas within the AoPI. Transect spacing is designed to search for areas where the MK II grenade (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the AoPI. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the MK II grenade. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly density within transects using DGM and mag-and-dig. Data collection along 0.65 acres/1.78 miles of transects and 0.11 acres/2 grids. Overlap DGM and analog data collection methods along a sample of transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas, based on DGM data and discussions with the PDT; biased placement of percentage of grids to define location of potential MEC in areas beyond target zone. Intrusive investigation of all anomalies for mag-and-dig transects. Intrusive investigation of all MEC-like anomalies for DGM grids.

Table 8 – Munitions and Explosives of Concern Data Quality Objectives – AoPI 9G

DQO	Problem Statement	Project Goals	Required Information Inputs	Input Boundaries	Analytical Approach	Performance Criteria	Plan for Obtaining Data
Explanation	Define the problem that necessitates the study	Identify study questions	Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
MRS Characterization	• Determine the nature and extent of MEC.	 Determine the location and type of MEC present. Determine the spatial extent of MEC. Determine if MEC exposure pathways for humans are complete. Determine if MEC pose a human health risk. Possible Actions: No DoD Action Indicated Institutional Controls MEC Removal Combination of Actions 	 Data collected during previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site receptors, demographics and land use. 	 During field activities, transects will be spaced approximately 112 ft apart and grids will equate to 50 ft by 50 ft areas within the AoPI. Transect spacing is designed to search for areas where the MK II grenade (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. Alternative actions will be formulated in the Feasibility Study based on the location and density of MEC, land use, and other data gathered during the investigation and comparison of those data with criteria established herein. 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the AoPI. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the MK II grenade. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly density within transects using DGM and mag-and-dig. Data collection along 4.40 acres/12.09 miles of transects and 0.46 acres/8 grids. Overlap DGM and analog data collection methods along a sample of transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas, based on DGM data and discussions with the PDT; biased placement of percentage of grids to define location of potential MEC in areas beyond target zone. Intrusive investigation of all anomalies for mag-and-dig transects. Intrusive investigation of all MEC-like anomalies for DGM grids.

Table 9 – Munitions and Explosives of Concern Data Quality Objectives – AoPI 10A

DQO	Problem Statement	Project Goals	Required Information Inputs	Input Boundaries	Analytical Approach	Performance Criteria	Plan for Obtaining Data
Explanation	Define the problem that necessitates the study	Identify study questions	Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
MRS Characterization	• Determine the nature and extent of MEC.	 Determine the location and type of MEC present. Determine the spatial extent of MEC. Determine if MEC exposure pathways for humans are complete. Determine if MEC pose a human health risk. Possible Actions: No DoD Action Indicated Institutional Controls MEC Removal Combination of Actions 	 Data collected during previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site receptors, demographics and land use. 	 During field activities, transects will be spaced approximately 416 ft apart and grids will equate to 50 ft by 50 ft areas within the AoPI. Transect spacing is designed to search for areas where the 60mm mortar (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. Alternative actions will be formulated in the Feasibility Study based on the location and density of MEC, land use, and other data gathered during the investigation and comparison of those data with criteria established herein. 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the AoPI. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the 60mm mortar. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly density within transects using DGM and mag-and-dig. Data collection along 0.23 acres/0.63 miles of transects and 0.06 acres/1 grid. Overlap DGM and analog data collection methods along a sample o transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas, based on DGM data and discussions with the PDT; biased placement of percentage of grids to define location of potentia MEC in areas beyond target zone. Intrusive investigation of all anomalies for mag-and-dig transects. Intrusive investigation of all MEC-like anomalies for DGM grids.

Table 10 Munitions and Explosives of Concern Data Quality Objectives A oPI 10B

DQO Prob Stater	 Required Information Inputs	Input Boundaries	Analytical Approach	Performance Criteria	Plan for Obtaining Data
Explanation Define the pr necessitates	ns Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
IRS Characterization • Determine and extent of I	 sent. previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site 	 During field activities, transects will be spaced approximately 112 ft apart and grids will equate to 50 ft by 50 ft areas within the AoPI. Transect spacing is designed to search for areas where the MK II grenade (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. Alternative actions will be formulated in the Feasibility Study based on the location and density of MEC, land use, and other data gathered during the investigation and comparison of those data 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the AoPI. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the MK II grenade. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly density within transects using DGM and mag-and-dig. Data collection along 0.88 acres/2.42 miles of transects and 0.11 acres/2 grids. Overlap DGM and analog data collection methods along a sample of transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas, based on DGM data and discussions with the PDT; biased placement of percentage of grids to define location of potential MEC in areas beyond target zone. Intrusive investigation of all anomalies for mag-and-dig transects. Intrusive investigation of all MEC-like anomalies for DGM grids.

Table 11 – Munitions and Explosives of Concern Data Quality Objectives – AoPI 11B

DQO	Problem Statement	Project Goals	Required Information Inputs	Input Boundaries	Analytical Approach	Performance Criteria	Plan for Obtaining Data
Explanation	Define the problem that necessitates the study	Identify study questions	Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
ARS Characterization	• Determine the nature and extent of MEC.	 Determine the location and type of MEC present within each MRS. Determine the spatial extent of MEC within each MRS. Determine if MEC exposure pathways for humans are complete. Determine if MEC pose a human health risk. Possible Actions: No DoD Action Indicated Institutional Controls MEC Removal Combination of Actions 	 Data collected during previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site receptors, demographics and land use. 	 During field activities, transects will be spaced approximately 112 ft apart and grids will equate to 50 ft by 50 ft areas within the AoPI. Transect spacing is designed to search for areas where the MK II grenade (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. Alternative actions will be formulated in the Feasibility Study based on the location and density of MEC, land use, and other data gathered during the investigation and comparison of those data with criteria established herein. 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the AoPI. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the MK II grenade. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly density within transects using DGM and mag-and-dig. Data collection along 0.14 acres/0.38 miles of transects and 5.03 acres of DGM (4.97 acres on ball field and 0.06 acres on 1 grid). Overlap DGM and analog data collection methods along a sample of transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas, based on DGM data and discussions with the PDT; biased placement of percentage of grids to define location of potential MEC in areas beyond target zone. Intrusive investigation of all anomalies for mag-and-dig transects.

 Table 12 – Munitions and Explosives of Concern Data Quality Objectives – AoPI 11C

DQO	Problem Statement	Project Goals	Required Information Inputs	Input Boundaries	Analytical Approach	Performance Criteria	Plan for Obtaining Data
Explanation	Define the problem that necessitates the study	Identify study questions	Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
MRS Characterization	• Determine the nature and extent of MEC.	 Determine the location and type of MEC present. Determine the spatial extent of MEC. Determine if MEC exposure pathways for humans are complete. Determine if MEC pose a human health risk. Possible Actions: No DoD Action Indicated Institutional Controls MEC Removal Combination of Actions 	 Data collected during previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site receptors, demographics and land use. 	 During field activities, transects will be spaced approximately 112 ft apart and grids will equate to 50 ft by 50 ft areas within the AoPI. Transect spacing is designed to search for areas where the MK II grenade (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. Alternative actions will be formulated in the Feasibility Study based on the location and density of MEC, land use, and other data gathered during the investigation and comparison of those data with criteria established herein. 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the AoPI. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the MK II grenade. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly density within transects using DGM and mag-and-dig. Data collection along 0.42 acres/1.17 miles of transects and 0.06 acres/1 grid. Overlap DGM and analog data collection methods along a sample of transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas, based on DGM data and discussions with the PDT; biased placement of percentage of grids to define location of potential MEC in areas beyond target zone. Intrusive investigation of all anomalies for mag-and-dig transects. Intrusive investigation of all MEC-like anomalies for DGM grids.

 Table 13 – Munitions and Explosives of Concern Data Quality Objectives – AoPI 11D

DOC	Problem	Project	Required	Input	Analytical	Performance	Plan for
DQO	Statement	Goals	Information Inputs	Boundaries	Approach	Criteria	Obtaining Data
Explanation	Define the problem that necessitates the study	Identify study questions	Identify data and information needed to answer study questions	Specify the target population and define spatial limits	Develop the logic for drawing conclusions from findings	Specify probability limits for false rejections and false acceptance decision errors	Select the plan that meets the performance criteria
MRS Characterization	• Determine the nature and extent of MEC along the shoreline.	 Determine the location and type of MEC present. Determine the spatial extent of MEC. Determine if MEC exposure pathways for humans are complete. Determine if MEC pose a human health risk. Possible Actions: No DoD Action Indicated Institutional Controls MEC Removal Combination of Actions 	 Data collected during previous activities. Results of visual observations along transects and in grids. Analog (density) and/or digital (instrument response) geophysical data. Results of intrusive investigation of identified anomalies. Survey of site receptors, demographics and land use. 	 During field activities, transects will be spaced approximately 416 ft apart and grids will equate to 50 ft by 50 ft areas along the shoreline. Transect spacing is designed to search for areas where the 60mm mortar (the smallest found item with an explosive hazard) would explode on impact with the ground, detonate and fragment. Grid locations in areas of high, medium, and low anomaly count areas will be determined based on results of transect investigations. The anomaly selection threshold in DGM grids is based on the maximum value determined during the geophysical proveout. The initial value is set at 11x the diameter of the MK II grenade (the smallest found item with an explosive hazard across all MRSs/AoPIs). Intrusively investigate potential MEC items. 	 Maximum depth at which each type of MEC was encountered will be used to define the vertical extent for that type of MEC. The location and spatial extent of MEC will be used to define the lateral extent for each type of MEC encountered; the extent beyond the last MEC discovered will be equal to the transect spacing for the area in question. If evidence of MEC is found, then discovery location may be within a zone where ordnance landed that did not function as designed. All MD, frag, and targets will be evaluated as possibly indicative of the location of MEC. Alternative actions will be formulated in the Feasibility Study based on the location and density of MEC, land use, and other data gathered during the investigation and comparison of those data with criteria established herein. 	 Anomaly reacquisition (from DGM data) within 1 meter accuracy. Transect pathway positional accuracy is +/- 20 %, as an average across the study area. Depth of detection for DGM data (i.e., the failure criteria) is 7x the diameter of the 60mm mortar. QC/QA blind seed items will be detected and identified. 	 Visually inspect and determine anomaly density within transects using AIR or mag-and-dig. Data collection along 0.60 acres/1.65 miles of transects and 0.11 acres/2 grids. Overlap DGM and analog data collection methods along a sample of transects for comparability. Synthesize anomaly density data into figures for PDT review and anomaly selection. Select grid placement locations. Grids will be placed in high, medium, and low anomalous areas, based on mag-and-dig and AIR data and discussions with the PDT; biased placement of percentage of grids to define location of potential MEC in areas beyond target zone. Intrusive investigation of a representative number of anomalies (to be determined by PDT) for AIR transects. Intrusive investigation of all anomalies for AIR grids. Intrusive investigation of all medius for AIR grids. Intrusive investigation of all MEC-like anomalies for DGM grids.

Table 14 – Munitions and Explosives of Concern Data Quality Objectives – Lake Craig and Lake Johnson

SOU	RCE			INTERACTION				RECEPTORS	
Primary Source	Source Media	Release Mechanisr	n	Exposure Media		Exposure Routes		Human Receptor	
								Current/Future	
							Industrial User	Recreational User	Resident
	Surface Water/			Surface Water/		Ingestion	•	•	•
	Sediment			Sediment		Dermal Contact	•	•	•
	†				ŗ				
		Dlaut/Animal	7 [ר	Cultivated Crops	0	O	\odot
		 Plant/Animal Uptake 	-	Food Chain	►	Domestic Animals	0	0	0
					┛┃	Game/Fish	Ο	O	0
					-			1 1	
		Volatilization	-	Air	→	Inhalation	Ο	O	0
		Ī			ſ				
Munitions Constituents			Γ	Surface Soil	٦	Ingestion	•	•	•
Constituents	ents			(0 in. to 2 ft)	-	Dermal Contact	•	•	•
						Inhalation (Dust)	O	O	0
	Soil				[Insection	O	0	
				Subsurface Soil		Ingestion Dermal Contact		0	<u> </u>
				(> 2 ft)		Inhalation (Dust)	0	0	0
						minaration (Dust)	0	0	0
					[Ingestion	•	•	•
i i		- Leaching]	Groundwater		Dermal Contact	•	•	•
						Inhalation (Vapor)	0	0	0
					l			I I	
								○ Incom ⊙ Poten	lete Pathway pplete Pathway tial Receptor otor Not Present

Munitions Constituents Conceptual Site Exposure Model



Munitions and Explosives of Concern Conceptual Site Exposure Model







	Former Camp Croft, SC MRS-1	2
	MIXO-1	
Project Numbe 00017	er <u>Date</u> DECEMBER 2010	Exhibit 4
M Trac	KEY h Pile - No Investigation	
	pected Location of Gas Ch	amber
· · ·	Ground Recon Transects	
	Ground Recon Transects (
	S-defined MRS-1 Boundar and Recon - 50' Transect S	
	Ind Recon - 112' Transect	
🔀 Appr	roximate Former Camp Cr	oft Boundary
W A F	0 150	300 Feet
s		
	<u>Source(s)</u> USAESCH, USGS	
	Projection	
U	TM Zone 17 North, NAE Note(s)	083
	<u></u>	
Checked By	Engineering Scale	Drawn By
SCM	AS SHOWN	ATD
W	U.S. Army Corp	s of Engineers
	Engineering and Support Center	d Huntsville
	4820 University Huntsville, AL 3	Square 5816
E		ГЛ
E		JUALITY
		58.8240 Phone 58.8342 Fax



Project Number 00017 Date APRIL 2011 Exhibit 5 Image: Constraint of the system of the sy	00017 APRIL 2011 5 KEY 112' Ground Recon Transects (6.83 mi) Approximate Park Boundary MRS Areas of Potential Interest Former OOU Approximate Former Camp Croft Boundary		rmer Camp Croft, SC a of Potential Interest	
KEY ▲ 112' Ground Recon Transects (6.83 mi) ▲ Approximate Park Boundary ▲ MRS ▲ Areas of Potential Interest ▲ Former OOU ▲ Approximate Former Camp Croft Boundary	KEY ▲ Approximate Park Boundary MRS ▲ Areas of Potential Interest Former OOU ▲ Approximate Former Camp Croft Boundary ▲ Mag & Dig - 112' Transect Spacing		Date APRIL 2011	
 112' Ground Recon Transects (6.83 mi) Approximate Park Boundary MRS Areas of Potential Interest Former OOU Approximate Former Camp Croft Boundary 	 112' Ground Recon Transects (6.83 mi) Approximate Park Boundary MRS Areas of Potential Interest Former OOU Approximate Former Camp Croft Boundary Mag & Dig - 112' Transect Spacing 		741422011	
	W E 0 250 500 Feet	Approxima MRS Areas of F Former OU Approxima	nd Recon Transects ate Park Boundary Potential Interest OU ate Former Camp Cra	oft Boundary
Source(s)			Projection	
USAESCH, USGS Projection	Projection	UTM	Zone 17 North, NAD Note(s)	83
USAESCH, USGS <u>Projection</u> UTM Zone 17 North, NAD83	Projection UTM Zone 17 North, NAD83			
USAESCH, USGS <u>Projection</u> UTM Zone 17 North, NAD83	Projection UTM Zone 17 North, NAD83	Checked By SCM	Engineering Scale AS SHOWN	<u>Drawn By</u> ATD
USAESCH, USGS Projection UTM Zone 17 North, NAD83 Note(s) Checked By Engineering Scale Drawn By	Projection UTM Zone 17 North, NAD83 <u>Note(s)</u> Checked By Engineering Scale Drawn By			
USAESCH, USGS Projection UTM Zone 17 North, NAD83 Note(s) Checked By Engineering Scale Drawn By	Projection UTM Zone 17 North, NAD83 <u>Note(s)</u> Checked By Engineering Scale Drawn By	Ĭ'nĬ	Engineering and Support Center 4820 University	Huntsville Square
USAESCH, USGS Projection UTM Zone 17 North, NAD83 Note(s) Checked By Engineering Scale Drawn By	Projection UTM Zone 17 North, NAD83 Note(s) Checked By Engineering Scale SCM AS SHOWN ATD	6302 Fairview Ro Charlotte, North C		8.8240 Phone 8.8342 Fax



	Fo Area	ormer Camp Croft, SC a of Potential Interes	C t 3
	Number 017	Date APRIL 2011	<u>Exhibit</u> 6
	-		
		KEY	
*	UXO MD		
•	MEC		
+	CD Item 112' Ground	d Recon Transects (1.89 m	ni)
\sim	Approximat	te Park Boundary	.,
	MRS PWS-define	ed Former OOU3 Boundar	v
66	HFA Compl	leted Removal Action	
	ZAPATA Pe ZAPATA Co	ending Removal Action (DO ompleted Removal Action	GM complete)
		- 112' Transect Spacing	
	N	0 125	250 Feet
w~	€ S		
		Source(s)	
		USAESCH, USGS Projection	
	UTM	Zone 17 North, NAI	083
		<u>Note(s)</u>	
Checke	ed By	Engineering Scale	Drawn By
SCI		AS SHOWN	ATD
		_	
ſw	W	U.S. Army Corp	s of Engineers
		Engineering and Support Center 4820 University	Huntsville
		Huntsville, AL 3	5816
	2	ZAPA ^T	ΓΑ
6302	Fairview R	oad, Suite 600 704.3	58.8240 Phone
			58.8342 Fax















Project Number 00017 Date APRIL 2011 Exhibit 10 KEY Image: Construct of the second seco			ner Camp Cr Potential Int		С
 Foxholes (Observed During Site Visit) MD Items CD Items 112' Transect (0.38 mi) Removal Action OOU11C Boundary Approximate Former Camp Croft Boundary DGM (100%) Wag & Dig - 112' Transect Spacing * Boundaries and Items are defined in the GIS-based Historical Photographic Analysis dated October 2005. The PWS-defined boundary may be improperly located. Based on findings during ZAPATA's previous removal actions in OOU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown.		nber		1	
 Foxholes (Observed During Site Visit) MD Items CD Items 112' Transect (0.38 mi) Removal Action OOU11C Boundary Approximate Former Camp Croft Boundary DGM (100%) Wag & Dig - 112' Transect Spacing * Boundaries and Items are defined in the GIS-based Historical Photographic Analysis dated October 2005. The PWS-defined boundary may be improperly located. Based on findings during ZAPATA's previous removal actions in OOU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown.					
 + CD Items + CD Items + 112' Transect (0.38 mi) Removal Action OOU11C Boundary Areas of Potential Interest Approximate Former Camp Croft Boundary DGM (100%) Wag & Dig - 112' Transect Spacing + Boundaries and Items are defined in the GIS-based Historical Photographic Analysis dated October 2005. The PWS-defined boundary may be improperly located. Based on findings during ZAPATA's previous removal actions in OOU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown. Market Based Of 100	•	Foxholes		ing Site Vi	sit)
112' Transect (0.38 mi) Removal Action OOU11C Boundary Areas of Potential Interest Approximate Former Camp Croft Boundary DGM (100%) Wag & Dig - 112' Transect Spacing * Boundaries and Items are defined in the GIS-based Historical Photographic Analysis dated October 2005. The PWS-defined boundary may be improperly located. Based on findings during ZAPATA's previous removal actions in OOU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown. Merge 1 10 200 Feet USAESCH, USGS Projection UTM Zone 17 North, NAD83 Note(s) Checked By AS SHOWN Prawn By AS SHOWN Maters Checked By AS SHOWN Praver By Support Center Humtsville 420 Juniversity Square Huntsville, AL 35816 	*	MD Items	s		
Removal Action OOU11C Boundary Areas of Potential Interest Approximate Former Camp Croft Boundary DGM (100%) Wag & Dig - 112' Transect Spacing * Boundaries and Items are defined in the GIS-based Historical Photographic Analysis dated October 2005. The PWS-defined boundary may be improperly located. Based on findings during ZAPATA's previous removal actions in OOU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown.					
Approximate Former Camp Croft Boundary DGM (100%) Wag & Dig - 112' Transect Spacing * Boundaries and Items are defined in the GIS-based Historical Photographic Analysis dated October 2005. The PWS-defined boundary may be improperly located. Based on findings during ZAPATA's previous removal actions in OOU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown. ↓	3			C Boundar	у
Ebundaries and Items are defined in the GIS-based Historical Photographic Analysis dated October 2005. The PWS-defined boundary may be improperly located. Based on findings during ZAPATA's previous removal actions in OOU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown. <u>Source(s)</u> USAESCH, USGS <u>Projection</u> UTM Zone 17 North, NAD83 <u>Note(s)</u> <u>Checked By</u> <u>Engineering Scale</u> <u>Drawn Byr</u> <u>AS SHOWN</u> <u>ATD</u> <u>Drawn Byr</u> Sch <u>AS SHOWN</u> <u>ATD</u> <u>USAESCH</u> USAESCH, USGS <u>Projection</u> UTM Zone 17 North, SAD83 <u>Note(s)</u> US. Army Corps of Engineers Engineering and <u>Byropt Center Huntsville</u> <u>420 University Square</u> <u>Huntsville</u> , AL 35816					oundary
 Boundaries and Items are defined in the GIS-based Historical Photographic Analysis dated October 2005. The PWS-defined boundary may be improperly located. Based on findings during ZAPATA's previous removal actions in OOU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown. Model and the PWS-defined boundary be included in future investigations along with those proposed activities shown. Model and the PWS-defined boundary be included in future investigations along with those proposed activities shown. Model and the PWS-defined boundary be included in future investigations along with those proposed activities shown. Model and the PWS-defined boundary be included in future investigations along with those proposed activities shown. Model and the PWS-defined boundary be included in future investigations along with those proposed activities shown. Model and the PWS-defined boundary be included in future investigations along with those proposed activities shown. Model and the PWS-defined boundary be included in future investigations along with those proposed activities shown. Model and the PWS-defined boundary be included in future investigations along with those proposed activities shown. Model and the proposed activities shown. Model		DGM (10	00%)		
GIS-based Historical Photographic Analysis dated October 2005. The PWS-defined boundary may be improperly located. Based on findings during ZAPATA's previous removal actions in OCU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown.		Mag & D	ig - 112' Transeo	ct Spacing	
GIS-based Historical Photographic Analysis dated October 2005. The PWS-defined boundary may be improperly located. Based on findings during ZAPATA's previous removal actions in OCU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown.					
GIS-based Historical Photographic Analysis dated October 2005. The PWS-defined boundary may be improperly located. Based on findings during ZAPATA's previous removal actions in OCU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown.					
Analysis dated October 2005. The PWS-defined boundary may be improperly located. Based on findings during ZAPATA's previous removal actions in OOU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown.					the
located. Based on findings during ZAPATA's previous removal actions in OOU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown.					
previous removal actions in OOU11C, the area of potential interest may lie to the east of both the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown.					
the PWS-defined boundary and the removal action boundary. However, the USAESCH has requested the PWS-defined boundary be included in future investigations along with those proposed activities shown.	previous r	emoval	actions in O	OU11C,	the area
requested the PWS-defined boundary be included in future investigations along with those proposed activities shown.	the PWS-	defined	boundary an	id the re	moval
Image: system in the syste	requested	I the PW	/S-defined bo	oundary	be
Source(s) USAESCH, USGS Projection UTM Zone 17 North, NAD83 Note(s) Checked By Engineering Scale SCM AS SHOWN ATD VUS. Army Corps of Engineers Engineering and Support Center Huntsville 4820 University Square Huntsville, AL 35816				is along	with those
Source(s) USAESCH, USGS Projection UTM Zone 17 North, NAD83 Note(s) Checked By Engineering Scale SCM AS SHOWN ATD VUS. Army Corps of Engineers Engineering and Support Center Huntsville 4820 University Square Huntsville, AL 35816					
Source(s) USAESCH, USGS Projection UTM Zone 17 North, NAD83 Note(s) Checked By Engineering Scale SCM AS SHOWN ATD VUS. Army Corps of Engineers Engineering and Support Center Huntsville 4820 University Square Huntsville, AL 35816					
Source(s) USAESCH, USGS Projection UTM Zone 17 North, NAD83 Note(s) Checked By Engineering Scale SCM AS SHOWN ATD VUS. Army Corps of Engineers Engineering and Support Center Huntsville 4820 University Square Huntsville, AL 35816					
Source(s) USAESCH, USGS Projection UTM Zone 17 North, NAD83 Note(s) Checked By Engineering Scale SCM AS SHOWN ATD VUS. Army Corps of Engineers Engineering and Support Center Huntsville 4820 University Square Huntsville, AL 35816	N	0	100		200 Eeet
USAESCH, USGS Projection UTM Zone 17 North, NADB3 Note(s) Checked By Engineering Scale AS SHOWN Tato US. Army Corps of Engineers Engineering and Support Center Huntsville 4820 University Square Huntsville, AL 35816	w the	≡ L			
USAESCH, USGS Projection UTM Zone 17 North, NADB3 Note(s) Checked By Engineering Scale AS SHOWN Tato US. Army Corps of Engineers Engineering and Support Center Huntsville 4820 University Square Huntsville, AL 35816					
Protection UTM Zone 17 North, NAD83 Note(s) Checked By SCM Engineering Scale AS SHOWN Drawn By ATD With State and Sta		U			
Note(s) Checked By SCM Engineering Scale AS SHOWN Drawn By ATD Image: Character Scale Support Center Huntsville 4820 University Square Huntsville, AL 35816			Projection	<u>1</u>	_
SCM AS SHOWN ATD		UIMZ	NI-4-(-)	n, NAD8	3
SCM AS SHOWN ATD					
Engineering and Support Center Huntsville 4820 University Square Huntsville, AL 35816		<u>y Er</u>			
Engineering and Support Center Huntsville 4820 University Square Huntsville, AL 35816					
Engineering and Support Center Huntsville 4820 University Square Huntsville, AL 35816	C		11.5 Arm	Corpo d	of Engineers
4820 University Square Huntsville, AL 35816	1.	27	Engineer Support	ring and Center Hu	untsville
		11	4820 Un	iversity Se	quare
	<u> </u>				
	6	<u>ک</u>	ZAP	AT	Ά









_	
	Former Camp Croft, SC Lake Johnson and Lake Craig
	Project Number Date Exhibit 00017 APRIL 2011 13
	KEY 416' Transect MRS Approximate Former Camp Croft Boundary Lake Ground Recon - 416' Transect Spacing Mag & Dig - 416' Transect Spacing
-	
	W E 0 500 1,000 Feet
	Source(s) USAESCH, USGS <u>Projection</u> UTM Zone 17 North, NAD83 <u>Note(s)</u>
	Checked By Engineering Scale Drawn By SCM AS SHOWN ATD
	U.S. Army Corps of Engineers Engineering and Support Center Huntsville 4820 University Square Huntsville, AL 35816
	(7)7ΔΟΔΤΔ

Munition	Range to No More Than 1 Hazardous Fragment/600 ft ² Area	1.5 Hazardous Fragment Range (ft)	Survey Design	Survey Area Geometry	Anomaly Distribution	Background Anomaly Density (anom/acre)	False Negative (%)	Decision Rule: % Confidence ¹	Detection Probability ²	Calculated Transect Spacing (ft)
60mm	166.3	250	Parallel	Circular	Bivariate Normal	15	5	95	90	416
37mm	114	171	Parallel	Circular	Bivariate Normal	15	5	95	90	242
MKII Grenade	62	93	Parallel	Circular	Bivariate Normal	15	5	95	90	112
Rifle Grenade	87	130.5	Parallel	Circular	Bivariate Normal	15	5	95	90	173

Exhibit 14: Visual Sample Plan (VSP) Input and Results

Munition	Range to No More Than 1 Hazardous Fragment/600 ft ² Area	1.5 Hazardous Fragment Range (ft)	1.5 Hazardous Fragment range (m)	Average (ft) Excluding TP	Average (m) Excluding TP
37 mm M54	114	171	52.13414634	156.75	47.78963415
37 mm M63 TP	95	142.5	43.44512195	156.75	47.78963415
37 mm Mk I, LE Practice	68	102	31.09756098	102	31.09756098
37 mm MK II (0.053lb)	90	135	41.15853659	149.5	45.57926829
60 mm M49A2	150	225	68.59756098	249.5	76.06707317
60 mm M49A3	166	249	75.91463415	249.5	76.06707317
60 mm M49A5	183	274.5	83.68902439	249.5	76.06707317
60 mm TP M50	79	118.5	36.12804878	118.5	36.12804878
57 mm M306	162	243	74.08536585	243	74.08536585
81 mm M362A1	243	364.5	111.1280488	345.6	105.3658537
81 mm M374	234	351	107.0121951	345.6	105.3658537
81 mm M43	230	345	105.1829268	345.6	105.3658537
81 mm M45	224	336	102.4390244	345.6	105.3658537
81 mm M56	221	331.5	101.0670732	345.6	105.3658537
81 mm TP M43A1	89	133.5	40.70121951	133.5	40.70121951
MKII Grenade	62	93	28.35365854	93	28.35365854
Rifle Grenade Robust	87	130.5	39.78658537	130.5	39.78658537

Notes:

¹Anomalies above background ² 350 anomalies above background

Project Objective Worksheet

Site: Former Camp Croft, Spartanburg, SC

Project: Remedial Investigation/Feasibility Study

Project Objective						
	Executable Stage				Project Objective	
No.	Current	Future	Description	Source	Data User(s)	Classification
1	х		The project objective is to determine the nature and extent of potential MEC/MC contamination associated with the former FUDS and to evaluation potential remedial alternatives for areas where contamination exists.	ASR, ASR Supplement, GIS-Based Historical Photograph Analysis, EE/CAs, and Removal Reports	_X_ Risk _X_ Compliance _X_ Remedy _X_ Responsibility	_X_Basic Optimum Excessive
2	х		Eliminate from further consideration those releases that pose no significant threat to public health or the environment.		_X_ Risk _X_ Compliance _X_ Remedy _X_ Responsibility	_X_Basic Optimum Excessive
3		X	Expand the existing project beyond the identified MRSs, AoPIs and FUDS boundary, as necessary based on findings.		_X_ Risk _X_ Compliance _X_ Remedy _X_ Responsibility	Basic _X_ Optimum Excessive
4		Х	Expansion of the existing project to encompass the entire FUDS property and possibly beyond that boundary.		_X_ Risk _X_ Compliance _X_ Remedy _X_ Responsibility	Basic Optimum _X_ Excessive
					Risk Compliance Remedy Responsibility	Basic Optimum Excessive
					Risk Compliance Remedy Responsibility	Basic Optimum Excessive

Site Information Worksheet

Site: Former Camp Croft, Spartanburg, SC

Project: Remedial Investigation/Feasibility Study

1	Site Information Needed Determine if threatened or endangered species are known to be present at the site.	Potential Source(s) of Site Information SC DHEC	User of Site Information Risk Assessors	Suggested Means to Obtain Site Information Formal request in writing.	Deadline for Obtaining Site Information Prior to Work Plan development.
2	Obtain historical response information from the Spartanburg County Sheriff's Bomb Disposal Unit.	Spartanburg County Sheriff's Department	All data users	Formal request in writing.	Prior to Work Plan development.
3	Consolidate anecdotal information regarding historical site usage and potential munitions findings from the public.	Public	All data users	Work with existing RAB to request this information.	Prior to Work Plan development.
4					
5					
6					

Author(s)/Reviewer(s): US Army Corps of Engineers, Charleston District (CESAC) US Army Corps of Engineers. US Army Engineering and Support Center, Huntsville (USAESCH) Zapata Incorporated (ZAPATA) South Carolina Department of Parks, Recreation & Tourism (SC DHEC) South Carolina Department of Parks, Recreation & Tourism (SC DHEC) South Carolina Department of Parks, Recreation & Tourism (SC DHEC) South Carolina Department of Parks, Recreation & Tourism (SC DHEC) South Carolina Department of Parks, Recreation & Tourism (SC DPRT) Revision Date: 06-Apr-11 Revision Date: O-Apr-11 Review Date: (SC DPRT) Iteration: Spartanburg, SC (Attach Phase I MFR to PMP) TPT EAM (EM 200-1-2, Paragraph 1.1.1) Data User Data Implementor Decision Makers Perspectives Sampling: Customer: Risk: Sampling: - CESAC Origict Manager: Compliance: - - CeSAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: Remedy: - CESAC & USAESCH - CESAC, USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: Responsibility: - - CESAC & USAESCH - CESAC, USAESCH -	Phase 1 MFR Worksheet					
Site: Former Camp Croft (FUDS 104SC001603) Project: Remedial Investigation/Feasibility Study (RL/FS) (Attach Phase I MFR to PMP) TPP TEAM (EM 200-1-2, Paragraph 1.1.1) Customer: - CESAC Bission Makers Perspectives Customer: - CESAC CCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCC	US Army Corps of Engineers®	 Author(s)/Reviewer(s): US Army Corps of Engineers, Charleston District (CESAC) US Army Engineering and Support Center, Huntsville (USAESCH) Zapata Incorporated (ZAPATA) South Carolina Department of Health & Environmental Control (SC DHEC) South Carolina Department of Parks, Recreation & Tourism (SC DPRT) 				
Project: Remedial Investigation/Feasibility Study (RUFS) (Attach Phase I MFR to PMP) TPP TEAM (EM 200-1-2, Paragraph 1.1.1) Data User Perspectives Data Implementor Perspectives Customer: - CESAC Risk: - CESAC & USAESCH Sampling: - CESAC, USAESCH, ZAPATA Project Manager: - Mr. Shawn Boone (CESAC) Compliance: - CESAC & USAESCH CESAC, USAESCH, ZAPATA Project Manager: - Mr. Shawn Boone (CESAC) Remedy: - CESAC & USAESCH Analysis: - CESAC, USAESCH, ZAPATA Stakeholders: - SC DHEC - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - SC DHEC, SC DPRT, Private Landowners, Industry, and the Restoration Advisory Board (RAB) Regulatory Compliance Status and Issues Interim Site Closcout Goal (if applicable) Various: - Recreational - Recreational - Recreational - Residential - Agricultural This site fails under the Defense Environmental Restoration Program (DERP) - Formerly USE - Completion of RI Stage. - Completion of RI Stage. - Industrial - Agricultural - Undeveloped Comprehensive Environmental Response. Compensation, and Liability AI (CERCLA) response action, the National Contingency Plan (NCP) to the maximum extert practical, and pursuant to ER 200-3-1, dated 10 May 2004. There are no known areacparcels within the project site that have a designated compliance status or issue (e.g., National Priority Lissing, Resource Concerverviation and Recovery Act - Acceptance of a Decision Documen (DD).						
(Attach Phase I MFR to PMP) TPP TEAM (EM 200-1-2, Paragraph 1.1.1) Data User Perspectives Data Implementor Perspectives Customer: Risk: - -CESAC -CESAC & USAESCH - CESAC, USAESCH, ZAPATA Project Manager: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Project Manager: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Project Manager: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH Landowners, Industry, and the Restoration Advisory Board (RAB) - CESAC & USAESCH - Cesac & USAESCH Various: This ste faits under the Defense Environmental Restoration Program (DERP) - Formerly Used Defense Sites (FUDS) Program, Work will be conducted in accordance with will be project site that have a designated compliance status or issue (e.g., National		<u>^</u>				
TPP TEAM (EM 200-1-2, Paragraph 1.1.1) Decision Makers Data User Perspectives Decision Makers Perspectives Customer: Risk: - CESAC - CESAC & USAESCH Project Manager: - CESAC & USAESCH - Mr. Shawn Boone (CESAC) - CESAC & USAESCH Regulator(s): - CESAC & USAESCH - SC DHEC - CESAC & USAESCH - SC DHEC - CESAC & USAESCH Stakeholders: - CESAC & USAESCH - SC DHEC - CESAC & USAESCH Stakeholders: - CESAC & USAESCH - SC DHEC - CESAC & USAESCH Stakeholders: - CESAC & USAESCH - SC DHEC - CESAC & USAESCH Stakeholders: - CESAC & USAESCH - SC DHEC, SC DPRT, Private - CESAC & USAESCH Landowners, Industry, and the - CESAC & USAESCH Various: - Regulatory Compliance Future Land Use(s) at Site This site falls under the Defense Environmental Restoration Program (DERP) - Formerly Used Interim Goals: - Recreational - Restoration Program (DERP) - Formerly Used - Residential Comprehensive Environmental Response, Compleatione of RI Stage. - Industrial - Complection of RI Stage. - Mational Contingency Plan (NCP) to the maximum ex	Project: Ren	nedial Investiga				
Data User PerspectivesData Implementor PerspectivesCustomer:Risk: - CESACSampling: - CESAC & USAESCHProject Manager: - Mr. Shawn Boone (CESAC)Compliance: - CESAC & USAESCH- CESAC, USAESCHProject Manager: - Mr. Shawn Boone (CESAC)Compliance: - CESAC & USAESCH- CESAC, USAESCHRegulator(s): - SC DHECRemedy: - CESAC & USAESCH- CESAC, USAESCH, ZAPATAStakeholders: - SC DHEC, SC DPRT, Private - SC DHEC, SC DPRT, Private - CESAC & USAESCH- CESAC, USAESCH, ZAPATAStakeholders: - SC DHEC, SC DPRT, Private - CESAC & USAESCH- CESAC, USAESCH, ZAPATAStakeholders: - SC DHEC, SC DPRT, Private - CESAC & USAESCH- CESAC, USAESCHStakeholders: - SC DHEC, SC DPRT, Private - CESAC & USAESCH- CESAC, USAESCHCUSTOMER'S GOALS (EM 200-1-2, Paragraph 1.1.2)Interim Site Closeout Goal (if applicable)Custor Various: - Recreational - Residential - Residential - Recreational - Residential - Redetal Regulations (CFR) 1910.120, the Comprehavise Environmental Resouse, Completion of RI Stage. - Completion of RI Stage. - Completion of FS Stage. - Acceptance of a Decision Documen (NCP) to the maximum extent practical, and pursuant to ER 200-3-1, dated 10 May 2004. Tresponse action, the National Contingency Plan (NCP) to the maximum extent practical, and pursuant to ER 200-3-1, dated 10 May 2004. There are no known areaspracels within the project site that have a designated compliance status or issue (e.g., National Priority Listing, Resource Conservation and Recovery Act- Acceptance of a Decision Documen (DD).				PMP)		
Decision MakersPerspectivesPerspectivesCustomer: - CESACRisk: - CESAC & USAESCHSampling: - CESAC, USAESCH, ZAPATAProject Manager: - Mr. Shawn Boone (CESAC)Compliance: - CESAC & USAESCH- CESAC, USAESCH, ZAPATARegulator(s): - SC DHEC- CESAC & USAESCHAnalysis: - CESAC & USAESCHStakeholders: - SC DHEC- CESAC & USAESCH- CESAC, USAESCH, ZAPATAStakeholders: - SC DHEC- CESAC & USAESCH- CESAC, USAESCH, ZAPATAStakeholders: - SC DHEC, SC DPRT, Private Landowners, Industry, and the Restoration Advisory Board (RAB)Responsibility: - CESAC & USAESCH- CESAC, USAESCH, ZAPATACUSTOMER'S GOALS (EM 200-1-2, Paragraph 1.1.2)Regulatory Compliance Status and IssuesInterim Site Closeout Goal (if applicable)Various: - Recreational - Residential - Industrial - Agricultural - UndevelopedThis site falls under the Defense Environmental Residential conducted in accordance with 29 Code of Federal Regulations (CFR) 1910.120, the Comprehensive Environmental Response, Completion of RI Stage. - Completion of RI Stage. 	TPP TEAM (EM 200-3	1-2, Paragraph				
Customer: Risk: Sampling: - CESAC - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Project Manager: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Project Manager: - CESAC & USAESCH - CESAC & USAESCH Regulator(s): - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - SC DHEC - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - SC DHEC, SC DPRT, Private - CESAC & USAESCH - CESAC, USAESCH Landowners, Industry, and the Responsibility: - CESAC & USAESCH - CESAC, USAESCH CUSTOMER'S GOALS (EM 200-1-2, Paragraph 1.1.2) Interim Site Closcout Goal (if applicable) Various: This site falls under the Defense Eavironmental Interim Goals: - Completion of RI Stage. - Industrial This site falls under the Defense Eavironmental - Completion of FS Stage. - Completion of FS Stage. - Industrial - Compensation, and Liability Act (CERCLA) - Completion of FS Stage. - Acceptance of a Decision Documen - Queveloped Compensation 2003-1, dated 10 May 2004. There are no known areasparcels within the project site that have a designated compliance status or issue (e.g., National Proiryty Listing, Resource Conservation and Recovery Act <th>Desister M</th> <th>Irana</th> <th></th> <th><u>^</u></th>	Desister M	Irana		<u>^</u>		
- CESAC - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Project Manager: - Compliance: - CESAC & USAESCH - Mr. Shawn Boone (CESAC) - CESAC & USAESCH - Analysis: - SC DHEC - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH Landowners, Industry, and the - CESAC & USAESCH - CESAC CUSTOMER'S GOALS (EM 200-1-2, Paragraph 1.1.2) Interim Site Closeout Goal (if applicable) Various: - Recreational Restoration Program (DERP) – Formerly Used - Completion of RI Stage. - Completion of RI Stage. - Industrial - Industrial Comprehensive Environmental Response, - Completion of RI Stage. - Acceptance of a Decision Documen - Vindeveloped Compensation, and Liability Act (CERCLA) - Completion of RI Stage. <		ikers	<u>^</u>	*		
- Mr. Shawn Boone (CESAC) - CESAC & USAESCH Analysis: Regulator(s): - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Current Control (CESAC) - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: - CESAC & USAESCH - CESAC, USAESCH Current Control (CESAC) - CESAC & USAESCH - CESAC, USAESCH CUSTOMER'S GOALS (EM 200-1-2, Paragraph 1.1.2) Interim Site Closeout Goal (if applicable) Various: This site falls under the Defense Environmental Restoration Program (DERP) – Formerly Used conference istaes (FUDS) Program. Work will be conducted in accordance with 29 Code of Federal Regulations (CFR) 1910.120, the Comprehensive Environmental Response, Complexion and Liability Act (CERCLA) response action, the National Contingency Plan (NCP) to the maximum extent practical, and pursuant to ER 200-3-1, dated 10 May 2004. There are no known areas/parcels within the project site that have a designated compliance st				· · ·		
- SC DHEC - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Stakeholders: Responsibility: - CESAC & USAESCH - SC DHEC, SC DPRT, Private - CESAC & USAESCH - CESAC, USAESCH, ZAPATA Landowners, Industry, and the - CESAC & USAESCH - CESAC, USAESCH Restoration Advisory Board (RAB) - CESAC & USAESCH - CESAC, USAESCH CUSTOMER'S GOALS (EM 200-1-2, Paragraph 1.1.2) Ture Land Use(s) at Site Regulatory Compliance Interim Site Closeout Goal Various: This site falls under the Defense Environmental Interim Goals: - Recreational Restoration Program (DERP) - Formerly Used Defense Sites (FUDS) Program. Work will be - Completion of RI Stage. - Industrial - Comprehensive Environmental Response, Comprehensive Environmental Response, - Acceptance of a Decision Documen - Vindeveloped Compensation, and Liability Act (CERCLA) - Acceptance of a Decision Documen NCP) to the maximum extent practical, and Pursuant to ER 200-3-1, dated 10 May 2004. - Acceptance of a Decision Documen NCP) to the maximum extent practical, and Pursuant to ER 200-3-1, dated 10 May 2004. - Cemplation of RI Stage. - Undeveloped - Environmental Response, - Completion of All Stage. </td <td colspan="2">• •</td> <td>1</td> <td></td>	• •		1			
- SC DHEC, SC DPRT, Private Landowners, Industry, and the Restoration Advisory Board (RAB) - CESAC & USAESCH CUSTOMER'S GOALS (EM 200-1-2, Paragraph 1.1.2) Interim Site Closeout Goal Status and Issues Future Land Use(s) at Site Regulatory Compliance Status and Issues Interim Goals: (if applicable) Various: This site falls under the Defense Environmental Restoration Program (DERP) – Formerly Used Defense Sites (FUDS) Program. Work will be conducted in accordance with 29 Code of Federal Regulations (CFR) 1910.120, the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) response action, the National Contingency Plan (NCP) to the maximum extent practical, and pursuant to ER 200-3-1, dated 10 May 2004. There are no known areas/parcels within the project site that have a designated compliance status or issue (e.g., National Priority Listing, Resource Conservation and Recovery Act (DD).			-	-		
Future Land Use(s) at SiteRegulatory Compliance Status and IssuesInterim Site Closeout Goal (if applicable)Various: - Recreational - Residential - Industrial - AgriculturalThis site falls under the Defense Environmental Restoration Program (DERP) – Formerly Used Defense Sites (FUDS) Program. Work will be conducted in accordance with 29 Code of Federal Regulations (CFR) 1910.120, the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) response action, the National Contingency Plan (NCP) to the maximum extent practical, and pursuant to ER 200-3-1, dated 10 May 2004. There are no known areas/parcels within the project site that have a designated compliance status or issue (e.g., National Priority Listing, Resource Conservation and Recovery ActInterim Site Closeout Goal (if applicable)Interim Goals: - Completion of RI Stage. - Completion of FS Stage. - Acceptance of a Decision Document (DD) Ompletion of FS Stage. - Acceptance of a Decision Document (DD).	- SC DHEC, SC DPRT, Private Landowners, Industry, and the		- CESAC & USAESCH			
Future Land Use(s) at SiteStatus and Issues(if applicable)Various:This site falls under the Defense Environmental Restoration Program (DERP) – Formerly Used Defense Sites (FUDS) Program. Work will be conducted in accordance with 29 Code of 	CUSTOMER'S GOAL	LS (EM 200-1-2				
Various:This site falls under the Defense Environmental Restoration Program (DERP) – Formerly Used Defense Sites (FUDS) Program. Work will be conducted in accordance with 29 Code of Federal Regulations (CFR) 1910.120, the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) response action, the National Contingency Plan (NCP) to the maximum extent practical, and pursuant to ER 200-3-1, dated 10 May 2004. There are no known areas/parcels within the project site that have a designated compliance status or issue (e.g., National Priority Listing, Resource Conservation and Recovery ActInterim Goals: - Completion of RI Stage. - Completion of FS Stage. - Acceptance of a Decision Document (DD).						
	- Recreational - Residential - Industrial - Agricultural		This site falls under the Defense Environmental Restoration Program (DERP) – Formerly Used Defense Sites (FUDS) Program. Work will be conducted in accordance with 29 Code of Federal Regulations (CFR) 1910.120, the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) response action, the National Contingency Plan (NCP) to the maximum extent practical, and pursuant to ER 200-3-1, dated 10 May 2004. There are no known areas/parcels within the project site that have a designated compliance status or issue (e.g., National Priority Listing, Resource Conservation and Recovery Act	Interim Goals: - Completion of RI Stage. - Completion of FS Stage. - Acceptance of a Decision Document		

CUSTOMER'S GOALS (continued)

Site Closeout Statement

Site closeout will be achieved when the exposure potential of munitions of concern (MEC) and munitions constituents (MC) has been as safely mitigated as possible to acceptable risk levels according to the Technical Project Planning (TPP) team members in a manner in which the property is conducive to future land use expectations. In order to achieve site closure, the nature and extent of any potential MEC/MC will have to be characterized, the feasibility of potential remedial alternatives evaluated, and the acceptance of selected alternatives employed, as necessary.

The current RI/FS project specifically identifies three Munitions Response Sites (MRSs) and 11 optional sites of varying sizes located within the FUDS boundary but outside of the three MRSs. The three MRSs include the Gas Chambers (MRS 1), the Grenade Court (MRS 2), and the Land Range Complex (MRS 3). Of the 11 optional sites, 10 are defined in the PWS as "Areas of Potential Interest" (AoPI), and one appears to be associated with MRS 3, that being the Lake Craig and Lake Johnson Range Complex. The AoPIs correspond to areas previously referred to as Ordnance Operable Units (OOUs); those areas include AoPIs 3, 5, 8, 9E, 9G, 10A, 10B, 11B, 11C, and 11D. Eighteen previously defined OOUs exist within or partially within MRS 3; OOUs 1A, 1B, 2, 4, 6A, 6B, 7, 9A, 9B, 9C, 9D, 9F, 9H, 10C, 10D, 11A, 12A, and 12B.

Customer's Schedule Requirements

Acceptance of Decision Documents (DD) at the Gas Chambers MRS, Grenade Court MRS, and Land Range Complex MRS should be achieved by 31 January 2013.

Customer's Site Budget

Budget requirements to achieve site closure are unknown at this time. Potential management/cleanup costs will be evaluated during the FS process.

EXISTING SITE INFORMATION I	IDENTIFY SITE APPROACH											
	Ĩ	Destining										
Attachment(s) to Phase I MFR	Site Information Repository	Preliminary Conceptual Site Model										
Numerous documents including the	Spartanburg County Library	A preliminary conceptual site model										
Archive Search Report (ASR), ASR	151 South Church Street	was developed for this RI/FS project.										
Supplement, and interim response	Spartanburg, SC 29306											
action documents can be found at	(864) 596-3500											
http://www.campcroft.net. A												
Preliminary Conceptual Site Model												
(CSM) has been attached to this												
worksheet.												
DOTENTIAL DOINTS OF COMPL												
POTENTIAL POINTS OF COMPLI	the MRS and AoPI boundaries, the Crof	t State Natural Area houndary, the										
former FUDS boundary, and former rat		t State Natural Area boundary, the										
former i ODS boundary, and former far	ige fail boundaries.											
MEDIA OF POTENTIAL CONCER												
The media of potential concern include	s surface and subsurface soil.											
Project Objectives												
The project objective is to determine the nature and extent of potential MEC/MC contamination associated with the												
former FUDS and to evaluation potential remedial alternatives for areas where contamination exists.												
Eliminate from further consideration those releases that pose no significant threat to public health or the environment.												
See attached worksheets developed by PDT.												
II	DENTIFY SITE APPROACH (continu	led)										
--	---	--	--	--	--	--	--	--	--	--	--	--
REGULATOR AND STAKEHOLDER PERSPECTIVES Regulators Community Interests Others (To be added by stakeholder.) (To be added by stakeholder.) (To be added by stakeholder.)												
Regulators	Community Interests	Others										
(To be added by stakeholder.)	(To be added by stakeholder.)	(To be added by stakeholder.)										
PROBABLE REMEDIES												
	Action Indicated, 2) Institutional controls											
	any combination of the these options (e.	-										
controls). The selection of the appropri-	iate remedy will be MRS and AoPI speci	fic and will be based on findings from										

EXECUTABLE STAGES TO SITE CLOSEOUT

Executable stages relevant to the this project are listed below along with a brief description.

1) TPP Process - develop project objectives with project delivery team (PDT),

2) Work Plan - develop the investigation and safety plans into comprehensive document,

3) Fieldwork - conduct various field activities,

4) Remedial Investigation (RI) Report - document the fieldwork findings and risk assessment,

5) Feasibility Study (FS) Report - evaluate the feasibility of remedial options and alternatives,

6) Proposed Plan - allow the public to evaluate the proposed plan as determined following the FS,

7) Decision Document (DD) - document the PDT and public preferences for remedial action, and

8) Public Involvement Plan (PIP) - engage the public throughout the process using the PIP.

the RI/FS process.

IDENTIFY CU	IRRENT	PROJECT
--------------------	---------------	---------

SITE C	CONSTRA	INTS AND	DEPENDENCIES
--------	---------	----------	--------------

Administrative Constraints and Dependencies

1) Funding,

2) Scheduling,

- 3) Contracting mechanism, and
- 4) Rights-of-entry (ROE).

Technical Constraints and Dependencies

1) Physical characteristics - geology, topography, vegetation,

2) Aerial extent of project site,

3) Availability of public access on park property,

4) Variable and unknown historical munitions usage,

5) Health and safety requirements (CFR, USACE and ZAPATA SOPs),

6) Certified laboratories (for MC analyses), and

7) Landowner site usage (e.g., recreational golfing, agricultural, timber harvest).

Legal and Regulatory Milestones and Requirements

1) Consistent with CERCLA and NCP,

2) Public and stakeholder involvement and review,

3) Contracted obligations, and

4) Funding beyond this RI/FS stage.

CURRENT EXECUTABLE STAGE

This stage of the project includes the RI/FS through the DD.

Basic	Optimum	Excessive
MEC and MC investigation and characterization in MRSs and AoPIs, risk assessment of findings, reporting and documentation of remedial options/alternatives.	Expand the existing project beyond the identified MRSs, AoPIs and FUDS boundary, as necessary based on findings.	Expansion of the existing project to encompass the entire FUDS property and possibly beyond that boundary.

ID	Task Name	Duration	Start	Finish	Predecessors	2009 2010 2011 2012 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2
1	Task Order Award	0 days	Mon 12/27/10			Task Order Award
2	Notice-to-Proceed	1 day	Mon 12/27/10	1		Notice-to-Proceed
3	Project Management Kick-Off Conference Call	7 days	Mon 1/31/11	Tue 2/8/11		Project Management
4	Kick-Off Conference Call Kick-Off Conference Call Meeting Minutes	0 days 7 days	Mon 1/31/11 Mon 1/31/11		2FS+2 days	Kick-Off Conference Call
6	Project Schedule	7 days 7 days	Mon 1/31/11	Tue 2/8/11		Project Schedule I-
7	Intial Schedule Approval	0 days	Tue 2/8/11	Tue 2/8/11		Intial Schedule Approval
8	Monthly Report	702 days	Tue 7/6/10	Wed 3/13/13		
32	Task 1 - Technical Project Planning	374 days	Wed 2/9/11	Mon 7/16/12		Task 1 - Technical Project Planning
33	TPP Preparation	15 days	Wed 2/9/11	Tue 3/1/11		TPP Preparation
34	CSM Revision	15 days	Wed 2/9/11	Tue 3/1/11		
35 36	Submit Read Ahead Material and CSM TPP Meeting 1 and Site Visit	1 day 2 days	Wed 3/2/11 Wed 3/16/11	Wed 3/2/11	34 35FS+9 days	Submit Read Ahead Material and CSM
37	Submit Draft TPP Memorandum (e-copy)	14 days	Fri 3/18/11			Submit Draft TPP Memorandum (e-copy)
38	Draft TPP Memorandum - Govt Review	22 days	Thu 4/7/11	Fri 5/6/11		
39	Submit Final TPP Memorandum (e-copy)	5 days	Mon 5/9/11	Fri 5/13/11	38	Submit Final TPP Memorandum (e-copy)
40	Receive Gov't. Approval of Final TPP Memorandum	1 day	Mon 5/16/11	Mon 5/16/11	39	
41	TPP Meeting 2 - Finalize Work Plan	1 day	Tue 8/16/11		57SS+1 day	TPP Neeting 2 - Finalize Work Plan
42	Submit Draft TPP Memorandum Addendum (e-copy)	5 days	Wed 8/17/11	Tue 8/23/11		Submit Draft TPP Memorandum Addender (e-copy)
43 44	Draft TPP Memorandum Addendum - Govt Review Submit Final TPP Memorandum Addendum (e-copy)	5 days 5 days	Wed 8/24/11 Wed 8/31/11	Tue 8/30/11 Tue 9/6/11		Submit Final TPP Memorandum Addeedum (e-copy)
44	TPP Meeting 3 - Verify data gaps filled & finalize RI	1 day	Mon 6/25/12		182FS+7 days	TPP Meeting 3 - Verify data gaps filled & finalize R
46	Submit Draft TPP Memorandum Addendum II (e-copy)	5 days	Tue 6/26/12			Submit Draft TPP Memorandum Aldendum II (e-copy
47	Draft TPP Memorandum Addendum II - Govt Review	5 days	Tue 7/3/12	Mon 7/9/12	46	
48	Submit Final TPP Memorandum Addendum II (e-copy)	5 days	Tue 7/10/12			Submit Final TPP Memorandum Addendum II (e-cop
49 50	Task 2 - RI/FS Work Plan	80 days	Mon 5/16/11	Fri 9/2/11		Task 2 - RI/FS Work Plan
50	Prepare Draft Work Plan and QASP Ship Draft Work Plan and QASP (Gov't only)	15 days 0 days	Mon 5/16/11 Fri 6/3/11		40FS-1 day	Prepare Draft Work Plan and QASP
52	Gov't Review	20 days	Mon 6/6/11	Fri 7/1/11		Gov't Review
53	Prepare Draft-Final Work Plans and QASP	10 days	Mon 7/4/11			
54	Ship Draft-Final Work Plans and QASP	0 days	Fri 7/15/11	Fri 7/15/11	53	7/15
55	Gov't and Regulator Review	20 days	Mon 7/18/11	Fri 8/12/11		Gov't and Regulator Review
56	Receive Gov't and Regulator Comments	0 days	Fri 8/12/11			Receive Gov't and Regulator Comments
57 58	Prepare Final Work Plan and QASP Ship Final Work Plans and QASP	10 days 0 days	Mon 8/15/11 Fri 8/26/11	Fri 8/26/11 Fri 8/26/11		Prepare Final Work Plat and QASP
59	Receive Gov't Approval of Final Work Plans	5 days	Mon 8/29/11	Fri 9/2/11		
60	Task 3 - GIS	708 days	Tue 12/28/10			Task 3 - GIS
61	Establish Baseline GIS Layers/ Submit with CSM	8 days	Tue 12/28/10	Thu 1/6/11	2	Establish Baseline GIS Layers/ Submit with CSM
62	Gov't Review/Acceptance	15 days	Fri 1/7/11	Thu 1/27/11	61	Gov't Review/Acceptance
63	Maintain/Update GIS	660 days	Fri 1/28/11			Maintain/Update GIS
64 65	Final GIS Submission	10 days	Fri 8/9/13			
66	Gov't Acceptance Task 4 RI/FS Field Activities (Tentative)	15 days 143 days	Fri 8/23/13 Fri 9/2/11			Task 4 RVFS Field Activities (Tentative)
67	NTP	0 days	Fri 9/2/11	1		
68	Mobilization	1 day	Mon 9/19/11	Mon 9/19/11	67FS+10 days	Mohilization
69	Site Setup and Site-Specific Training	5 days	Tue 9/20/11			
70	Anomaly Density GIS Mapping (Concurrent with Field Activities)	120 days	Thu 10/6/11	1		
71 72	Analog and Digital Test Plot Setup, Performance, Report MRS 1 - Gas Chamber	10 days	Tue 9/27/11 Tue 9/20/11			MRS 1 - Gas Chamber
80	MRS 2 - Grenade Court	16 days 9 days	Tue 10/11/11	1		MRS 2 - Grenade Court
88	MRS 3 - Range Complex (Land & Lake Shoreline)	117 days	Tue 10/11/11			MRS 3 - Range Complex (Land 3 Lake Shoreline)
96	AoPI -3	9 days		1		AoPI-3
104	AoPI -5	9 days		1		Аорі - 5 👾
112	AoPI -8	9 days		Wed 11/16/11		
120 128	AoPI -9E AoPI -9G	9 days 9 days	Fri 11/4/11 Wed 11/16/11	1		AoPI-9E
126	AOPI -9G AOPI -10A	21 days	Tue 11/29/11			AOPI-90
144	AoPI -10B	9 days				AoPI-10B
152	AoPI -11B	9 days	Wed 12/28/11	Mon 1/9/12		AoPI -11B
160	AoPI-11C	9 days	Wed 12/28/11			AoPI -11C
168	AoPI -11D	9 days	Tue 1/10/12			AoPI -11D
176 177	Task 12 - Environmental Sampling and Analysis MC RI Sampling	60 days 20 days	Thu 3/22/12 Thu 3/22/12			I ask 12- Environmental Sampling and Analysis MC RI Sampling
178	Daily QC Report for Environmental Sampling (ea. day)	20 days 20 days	Thu 3/22/12 Thu 3/22/12	1		Daily QC Report for Environmental Sampling (ea. day)
179	Analytical Data Submittal for QA Evaluation	20 days	Thu 4/19/12			Analytical Data Submittal for QA Evaluation
180	Electronic Laboratory Data Submittal	20 days	Thu 4/19/12	Wed 5/16/12	178	Electronic Laboratory Data Submittal
181	Recommendation Report	10 days	Thu 5/17/12			Recommendation Report
182	Gov't Review	10 days	Thu 5/31/12			Govt Review
183 184	Task 5 - RI Report Prepare Draft RI Report	91 days	Thu 6/14/12 Thu 6/14/12	1		Task 5 - RI Report Prepare Draft RI Report
184	Ship Draft RI Report	21 days 0 days	Thu 6/14/12 Thu 7/12/12			
186	Gov't Review	20 days	Fri 7/13/12			Gov't Revi
	1			1		
	t Camp Croft, SC Task Split			Progress		Milestone Summary Project Summary External Tasks External Mile
	ri 5/13/11 Task Spint					
	I					Page 1



Contract No.: W912DY-10-D-0028 Task Order No.: 0005

						<u>Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 </u>
87	Prepare Draft Final RI Report	15 days	Fri 8/10/12	Thu 8/30/12		Prepare Draft Final RI Re
88	Ship Draft Final RI Report	0 days	Thu 8/30/12	Thu 8/30/12	1	
189 190	Gov't Review / Regulator / Stakeholder Review Prepare Final RI Report	20 days	Fri 8/31/12 Fri 9/28/12	Thu 9/27/12 Thu 10/11/12		Gov't Review / Regulator / Stakeholder F
190	Ship Final RI Report	10 days 0 days	Thu 10/11/12	Thu 10/11/12 Thu 10/11/12	1	Prepare Final
192	Receive Final RI Report Approval	5 days	Fri 10/12/12	Thu 10/11/12 Thu 10/18/12		
	sk 6 - FS Report	85 days	Fri 10/19/12	Thu 2/14/13	1	Task 6
194	Prepare Draft FS Report	20 days	Fri 10/19/12	Thu 11/15/12		Prepare Dr
195	Ship Draft FS Report	0 days	Thu 11/15/12	Thu 11/15/12	194	
196	Gov't Review	20 days	Fri 11/16/12	Thu 12/13/12	195	
197	Prepare Draft Final FS Report	10 days	Fri 12/14/12	Thu 12/27/12	196	Prepare I
198	Ship Draft Final FS Report	0 days	Thu 12/27/12	Thu 12/27/12		
199	Gov't Review / Regulator / Stakeholder (On-Board Review)	20 days	Fri 12/28/12	Thu 1/24/13		Gov't Review / Regulator / Stakehol
200	Prepare Final FS Report	10 days	Fri 1/25/13	Thu 2/7/13		
201	Ship Final FS Report	0 days	Thu 2/7/13	Thu 2/7/13		
202 203 Ta	Receive Final FS Report Approval sk 7 - Proposed Plan	5 days 122 days	Fri 2/8/13 Fri 2/15/13	Thu 2/14/13 Mon 8/5/13		
203 14	Prepare Draft Proposed Plan	10 days	Fri 2/15/13	Thu 2/28/13		
205	Ship Draft Proposed Plan	0 days	Thu 2/28/13	Thu 2/28/13		
206	Gov't Review	20 days	Fri 3/1/13	Thu 3/28/13		
207	Prepare Draft Final Proposed Plan	10 days	Fri 3/29/13	Thu 4/11/13		
208	Ship Draft Final Proposed Plan	0 days	Thu 4/11/13	Thu 4/11/13	207	
209	Regulator Review	20 days	Fri 4/12/13	Thu 5/9/13	208	
210	Respond to Comments	5 days	Fri 5/10/13	Thu 5/16/13	209	
211	Develop and Distribute Facts Sheets	2 days	Fri 5/17/13	Mon 5/20/13		
212	Public Notice	0 days	Mon 5/20/13	Mon 5/20/13		
213	Public Meeting w/ Transcriber (aka Public Meeting #3)	2 days	Tue 5/28/13		212FS+5 days	
214	Public Review Period	30 days	Tue 5/21/13	Mon 7/1/13		
215 216	Prepare Revised Proposed Plan and Responsiveness Summary	10 days	Tue 7/2/13	Mon 7/15/13		Prepare Revised
210	Submit Revised Proposed Plan and Responsiveness Summary Gov't Review	0 days 5 days	Mon 7/15/13 Tue 7/16/13	Mon 7/15/13 Mon 7/22/13	1	
217	Prepare Final Proposed Plan and Responsiveness Summary	5 days	Tue 7/23/13	Mon 7/29/13	1	Prepare F
210	Submit Final Proposed Plan and Responsiveness Summary	0 days	Mon 7/29/13	Mon 7/29/13		
220	Independent Tech. Review (Govt.)	5 days	Tue 7/30/13	Mon 8/5/13	1	
221	Proposed Plan Approval	0 days	Mon 8/5/13	Mon 8/5/13	1	
222 Ta	sk 8 - Decision Document	70 days	Tue 8/6/13	Mon 11/11/13		
223	Prepare Draft Decision Document	10 days	Tue 8/6/13	Mon 8/19/13	221	
224	Submit Draft Decision Document	0 days	Mon 8/19/13	Mon 8/19/13	223	
225	Gov't Review	20 days	Tue 8/20/13	Mon 9/16/13	224	
226	Prepare Draft Final Decision Document	5 days	Tue 9/17/13	Mon 9/23/13		
227	Submit Draft Final Decision Document	0 days	Mon 9/23/13	Mon 9/23/13	1	
228	Gov't Review	20 days	Tue 9/24/13	Mon 10/21/13		
229	Public Notice Distribute Facts Sheets	0 days		Mon 10/21/13	1	
230 231	Prepare Final Decision Document	0 days 5 days	Mon 10/21/13 Tue 10/22/13	Mon 10/21/13 Mon 10/28/13		
232	Submit Final Decision Document	0 days		Mon 10/28/13		
233	Gov't Review/Acceptance	10 days		Mon 11/11/13		
	sk 9 - Community Relations Support	428 days		Wed 6/5/13		Task 9 - Community Relations Support
235	Prep for Public Meeting	7 days		Tue 10/25/11	263	Pres for Public Meeting
236	Pre-Public Meeting Materials	1 day	Wed 11/9/11	Wed 11/9/11	238FS-15 days	Pre-Peptic Meeting Materials
237	Public Meeting Materials	1 day			238FS-7 days	Public Meeting Materia's
238	Public Meeting #1	-	Mon 11/28/11		235FS+23 days	Public Meeting #1
239	Prepare Public Meeting Report	-	Wed 11/30/11	Tue 12/6/11		Prepäre Public Meeting Report
240 241	Submit Public Meeting Report	0 days	Tue 12/6/11	Tue 12/6/11 Thu 10/4/12		♦ 12/6
241	Prep for Public Meeting Pre-Public Meeting Materials	5 days 1 day	Fri 9/28/12 Wed 10/17/12		244FS-15 days	Prep for Public Meeting
242	Public Meeting Materials	1 day			244FS-7 days	Profile and the second s
243	Public Meeting #2	2 days	Mon 11/5/12		241FS+21 days	
244	Prepare Public Meeting Report	5 days	Wed 11/7/12	Tue 11/13/12		Prepare Public
246	Submit Public Meeting Report	0 days		Tue 11/13/12	1	
247	Prep for Public Meeting to Present Proposed Plan	5 days	Fri 4/19/13		250FS-29 days	Prep for Put
248	Pre-Public Meeting Materials	1 day	Thu 5/9/13	Thu 5/9/13	250FS-15 days	
249	Public Meeting Materials	1 day	Tue 5/21/13		250FS-7 days	
250	Public Meeting #3 to Present Proposed Plan	2 days	Tue 5/28/13	Wed 5/29/13		
251	Prepare Public Meeting Report	5 days	Thu 5/30/13	Wed 6/5/13		
252	Submit Public Meeting Report	0 days	Wed 6/5/13	Wed 6/5/13	251	
	sk 10 - Public Involvement Plan	75 days	Mon 7/4/11	Fri 10/14/11	50	Task 10 - Public Involvement Han
254 255	Prepare Draft PIP	15 days	Mon 7/4/11	Fri 7/22/11		Prepare Drätt PIP
255 256	Submit Draft PIP	0 days	Fri 7/22/11	Fri 7/22/11	1	Independent Tech. Review (Govt.)
256	Independent Tech. Review (Govt.) Prepare Draft Final PIP	15 days 10 days	Mon 7/25/11 Mon 8/15/11	Fri 8/12/11 Fri 8/26/11		Prepare Draft Final PIP
257	Submit Draft Final PIP	0 days	Fri 8/26/11	Fri 8/26/11		
		0 00/3				
RI/FS at Ca	mp Croft, SC Task Split	ł		Progress		Milestone Summary Project Summary External Tasks External Milestone
				1 1001855		iviliestorie – Summary – Fruiect Summary – External Tasks – External Milesto
Date: Fri 5/ Zapata Inco						· · · · · · · · · · · · · · · · · · ·



Contract No.: W912DY-10-D-0028 Task Order No.: 0005

ID	Task Name	Duration	Start	Finish	Predecessors	2009				2010					2011					20	012		
						Q1	Q2	Q3	Q4	Q1	(Q2	Q3	Q4	Q1		Q2	Q3	Q4		Q1	Q2	T
259	Independent Tech. Review (Govt.)	15 days	Mon 8/29/11	Fri 9/16/11	258										Independen	t Tech. I	Review (G	iovt.)	_				
260	Prepare Final PIP	5 days	Mon 9/19/11	Fri 9/23/11	259											I	Fr <mark>epare F</mark>	inal PIP					
261	Submit Final PIP	0 days	Fri 9/23/11	Fri 9/23/11	260														9/23				
262	Independent Tech. Review (Govt.)	15 days	Mon 9/26/11	Fri 10/14/11	261										Indepen	dent Te	ch. Revie	w (Govt.)	Ľ٩.				
263	Receive PIP Approval	0 days	Fri 10/14/11	Fri 10/14/11	262											Re	ec <mark>eive PIF</mark>	P Approva	10/	14			
264	Task 11 - Administrative Record	652 days	Mon 5/16/11	Tue 11/12/13	1								Та	sk 11 - Adn	ninistrative I	Record	0						-
265	Establish Administrative Record	5 days	Mon 5/16/11	Fri 5/20/11	39								E	stablish Ad	Iministrative	Record	I 📜 —						
266	Maintain Administrative Record	536 days	Mon 10/24/11	Mon 11/11/13	265,233FF										М	aintain A	Administr	ative Reco	ord 🚺				
267	Final Administrative Record (on CD/DVD)	1 day	Tue 11/12/13	Tue 11/12/13	266																		

RI/FS at Camp Croft, SC Date: Fri 5/13/11 Zapata Incorporated	Task	Split	Progress	Milestone	•	Summary	Project Summary	External Tasks	External Mile
						Page 3			

estone 🔶	Deadline	Ŷ			
	Final Admini	strative Recor	d (on CD/DV	D)	
	2013 Q4 Q1				

ID	Task Name	Duration	Start	Finish	Predecessors	2009 2010 2011 2012 2013 2014 Q1 Q2 Q3 Q4 Q1 Q2
1	TO Award	0 days	Mon 12/27/10	Mon 12/27/10)	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$
2	INTP	1 day	Mon 12/27/10	Mon 12/27/10		NTP
3	Project Management	7 days	Mon 1/31/11	Tue 2/8/11		Project Management
4	Kick-Off Conference Call	0 days	Mon 1/31/11		2FS+2 days	Kick-Off Conference Call
5	Kick-Off Conference Call Meeting Minutes	7 days	Mon 1/31/11	Tue 2/8/11		Kick-Off Conference Call Meeting Minutes
6	Project Schedule	7 days	Mon 1/31/11	Tue 2/8/11		Project Schedule
7	Schedule Approval	0 days	Tue 2/8/11	Tue 2/8/11		Schedule Approval
8	Monthly Report	702 days	Tue 7/6/10	Wed 3/13/13		
32	Task 1 - Technical Project Planning	304 days	Wed 2/9/11	Mon 4/9/12		Task 1 - Technical Project Planning
33	TPP Preparation	15 days	Wed 2/9/11	Tue 3/1/11		TPP Preparation
34	CSM Revision	15 days	Wed 2/9/11	Tue 3/1/11		
35	Submit Read Ahead Material and CSM	1 day	Wed 3/2/11	Wed 3/2/11		Submit Read Ahead Material and CSM
36	AAPP Preparation - Tentative	15 days	Wed 3/2/11 Wed 2/9/11	Tue 3/1/11		
37	AAPP Review - Tentative	7 days	Wed 2/3/11 Wed 3/2/11	Thu 3/10/11		
38	AAPP Approval - Tentative	3 days	Fri 3/11/11	Tue 3/15/11		AAPP Approval - Tentative
39						
39 40	TPP Meeting 1 and Site Visit Draft TPP Memorandum	2 days	Wed 3/16/11		35FS+9 days	TPP Meeting 1 and Site Visit
		14 days	Fri 3/18/11	Wed 4/6/11		Draft TPP Memorandum
41	Draft TPP Memorandum Govt Review	0 days	Wed 4/6/11	Wed 4/6/11		Draft TPP Memorandum Govt Review
42	Final TPP Memorandum	7 days	Thu 4/7/11	Fri 4/15/11		Final TPP Memorandum
43	TPP Meeting 2 - Finalize Work Plan	1 day	Mon 7/18/11	Mon 7/18/11		TPP Meeting 2 - Finalize Work Plan
44	Draft TPP Memorandum Addendum	7 days	Tue 7/19/11	Wed 7/27/11		Draft TPP Memorandum Addeadum
45	Draft TPP Memorandum Addendum Govt Review	0 days	Wed 7/27/11	Wed 7/27/11		Draft TPP Memorandum Addendum Govt Review
46	Final TPP Memorandum Addendum	7 days	Thu 7/28/11	Fri 8/5/11		Final TPP Memorandum Addendum
47	TPP Meeting 3 - Verify data gaps filled & finalize RI	1 day	Tue 3/20/12		197FS+7 days	TPP Meeting 3 - Verify data g⊜ps filled & finalize RI
48	Draft TPP Memorandum Addendum 2	7 days	Wed 3/21/12	Thu 3/29/12		Draft TPP Memorandum Addendum 2
49	Draft TPP Memorandum Addendum 2 Govt Review	0 days	Thu 3/29/12	Thu 3/29/12	-	Draft TPP Memorandum Adde dum 2 Govt Review 🏠 3/29
50	Final TPP Memorandum Addendum 2	7 days	Fri 3/30/12	Mon 4/9/12		Final TPP Memorandum Addendum 2 👔
51	Task 2 - RI/FS Work Plan	109 days	Mon 4/18/11	Thu 9/15/11		Task 2 - RI/FS Work Plan
52	Draft Work Plan and QASP	21 days	Mon 4/18/11	Mon 5/16/11	42	Draft Work Plan and QASP
53	Gov't Review	30 days	Tue 5/17/11	Mon 6/27/11	52	Gov't Review
54	Submit Draft-Final Hardcopies	14 days	Tue 6/28/11	Fri 7/15/11	53	Submit Draft-Final Hardcopies
55	Regulator Review	30 days	Mon 7/18/11	Fri 8/26/11	54	Regulator Review
56	Receive Regulator Comments	0 days	Fri 8/26/11	Fri 8/26/11	55	Receive Regulator Comments
57	Final Work Plan and QASP	14 days	Mon 8/29/11	Thu 9/15/11	56	Final Work Plan and QASP
58	Plan Approval	0 days	Thu 9/15/11	Thu 9/15/11	57	Plan Approval
59	Task 3 - GIS	708 days	Tue 12/28/10	Thu 9/12/13	3	Task 3 - GIS 🖉
60	Establish Baseline GIS Layers/ Submit with CSM	8 days	Tue 12/28/10	Thu 1/6/11	2	blish Baseline GIS Layers/ Submit with CSM 🔓
61	Gov't Review/Acceptance	15 days	Fri 1/7/11	Thu 1/27/11	60	Gov't Review/Acceptance
62	Maintain/Update GIS	660 days	Fri 1/28/11	Thu 8/8/13	61	Maintain/Update GIS
63	Final GIS Submission	10 days	Fri 8/9/13	Thu 8/22/13	62	Final GIS Submission
64	Gov't Acceptance	15 days	Fri 8/23/13	Thu 9/12/13	63	Gov't Acceptance
65	Task 4 RI/FS Field Activities	112 days	Thu 9/15/11	Mon 2/20/12	2	Task 4 RI/FS Field Activities
66	NTP	0 days	Thu 9/15/11	Thu 9/15/11	58	NTR
67	Mobilization	1 day	Fri 9/16/11	Fri 9/16/11		Mobilization
68	MEC Characterization	1 day	Fri 9/16/11	Fri 9/16/11		MEC Characterization
69	Test Plot Setup	1 day	Fri 9/16/11	Fri 9/16/11		Test Plot Setup
70	MRS 1 - Gas Chamber	33 days	Mon 9/19/11	Wed 11/2/11		MRS 1 - Gas Chamber
71	Mob	1 day	Mon 9/19/11	Mon 9/19/11		Mob
72	Survey	3 days	Mon 9/19/11	Wed 9/21/11		Survey
73	Vegetation Removal	5 days	Thu 9/22/11	Wed 9/28/11		Vegetation Removal
74	DGM Grids	8 days	Thu 9/29/11	Mon 10/10/11		
75	Reacquire	8 days	Tue 10/11/11	Thu 10/20/11		Reacquire
76	Intrusive	8 days	Fri 10/21/11	Tue 11/1/11		Intrusive
	at Camp Croft, SC Task	Progress		S	ummary	External Tasks Deadline
	Incorporated Split	Milestone	•	P	roject Summary	External Milestone
			-		Des: 1	
					Page 1	

ID	Task Name	Duration	Start	Finish	Predecessors	2009 2010 2011 2012 2013 2014 Q1 Q2 Q3 Q4 Q1 Q2
77	Demob	1 day	Wed 11/2/11	Wed 11/2/11	1 76	
78	MRS 2 - Grenade Court	10 days	Mon 9/19/11	Fri 9/30/11	1	MRS 2 - Grenade Court
79	Mob	1 day	Mon 9/19/11	Mon 9/19/11	1 69	Mob
80	Mag & dig	3 days	Tue 9/20/11	Thu 9/22/11	1 79	Flag & dig
81	Survey	1 day	Fri 9/23/11	Fri 9/23/11	1 80	Survey
82	Vegetation Removal	1 day	Mon 9/26/11	Mon 9/26/11	1 81	Vegetation Removal
83	DGM Grids	1 day	Tue 9/27/11	Tue 9/27/11	1 82	EGM Grids
84	Reacquire	1 day	Wed 9/28/11	Wed 9/28/11	83	Beacquire
85	Intrusive	1 day	Thu 9/29/11	Thu 9/29/11	1 84	
86	Demob	1 day	Fri 9/30/11	Fri 9/30/11	1 85	Demob
87	MRS 3 - Range Complex (Land)	112 days	Fri 9/16/11	Mon 2/20/12		MRS 3 - Range Complex (Land)
88	Mob	1 day	Fri 9/16/11	Fri 9/16/11	1 66	Mob
89	Mag & dig	40 days	Mon 9/19/11	Fri 11/11/11	1 88	Élag & dig
90	MEC Recon	15 days	Mon 9/19/11	Fri 10/7/11		MEC Recon
91	Survey	5 days	Mon 11/14/11	Fri 11/18/11		Survey
92	Vegetation Removal	20 days	Mon 11/21/11	Fri 12/16/11		Vegetation Removal
93	DGM Grids	15 days	Mon 12/19/11	Fri 1/6/12		DGM Grids
94	Reacquire	15 days	Mon 1/9/12	Fri 1/27/12		Reacquire
95	Intrusive	15 days	Mon 1/30/12	Fri 2/17/12		Intrusive
96	Demob	1 day	Mon 2/20/12	Mon 2/20/12		Demob
97	MRS 3 - Range Complex (Lake Johnson & Lake Craig)	3 days	Wed 9/28/11	Fri 9/30/11		MRS 3 - Range Complex (Lake Johnson & Late Craig)
98	Mob	1 day	Wed 9/28/11	Wed 9/28/11		Mob M
99	DGM Transects	1 day	Thu 9/29/11	Thu 9/29/11		DGM Transects
100	Demob	1 day	Fri 9/30/11	Fri 9/30/11		Demob
101	AoPI -3	10 days	Fri 9/23/11	Thu 10/6/11		AoPI-3
102	Mob	1 day	Fri 9/23/11	Fri 9/23/11		Mob
102	Mag & dig	3 days	Mon 9/26/11	Wed 9/28/11		Mag & dig
104	Survey	1 day	Thu 9/29/11	Thu 9/29/11		Survey
105	Vegetation Removal	1 day	Fri 9/30/11	Fri 9/30/11		Vegetation Removal
106	DGM Grids	1 day	Mon 10/3/11	Mon 10/3/11		DGM Grids
107	Reacquire	1 day	Tue 10/4/11	Tue 10/4/11		Reacquire
108	Intrusive	1 day	Wed 10/5/11	Wed 10/5/11		Intrusive
109	Demob	1 day	Thu 10/6/11	Thu 10/6/11		Demob
110	AoPI -5	10 days	Thu 9/29/11	Wed 10/12/11		AoPI -5
111	Mob	1 day	Thu 9/29/11	Thu 9/29/11		Mob
112	Mag & dig	3 days	Fri 9/30/11	Tue 10/4/11		Mag & dig 📕
113	Survey	1 day	Wed 10/5/11	Wed 10/5/11		Survey
114	Vegetation Removal	1 day	Thu 10/6/11	Thu 10/6/11		Vegetation Removal
115	DGM Grids	1 day	Fri 10/7/11	Fri 10/7/11		DGM Grids
116	Reacquire	1 day	Mon 10/10/11	Mon 10/10/11		Reacquire
117	Intrusive	1 day	Tue 10/11/11	Tue 10/11/11		Intrusive
118	Demob	1 day	Wed 10/12/11	Wed 10/12/11		Demob
119	AoPI -8	10 days	Wed 10/5/11	Tue 10/18/11		AoPI-8
120	Mob	1 day	Wed 10/5/11	Wed 10/5/11		Mob
120	Mag & dig	3 days	Thu 10/6/11	Mon 10/10/11		Mag & dig
122	Survey	1 day	Tue 10/11/11	Tue 10/11/11		Survey
123	Vegetation Removal	1 day	Wed 10/12/11	Wed 10/12/11		Vegetation Removal
123	DGM Grids	1 day	Thu 10/13/11	Thu 10/13/11		DGM Grids
125	Reacquire	1 day	Fri 10/14/11	Fri 10/14/11		Reacquire
126	Intrusive	1 day	Mon 10/17/11	Mon 10/17/11		Intrusive
120	Demob	1 day	Tue 10/18/11	Tue 10/18/11		Demob
128	AoPI-9E	10 days	Tue 10/11/11	Mon 10/24/11		AoPI-9E
120	Mob	1 day	Tue 10/11/11	Tue 10/11/11		Mob
		i				
	Camp Croft, SC Task	Progress		S	Summary	External Tasks Deadline
Zapata I	ad 4/6/11 ncorporated Split	Milestone	•	F	Project Summary	External Milestone
			•			
					Page 2	

ID	Task Name		Duration	Start	Finish	Predecessors	2009 2	2010	2011		2012	2013		2014
130	Mag & dig		3 days	Wed 10/12/11	Fri 10/14/11	129	Q1 Q2 Q3 Q4 (Q1 Q2 Q3 Q4		Q2 Q3 Q4 Mag & dig 🔓	Q1 Q2 Q3	Q4 Q1	Q2 Q3 C	<u>14 Q1</u>
131	Survey		1 day	Mon 10/17/11	Mon 10/17/11		-			Survey				
132	Vegetation Remova	al	1 day	Tue 10/18/11	Tue 10/18/11		-	Ve	netatio	Removal				
133	DGM Grids	-	1 day	Wed 10/19/11	Wed 10/19/11		-	ve		GM Grids				
134	Reacquire		1 day	Thu 10/20/11	Thu 10/20/11		-			Reacquire				
135	Intrusive		1 day	Fri 10/21/11	Fri 10/21/11		-			Intrusive				
136	Demob		1 day	Mon 10/24/11	Mon 10/24/11		-			Demob				
137	AoPI -9G		10 days	Mon 10/17/11	Fri 10/24/11		-			AoPI -9G				
138	Mob		1 day	Mon 10/17/11	Mon 10/17/11		-			Mob				
139	Mag & dig		3 days	Tue 10/18/11	Thu 10/20/11		-			Mag & dig				
140	Survey		1 day	Fri 10/21/11	Fri 10/21/11		-			Survey				
140	Vegetation Remova	si i	1 day	Mon 10/24/11	Mon 10/24/11		-	Ve		n Removal				
141	DGM Grids	1	1 day	Tue 10/25/11	Tue 10/25/11		-	ve	T 2	DGM Grids				
142	Reacquire			Wed 10/25/11	Wed 10/26/11		-			Reacquire				
143	Intrusive		1 day 1 day	Thu 10/27/11	Thu 10/27/11		-							
145	Demob			Fri 10/28/11	Fri 10/28/11		-			Intrusive Demob				
145	AoPI -10A		1 day		Wed 12/7/11	144	-			oPI -10A				
140	Mob		34 days	Fri 10/21/11	Fri 10/21/11	120	-		1	Mob				
			1 day	Fri 10/21/11			-							
148 149	Mag & dig		22 days 2 days	Mon 10/24/11 Wed 11/23/11	Tue 11/22/11 Thu 11/24/11		-			Mag & dig				
149	Survey						_			Survey				
	Vegetation Remova	1	2 days	Fri 11/25/11	Mon 11/28/11		_		vegeta	ion Removal				
151	DGM Grids		2 days	Tue 11/29/11	Wed 11/30/11		_			DGM Grids				
152	Reacquire		2 days	Thu 12/1/11	Fri 12/2/11					Reacquire	4			
153	Intrusive		2 days	Mon 12/5/11	Tue 12/6/11		_			Intrusive				
154	Demob		1 day	Wed 12/7/11	Wed 12/7/11	153				Demob				
155 156	AoPI -10B		10 days	Wed 11/23/11	Tue 12/6/11	4.40	_			AoPI -10B				
156	Mob		1 day	Wed 11/23/11	Wed 11/23/11		_			Mob Mor 8 dia				
	Mag & dig		3 days	Thu 11/24/11	Mon 11/28/11		-			Mag & dig				
158	Survey	1	1 day	Tue 11/29/11	Tue 11/29/11		_			Survey				
159	Vegetation Remova		1 day	Wed 11/30/11	Wed 11/30/11				vegeta	tion Removal				
160	DGM Grids		1 day	Thu 12/1/11	Thu 12/1/11		_			DGM Grids				
161	Reacquire		1 day	Fri 12/2/11	Fri 12/2/11					Reacquire				
162	Intrusive		1 day	Mon 12/5/11	Mon 12/5/11		_			Intrusive				
163	Demob		1 day	Tue 12/6/11	Tue 12/6/11		_			Demob				
164	AoPI -11B		10 days	Tue 11/29/11	Mon 12/12/11					AoPI -11B				
165	Mob		1 day	Tue 11/29/11	Tue 11/29/11		_			Mob	¥			
166	Mag & dig		3 days	Wed 11/30/11	Fri 12/2/11					Mag & dig	₽			
167	Survey		1 day	Mon 12/5/11	Mon 12/5/11		_			Survey				
168	Vegetation Remova	a)	1 day	Tue 12/6/11	Tue 12/6/11		4		vegeta	tion Removal				
169	DGM Grids		1 day	Wed 12/7/11	Wed 12/7/11		4			DGM Grids				
170	Reacquire		1 day	Thu 12/8/11	Thu 12/8/11		4			Reacquire				
171	Intrusive		1 day	Fri 12/9/11	Fri 12/9/11		4			Intrusive	k			
172	Demob		1 day	Mon 12/12/11	Mon 12/12/11		4			Demob				
173	AoPI -11C		10 days	Mon 12/5/11	Fri 12/16/11		_			AoPI -11C				
174	Mob		1 day	Mon 12/5/11	Mon 12/5/11					Mob				
175	Mag & dig		3 days	Tue 12/6/11	Thu 12/8/11		_			Mag & dig				
176	Survey		1 day	Fri 12/9/11	Fri 12/9/11					Survey	ų.			
177	Vegetation Remova	al	1 day	Mon 12/12/11	Mon 12/12/11		_		Vege	tion Removal	¥			
178	DGM Grids		1 day	Tue 12/13/11	Tue 12/13/11					DGM Grids	ų I			
179	Reacquire		1 day	Wed 12/14/11	Wed 12/14/11					Reacquire	<u> </u>			
180	Intrusive		1 day	Thu 12/15/11	Thu 12/15/11					Intrusive	¥			
181	Demob		1 day	Fri 12/16/11	Fri 12/16/11	180				Demob				
182	AoPI -11D		10 days	Fri 12/9/11	Thu 12/22/11					AoPI -11D				
Date: W	Camp Croft, SC ed 4/6/11	Task	Progress			ummary	• •	rnal Tasks		Deadline	Ŷ			
Zapata I	ncorporated	Split	Milestone	•	P	roject Summary	Exter	rnal Milestone 🔶						
						Page 3								

ID	Task Name	Duration	Start	Finish Predecessors	s 2009 2010 2011 2012 2013 2014
					Q1 Q2 Q3 Q4 Q1
183	Mob	1 day	Fri 12/9/11	Fri 12/9/11 175	Một Li
184	Mag & dig	3 days	Mon 12/12/11	Wed 12/14/11 183	Mag & dig
185	Survey	1 day	Thu 12/15/11	Thu 12/15/11 184	Survey
186	Vegetation Removal	1 day	Fri 12/16/11	Fri 12/16/11 185	Vegeation Removal
187	DGM Grids	1 day	Mon 12/19/11	Mon 12/19/11 186	DGM Grids
188	Reacquire	1 day	Tue 12/20/11	Tue 12/20/11 187	Reacquire
189	Intrusive	1 day	Wed 12/21/11	Wed 12/21/11 188	Intrusive
190	Demob	1 day	Thu 12/22/11	Thu 12/22/11 189	Demob
191	Task 12 - Environmental Sampling and Analysis	92 days	Wed 11/2/11	Thu 3/8/12	Task 12 - Environmental Sampling and Analysis
192	MC RI Sampling (concurrent w/Task 4 field activities)	40 days	Wed 11/2/11	Tue 12/27/11 76	MC RI Sampling (concurrent w/Task 4 field activities)
193	Daily QC Report for Environmental Sampling (ea. day)	22 days	Wed 11/2/11	Thu 12/1/11 76	Daily QC Report for Environmental SampEng (ea. day)
194	Analytical Data Submittal for QA Evaluation	30 days	Fri 12/2/11	Thu 1/12/12 193	Analytical Data Submittal for DA Evaluation 🛄
195	Electronic Laboratory Data Submittal	45 days	Fri 12/2/11	Thu 2/2/12 193	Electronic Laboratory Cata Submittal
196	Recommendation Report	10 days	Fri 2/3/12	Thu 2/16/12 195	Recommendation Report
197	Gov't Review	15 days	Fri 2/17/12	Thu 3/8/12 196	Gov't Review
198	Task 5 - RI Report	155 days	Fri 2/3/12	Thu 9/6/12	Task 5 - RI Report
199	Draft RI Report	60 days	Fri 2/3/12	Thu 4/26/12 195	Draft RI Report
200	Gov't Review	30 days	Fri 4/27/12	Thu 6/7/12 199	Gøv't Review
201	Draft Final RI Report	21 days	Fri 6/8/12	Fri 7/6/12 200	Draft Final RI Report
202	Gov't Review / Regulator Review	30 days	Mon 7/9/12	Fri 8/17/12 201	Gov't Review / Regulator Review
203	Final RI Report	14 days	Mon 8/20/12	Thu 9/6/12 202	Final RI Report
204	Final RI Report Approval	0 days	Thu 9/6/12	Thu 9/6/12 203	Final RI Report Approval
205	Task 6 - FS Report	109 days	Mon 7/9/12	Thu 12/6/12	Task 6 - FS Report
206	Draft FS Report	21 days	Mon 7/9/12	Mon 8/6/12 201	Draft FS Report
207	Gov't Review	30 days	Tue 8/7/12	Mon 9/17/12 206	Gov't Review
208	Draft Final FS Report	14 days	Tue 9/18/12	Fri 10/5/12 207	Draft Final FS Report
209	Gov't Review / Regulator Review	30 days	Mon 10/8/12	Fri 11/16/12 208	Gov't Review / Regulator Review
210	Final FS Report	14 days	Mon 11/19/12	Thu 12/6/12 209	Final FS Report
211	FS Report Approval	0 days	Thu 12/6/12	Thu 12/6/12 210	FS Report Approval
212	Task 7 - Proposed Plan	154 days	Mon 10/8/12	Thu 5/9/13	Taşk 7 - Proposed Plan
213	Draft Proposed Plan	14 days	Mon 10/8/12	Thu 10/25/12 208	Draft Proposed Plan
214	Gov't Review	30 days	Fri 10/26/12	Thu 12/6/12 213	Gov't Review
215	Receive Government Comments	0 days	Thu 12/6/12	Thu 12/6/12 214	Receive Government Comments
216	Draft Final Proposed Plan	14 days	Fri 12/7/12	Wed 12/26/12 215	Praft Final Proposed Plan
217	Regulator Review	30 days	Thu 12/27/12	Wed 2/6/13 216	Regulator Review
218	Respond to Comments	7 days	Thu 2/7/13	Fri 2/15/13 217	Respond to Comments
219	Develop and Distribute Facts Sheets	2 days	Mon 2/18/13	Tue 2/19/13 218	Develop and Distribute Facts Sheets
220	Public Notice	0 days	Tue 2/19/13	Tue 2/19/13 219	Public Notice
221	Public Meeting w/ Transcriber (aka Public Meeting #3)	0 days	Tue 2/26/13	Tue 2/26/13 220FS+5 day	s Public Meeting w/ Transcriber (aka Public Meeting #3
222	Public Review Period	30 days	Wed 2/20/13	Tue 4/2/13 220	Public Review Period
223	Responsiveness Summary and Rev. Proposed Plan	10 days	Wed 4/3/13	Tue 4/16/13 222	Responsiveness Summary and Rev. Proposed Plan
224	Gov't Review	5 days	Wed 4/17/13	Tue 4/23/13 223	Gov't Review
225	Final Proposed Plan and Responsiveness Summary	7 days	Wed 4/24/13	Thu 5/2/13 224	Final Proposed Plan and Responsiveness Summary
226	Independent Tech. Review (Govt.)	5 days	Fri 5/3/13	Thu 5/9/13 225	Independent Tech. Review (Govt.)
227	Proposed Plan Approval	0 days	Thu 5/9/13	Thu 5/9/13 226	Proposed Plan Approval
228	Task 8 - Decision Document	98 days	Thu 12/27/12	Mon 5/13/13	Task 8 - Decision Document
229	Draft DD	14 days	Thu 12/27/12	Tue 1/15/13 216	Draft DD
230	Gov't Review	30 days	Wed 1/16/13	Tue 2/26/13 229	Gov't Review
231	Draft Final DD	7 days	Wed 2/27/13	Thu 3/7/13 230	Draft Final DD
232	Gov't Review	30 days	Fri 3/8/13	Thu 4/18/13 231	Gov't Review
233	Public Notice	0 days	Thu 4/18/13	Thu 4/18/13 232	Public Notice
234	Distribute Facts Sheets	0 days	Thu 4/18/13	Thu 4/18/13 233	Distribute Facts Sheets
235	Final DD	7 days	Fri 4/19/13	Mon 4/29/13 234	Final DD
DI/EQ - 1	t Come Craft SC	Drogram		Summon	External Tasks Deadline
Date: W	t Camp Croft, SC Task	Progress	-	Summary	
Zapata I	Incorporated Split	Milestone	•	Project Summary	y External Milestone
				Page 4	4
				. 490	

ID	Task Name	Duration	Start	Finish	Predecessors	2009 2010 2011 2012 2013 2014
						Q1 Q2 Q3 Q4 Q1
236	Gov't Review/Acceptance	10 days	Tue 4/30/13	Mon 5/13/13	3 235	Gov't Review/Acceptance
237	Task 9 - Community Relations Support	480 days	Tue 5/10/11	Mon 3/11/13		Task 9 - Community Relations Support
238	Prep for Public Meeting	7 days	Tue 5/10/11	Wed 5/18/11		Prep for Public Meeting
239	Pre-Public Meeting Materials	1 day	Tue 5/31/11		241FS-15 days	Pre-Public Meeting Materia S
240	Public Meeting Materials	1 day	Fri 6/10/11		241FS-7 days	Public Meeting Materials
241	Public Meeting #1	2 days	Fri 6/17/11	Mon 6/20/11	238FS+21 days	
242	Public Meeting Report	7 days	Tue 6/21/11	Wed 6/29/11		Public Meeting Report
243	Prep for Public Meeting	7 days	Fri 9/16/11	Mon 9/26/11		Prep for Public Meeting
244	Pre-Public Meeting Materials	1 day	Fri 10/7/11		246FS-15 days	Pre-Public Meeting Materials
245	Public Meeting Materials	1 day	Wed 10/19/11	Wed 10/19/11	246FS-7 days	Public Meetirg Materials
246	Public Meeting #2	2 days			243FS+21 days	
247	Public Meeting Report	7 days	Fri 10/28/11	Mon 11/7/11		Public Meeting Report
248	Prep for Public Meeting to Present Proposed Plan	7 days	Mon 1/21/13		251FS-29 days	Prep for Public Meeting to Present Proposed Plan
249	Pre-Public Meeting Materials	1 day	Fri 2/8/13		251FS-15 days	Pre-Public Meeting Materials
250	Public Meeting Materials	1 day	Wed 2/20/13		251FS-7 days	Public Meeting Materials
251	Public Meeting #3 to Present Proposed Plan	2 days	Wed 2/27/13	Thu 2/28/13		Fublic Meeting #3 to Present Proposed Plan
252	Public Meeting Report	7 days	Fri 3/1/13	Mon 3/11/13		Public Meeting Report
253	Task 10 - Public Involvement Plan	95 days	Tue 12/28/10	Mon 5/9/11		Task 10 - Public Involvement Plan 🐙
254	Draft PIP	32 days	Tue 12/28/10	Wed 2/9/11	2	Draft PIP
255	Independent Tech. Review (Govt.)	14 days	Thu 2/10/11	Tue 3/1/11	254	Independent Tech. Review (Govt.)
256	Draft Final PIP	14 days	Wed 3/2/11	Mon 3/21/11	255	Draft Final PIP
257	Independent Tech. Review (Govt.)	14 days	Tue 3/22/11	Fri 4/8/11	256	Independent Tech. Review (Govt.)
258	Final PIP	7 days	Mon 4/11/11	Tue 4/19/11	257	Final PIP
259	Independent Tech. Review (Govt.)	14 days	Wed 4/20/11	Mon 5/9/11	258	Independent Tech. Review (Govt.)
260	PIP Approval	0 days	Mon 5/9/11	Mon 5/9/11	259	PIP Approval 🍎 5/9
261	Task 11 - Administrative Record	542 days	Mon 4/18/11	Tue 5/14/13	3	Task 11 - Administrative Record
262	Establish Administrative Record	5 days	Mon 4/18/11	Fri 4/22/11	42	Establish Administrative Record
263	Maintain Administrative Record	536 days	Mon 4/25/11	Mon 5/13/13	3 262	Maintain Administrative Record
264	Final Administrative Record (on CD/DVD)	1 day	Tue 5/14/13	Tue 5/14/13	263	Final Administrative Record (on CD/DVD)
Date: W	t Camp Croft, SC Task	Progress			ummary	External Tasks Deadline
Zapata I	Incorporated Split	Milestone	•	P	roject Summary	External Milestone
					Page 5	

Work Plans for the Remedial Investigation/Feasibility Study (RI/FS) Former Camp Croft, Spartanburg, South Carolina

TABLE OF CONTENTS

1.0	INT	RODUCTION	1
1.1	Pro	JECT AUTHORIZATION	1
1.2		POSE AND SCOPE	
1.3	Wo	rk Plan Organization	1
1.4	Pro	JECT LOCATION	1
1.5	Site	HISTORY	1
1.6	Site	Description	1
1.	6.1	Topography	2
1.	6.2	Geology	
1.	.6.3	Climate	2
1.	6.4	Hydrology	2
1.	6.5	Cultural Sites	2
1.	6.6	Demographics	2
1.7	CUR	RRENT AND PROJECTED LAND USE	2
1.8	Pre	VIOUS SITE INVESTIGATIONS	2
1.9	Сне	EMICAL WARFARE MATERIEL	3
1.10) CON	ICEPTUAL SITE MODEL	3
2.0	TEC	HNICAL MANAGEMENT PLAN	5
2.1		JECT OBJECTIVES	
2.1		NAGEMENT STRUCTURE AND ORGANIZATION	
	2.1	United States Army Corps of Engineers, Charleston District	
	2.2	United States Army Engineering and Support Center, Huntsville	
	2.3	Zapata Incorporated	
2.3		JECT PERSONNEL	
	3.1	Project Manager	
	3.2	Munitions and Explosives of Concern Program Manager	
	3.3	Geographic Information Systems Manager	
	3.4	Senior Geophysicist	
	3.5	Senior Risk Assessor	
	.3.6	Senior Unexploded Ordnance Supervisor	
	3.7	Unexploded Ordnance Quality Control Specialist	
	.3.8	Unexploded Ordnance Safety Officer	
2.4		MUNICATION AND REPORTING	
2.5		IVERABLES	
2.6		JECT SCHEDULE	
2.7		TING AND BILLING	
2.8		LIC RELATIONS SUPPORT	9
2.9	100	CONTRACTOR MANAGEMENT	9
		NAGEMENT OF FIELD OPERATIONS	
		VERAL SITE PRACTICES	
	.11.1	Site-Specific Training	
	11.2	Work Hours	
	11.2	Site Access	
	.11.4	Handling of Munitions and Explosives of Concern	
Zapata			
April 20		Page 1 Task Order No. 0	
Revision			

Work Plans for the Remedial Investigation/Feasibility Study (RI/FS) Former Camp Croft, Spartanburg, South Carolina

2.11.5	Safety Training/Briefing	9
2.11.6	Daily General Briefing	9
2.11.7	Visitor Briefing	9
2.11.8	Work Clothing and Sanitation	9
2.11.9		
2.12 DAT	ΓΑ MANAGEMENT	9
2.12.1	Field Data Records	10
2.12.2	Site Safety Records	10
2.12.3		
	Data Reduction and Evaluation	
2.13 DAT	γα Submittals and Map Format	10
3.0 INV	ESTIGATION PLAN	
3.1 Rem	MEDIAL INVESTIGATION GOALS	11
3.2 DAT	TA REQUIREMENTS TO ACHIEVE GOALS	11
3.2.1	Data Quality Objectives	11
3.3 Fiei	LD ACTIVITIES	11
3.3.1	Gas Chambers (MRS 1)	
3.3.2	Grenade Court (MRS 2) and all AoPIs	
3.3.3	Range Complex (MRS 3)	13
3.3.4	Basis for the Investigation Approach	
3.4 Com	MMON WORK ELEMENTS	15
3.4.1	Equipment	15
3.4.2	Location Awareness/Positioning	
3.4.3	Site Challenges	15
3.4.4	QC/QA Seed Items	
	FINABLE FEATURES OF WORK	
3.5.1	Site Preparation	
3.5.2	Site Geodetic Control	
3.5.3	Vegetation Clearance	
3.5.4	Transect Establishment	
3.5.5	Geophysical System Verification	
3.5.6	Digital Geophysical Mapping	
3.5.7	Data Acquisition Methodology Over Transects	
3.5.8	Data Acquisition Methodology Over Grids	
3.5.9	Data Processing, Analysis, and Evaluation	
3.5.10	Anomaly Selection and Reacquisition in Grids	
3.5.11	6	
3.5.12	Munitions and Explosives of Concern Disposal	
3.5.13	Geospatial Information Management	
3.5.14	Munitions Constituents Sampling	
3.5.15	Risk Assessment	
3.5.16	Reporting	
3.5.17	Community Relations Support	
3.5.18	Administrative Record	
4.0 QUA	ALITY CONTROL PLAN	
	MMITMENT TO QUALITY	
Zapata Incorpo		D. W912DY-10-D-0028
April 2011 Revision 0	Page 2	Task Order No. 0005

Work Plans for the Remedial Investigation/Feasibility Study (RI/FS) Former Camp Croft, Spartanburg, South Carolina

4.2.1 Project Manager. 34 4.2.2 Project Geophysicist. 34 4.2.3 Senior Unexploded Ordnance Supervisor. 34 4.2.4 Unexploded Ordnance Quality Control Specialist. 34 4.2.5 Project Quality Manager. 34 4.3 SUBCONTRACTOR CORRECTIVE ACTION. 34 4.4 QUALITY CONTROL PROCEDURES. 34 4.4.1 Quality Control Imprection. 35 4.4.2 Quality Control Imprection. 35 4.4.3 Digital Geophysical Data Process Modification. 35 4.4.4 Quality Control Imprection. 35 4.4.5 CORRECTIVE/PREVENTATIVE ACTION PROCEDURES. 35 4.6 DATA MANAGEMENT 35 4.6 DATA MANAGEMENT 35 4.7 DIGITAL GEOPHYSICAL MAPPING 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.2 Maintenance Records 36 4.9.3 Maintenance Records 36 4.9.4 Equipment Spare Parts	4.2 ZAPATA PERSONNEL RESPONSIBILITIES	34
4.2.2 Project Geophysicist. 34 4.2.3 Senior Unexploded Ordnance Supervisor 34 4.2.4 Unexploded Ordnance Quality Control Specialist. 34 4.2.5 Project Quality Manager 34 4.2.5 Project Quality Manager 34 4.4 QUALITY CONTRACTOR CORRECTIVE ACTION 34 4.4 QUALITY CONTROL PROCEDURES 34 4.4.1 Quality Control Ispection 35 4.4.2 Quality Control Ispection 35 4.4.2 Quality Control Ispection 35 4.4.3 Digital Geophysical Data Process Modification 35 4.5 CORRECTIVE/PREVENTATIVE ACTION PROCEDURES 35 4.6 DATA MANAGEMENT 35 7 Digital Geophysical Data Process Modification 36 4.9 EQUIPMENT CALIBRATION/MAINTENANCE PROGRAM 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.2 Maintenance Procedures 36 4.9.3 Maintenance Records 36 4.9.4 Equipment Calibration/Maintenance Requirements 36 4.10 <td></td> <td></td>		
4.2.3 Senior Unexploded Ordnance Supervisor 34 4.2.4 Unexploded Ordnance Quality Control Specialist 34 4.2.5 Project Quality Manager 34 4.3 SUBCONTRACTOR CORRECTIVE ACTION 34 4.4 Quality Control PROCEDURES 34 4.4 Quality Control Imspection 35 4.4.1 Quality Control Imspection 35 4.4.2 Quality Control Summary 35 4.4.3 Digital Geophysical Data Process Modification 35 4.4.3 Digital Geophysical Data Process Modification 35 4.4.3 Digital Geophysical Mater Action PROCEDURES 35 4.6 DATA MANAGEMENT 35 4.6 DATA MANAGEMENT 35 4.7 DIGITAL GEOPHYSICAL MAPPING 35 4.8 FIELD OPERATIONS 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.2 Maintenance Records 36 4.9.3 Maintenance Records 36 4.10 NON-CONFORMAN		
4.2.4 Unexploded Ordnance Quality Control Specialist. 34 4.2.5 Project Quality Manager 34 4.3 SURCONTRACTOR CORRECTIVE ACTION 34 4.4 QUALITY CONTROL PROCEDURES 34 4.4.1 Quality Control Summary 35 4.4.2 Quality Control Inspection 35 4.4.3 Digital Geophysical Data Process Modification 35 4.4.3 Digital Geophysical Data Process Modification 35 4.4.3 Digital Geophysical Data Process Modification 35 4.5 CORRECTIVE/PREVENTATIVE ACTION PROCEDURES 35 4.6 DATA MANAGEMENT 35 7 Digital Geophysical Data Process Modification 36 4.9 EQUIPMENT CALIBRATION/MAINTENANCE PROGRAM 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.1 General Equipment Spare Parts 36 4.9.3 Maintenance Records 36 4.9.4 Equipment Spare Parts 36 4.10 NON-CONFORMANCE CRITERIA FOR QUALITY INSPECTIONS 36 4.11.1 Data Prosentation 37		
4.2.5 Project Quality Manager 34 4.3 SUBCONTRACTOR CORRECTIVE ACTION 34 4.4 QUALITY CONTRACTOR CORRECTIVE ACTION 34 4.4.1 Quality Control Summary 35 4.4.2 Quality Control Ispection 35 4.4.3 Digital Geophysical Data Process Modification 35 4.4.3 Digital Geophysical Data Process Modification 35 4.5 CORRECTIVE/PREVENTATIVE ACTION PROCEDURES 35 4.6 DATA MANAGEMENT 35 4.7 DIGITAL GEOPHYSICAL MAPPING 35 4.8 FIELD OPERATIONS 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.4 Equipment Spare Parts 36 4.9.3 Maintenance Records 36 4.9.4 Equipment Spare Parts 36 4.11.1 Daily Logs 36 4.11.2 Safety Logs 36 4.11.1 Daily Logs 37 4.11.1 Daily Logs 37 4.11.1		
4.3 SUBCONTRACTOR CORRECTIVE ACTION 34 4.4 QUALITY CONTROL PROCEDURES 34 4.4.1 Quality Control Inspection 35 4.4.2 Quality Control Inspection 35 4.4.3 Digital Geophysical Data Process Modification 35 4.5 CORRECTIVE/PREVENTATIVE ACTION PROCEDURES 35 4.6 DATA MANAGEMENT 35 4.7 DIGITAL GEOPHYSICAL MAPPING 35 4.8 FIELD OPERATIONS 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.2 Maintenance Records 36 4.9.3 Maintenance Records 36 4.9.4 Equipment Spare Parts 36 4.10 NON-CONFORMANCE CRITERIA FOR QUALITY INSPECTIONS 36 4.11 Bafey Logs 36 4.11.1 Daily Logs 37 4.11.2 Safety Logs 36 4.11.3 Site Training Logs 37 4.11.4 Quality Control Activity Log 37		
4.4 QUALITY CONTROL PROCEDURES 34 4.4.1 Quality Control Summary 35 4.4.2 Quality Control Inspection 35 4.4.3 Digital Geophysical Data Process Modification 35 4.4.3 Digital Geophysical Data Process Modification 35 4.5 CORRECTIVE/PREVENTATIVE ACTION PROCEDURES 35 4.6 DATA MANAGEMENT 35 4.7 DIGITAL GEOPHYSICAL MAPPING 35 4.8 FIELD OPERATIONS 36 4.9 EQUIPMENT CALIBRATION/MAINTENANCE PROGRAM 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.1 Maintenance Procedures 36 4.9.1 Maintenance Records 36 4.9.3 Maintenance Records 36 4.9.4 Equipment Spare Parts 36 4.10 NON-CONFORMANCE CRITERIA FOR QUALITY INSPECTIONS 36 4.11.1 Daily Logs 36 4.11.1 Daily Logs 37 4.11.2 Safety Logs 36 4.11.3 Site Training Logs 37 4.11.4<		
44.1 Quality Control Summary 35 44.2 Quality Control Inspection 35 44.3 Digital Geophysical Data Process Modification 35 45.5 CORRECTIVE/PREVENTATIVE ACTION PROCEDURES 35 46 DATA MANAGEMENT 35 47.7 DIGITAL GEOPHYSICAL MAPPING 35 48 FIELD OPERATIONS 36 49 EQUIPMENT CALIBRATION/MAINTENANCE PROGRAM 36 49.1 General Equipment Calibration/Maintenance Requirements 36 49.1 General Equipment Calibration/Maintenance Requirements 36 49.2 Maintenance Procedures 36 49.3 Maintenance Records 36 49.4 Equipment Spare Parts 36 4.10 Non-CONFORMANCE CRITERIA FOR QUALITY INSPECTIONS. 36 4.11.1 Daily Logs 36 4.11.2 Safety Logs 36 4.11.3 Site Training Logs 37 4.11.4 Quality Control Activity Log 37 4.11.5 Meeting Minutes 37 4.11.6 Inventory Forms 37 <td< td=""><td></td><td></td></td<>		
44.2 Quality Control Inspection 35 44.3 Digital Geophysical Data Process Modification 35 4.5 CORRECTIVE/PREVENTATIVE ACTION PROCEDURES 35 4.6 DATA MANGEMENT 35 4.7 DIGITAL GEOPHYSICAL MAPPING 35 4.8 FIELD OPERATIONS 36 4.9 EQUIPMENT CALIBRATION/MAINTENANCE PROGRAM 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.2 Maintenance Procedures 36 4.9.3 Maintenance Records 36 4.9.4 Equipment Spare Parts 36 4.9.4 Equipment Spare Parts 36 4.10 NON-CONFORMANCE CRITERIA FOR QUALITY INSPECTIONS 36 4.11.1 Daily Logs 36 4.11.1 Daily Logs 36 4.11.1 Daily Logs 37 4.11.4 Quality Control Activity Log 37 4.11.5 Meeting Minutes 37 4.11.4 Quality Control Activity Log 37 4.11.5 Meeting Minutes 37 4.11.6 Inventor		
4.4.3 Digital Geophysical Data Process Modification 35 4.5 CORRECTIVE/PREVENTATIVE ACTION PROCEDURES 35 4.6 DATA MANAGEMENT 35 4.7 DIGITAL GEOPHYSICAL MAPPING 35 4.8 FIELD OPERATIONS 36 4.9 EQUIPMENT CALIBRATION/MAINTENANCE PROGRAM 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.2 Maintenance Procedures 36 4.9.3 Maintenance Records 36 4.9.4 Equipment Spare Parts 36 4.10 Non-CONFORMANCE CRITERIA FOR QUALITY INSPECTIONS 36 4.11.1 Daily Logs 36 4.11.2 Safety Logs 36 4.11.1 Daily Logs 36 4.11.2 Safety Logs 36 4.11.3 Site Training Logs 37 4.11.4 Quality Control Activity Log 37 4.11.5 Meeting Minutes 37 4.11.6 Inventory Forms 37 4.11.7 Inspection Forms 37 4.11.8 Meeting Minutes 3		
4.5 CORRECTIVE/PREVENTATIVE ACTION PROCEDURES 35 4.6 DATA MANAGEMENT 35 4.7 DIGITAL GEOPHYSICAL MAPPING 35 4.8 FIELD OPERATIONS 36 4.9 EQUIPMENT CALIBRATION/MAINTENANCE PROGRAM 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.2 Maintenance Procedures 36 4.9.3 Maintenance Records 36 4.9.4 Equipment Spare Parts 36 4.10 NON-CONFORMANCE CRITERIA FOR QUALITY INSPECTIONS 36 4.11.1 Daily Logs 36 4.11.1 Daily Logs 36 4.11.1 Daily Logs 36 4.11.2 Safety Logs 36 4.11.3 Site Training Logs 37 4.11.4 Quality Control Activity Log 37 4.11.5 Meeting Minutes 37 4.11.4 Quality Control Activity Log 37 4.11.5 Meeting Minutes 37 4.11.6 Inventory Fo		
4.6 DATA MANAGEMENT 35 4.7 DIGITAL GEOPHYSICAL MAPPING 35 4.8 FIELD OPERATIONS 36 4.9 EQUIPMENT CALIBRATION/MAINTENANCE PROGRAM 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.2 Maintenance Procedures 36 4.9.3 Maintenance Records 36 4.9.4 Equipment Spare Parts 36 4.10 NON-CONFORMANCE CRITERIA FOR QUALITY INSPECTIONS. 36 4.11 Daily Logs 36 4.11.1 Daily Logs 36 4.11.2 Safety Logs 36 4.11.3 Site Training Logs 37 4.11.4 Quality Control Activity Log 37 4.11.5 Meeting Minutes 37 4.11.6 Inventory Forms 37 4.11.8 Photographic Records 37 4.12 Deliverable MILESTONES 37 4.13 Lessons LEARNED 37 4.14 Document Distribution 37 4.15 Project File Management 37		
4.7 DIGITAL GEOPHYSICAL MAPPING		
4.8 FIELD OPERATIONS 36 4.9 EQUIPMENT CALIBRATION/MAINTENANCE PROGRAM 36 4.9.1 General Equipment Calibration/Maintenance Requirements 36 4.9.2 Maintenance Procedures 36 4.9.3 Maintenance Records 36 4.9.4 Equipment Spare Parts 36 4.9.4 Equipment Spare Parts 36 4.10 NON-CONFORMANCE CRITERIA FOR QUALITY INSPECTIONS. 36 4.11.1 Daily Logs 36 4.11.2 Safety Logs 36 4.11.3 Site Training Logs 37 4.11.4 Quality Control Activity Log 37 4.11.5 Meeting Minutes 37 4.11.6 Inventory Forms 37 4.11.7 Inspection Forms 37 4.11.8 Photographic Records 37 4.12 DELIVERABLE MILESTONES 37 4.13 DESSONS LEARNED 37 4.14 Communications 37 4.14.1 Document Distribution 37 4.14.2 Format and Contents of Reports 37	4.6 DATA MANAGEMENT	35
4.9 EQUIPMENT CALIBRATION/MAINTENANCE PROGRAM	4.7 DIGITAL GEOPHYSICAL MAPPING	
4.9.1General Equipment Calibration/Maintenance Requirements	4.8 FIELD OPERATIONS	
4.9.2Maintenance Procedures364.9.3Maintenance Records364.9.4Equipment Spare Parts364.10NON-CONFORMANCE CRITERIA FOR QUALITY INSPECTIONS364.11RECORDS GENERATED364.11.1Daily Logs364.11.2Safety Logs364.11.3Site Training Logs364.11.4Quality Control Activity Log374.11.5Meeting Minutes374.11.6Inventory Forms374.11.7Inspection Forms374.11.8Photographic Records374.118Photographic Records374.114CONTRACT SUBMITTALS374.14.1Document Distribution374.14.2Format and Contents of Reports374.14.3Data Presentation374.14.4Communications374.15Project File Management374.15Project File Management374.15.1Weekly Progress Reports384.15.3Daily Quality Control Reports384.15.4Quality Control Reports384.16.1Records of Training38	4.9 EQUIPMENT CALIBRATION/MAINTENANCE PROGRAM	
4.9.2Maintenance Procedures364.9.3Maintenance Records364.9.4Equipment Spare Parts364.10NON-CONFORMANCE CRITERIA FOR QUALITY INSPECTIONS364.11RECORDS GENERATED364.11.1Daily Logs364.11.2Safety Logs364.11.3Site Training Logs364.11.4Quality Control Activity Log374.11.5Meeting Minutes374.11.6Inventory Forms374.11.7Inspection Forms374.11.8Photographic Records374.118Photographic Records374.114CONTRACT SUBMITTALS374.14.1Document Distribution374.14.2Format and Contents of Reports374.14.3Data Presentation374.14.4Communications374.15Project File Management374.15Project File Management374.15.1Weekly Progress Reports384.15.3Daily Quality Control Reports384.15.4Quality Control Reports384.16.1Records of Training38	4.9.1 General Equipment Calibration/Maintenance Requirements	
4.9.3Maintenance Records		
4.9.4Equipment Spare Parts		
4.10NON-COFFORMANCE CRITERIA FOR QUALITY INSPECTIONS364.11RECORDS GENERATED364.11.1Daily Logs364.11.2Safety Logs364.11.3Site Training Logs374.11.4Quality Control Activity Log374.11.5Meeting Minutes374.11.6Inventory Forms374.11.7Inspection Forms374.11.8Photographic Records374.11.8Photographic Records374.11DeliverAble Milestones374.13Lessons LearneD374.14Doument Distribution374.14.1Document Distribution374.14.2Format and Contents of Reports374.15Project File Management374.15Project File Management374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.16Training384.16Records of Training38		
4.11RECORDS GENERATED364.11.1Daily Logs364.11.2Safety Logs364.11.3Site Training Logs374.11.4Quality Control Activity Log374.11.5Meeting Minutes374.11.6Inventory Forms374.11.7Inspection Forms374.11.8Photographic Records374.11.8Photographic Records374.11<8		
4.11.1 Daily Logs 36 4.11.2 Safety Logs 36 4.11.3 Site Training Logs 37 4.11.4 Quality Control Activity Log 37 4.11.5 Meeting Minutes 37 4.11.6 Inventory Forms 37 4.11.7 Inspection Forms 37 4.11.8 Photographic Records 37 4.11.8 Photographic Records 37 4.12 DELIVERABLE MILESTONES 37 4.13 LESSONS LEARNED 37 4.14 CONTRACT SUBMITTALS 37 4.14.1 Document Distribution 37 4.14.2 Format and Contents of Reports 37 4.14.3 Data Presentation 37 4.14.4 Communications 37 4.15 Project File Management 37 4.15 Project SumMARY REPORTS 37 4.15.1 Weekly Progress Reports 38 4.15.3 Daily Quality Control Reports 38 4.16 Training 38		
4.11.2Safety Logs364.11.3Site Training Logs374.11.4Quality Control Activity Log374.11.5Meeting Minutes374.11.6Inventory Forms374.11.7Inspection Forms374.11.8Photographic Records374.12DELIVERABLE MILESTONES374.13LESSONS LEARNED374.14CONTRACT SUBMITTALS374.14.1Document Distribution374.14.2Format and Contents of Reports374.14.3Data Presentation374.15.4Project File Management374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.16.1Records of Training38		
4.11.3Site Training Logs374.11.4Quality Control Activity Log374.11.5Meeting Minutes374.11.6Inventory Forms374.11.6Inventory Forms374.11.7Inspection Forms374.11.8Photographic Records374.12DELIVERABLE MILESTONES374.13LESSONS LEARNED374.14CONTRACT SUBMITTALS374.14.1Document Distribution374.14.2Format and Contents of Reports374.14.3Data Presentation374.14.5Project File Management374.15Project File Management374.15Project File Management374.15.1Weekly Progress Reports384.15.3Daily Quality Control Reports384.16.1Records of Training38		
4.11.4Quality Control Activity Log374.11.5Meeting Minutes374.11.6Inventory Forms374.11.7Inspection Forms374.11.8Photographic Records374.12DELIVERABLE MILESTONES374.13LESSONS LEARNED374.14CONTRACT SUBMITTALS374.14.1Document Distribution374.14.2Format and Contents of Reports374.14.3Data Presentation374.14.4Communications374.14.5Project File Management374.15Project File Management374.15.1Weekly Progress Reports384.15.3Daily Quality Control Reports384.16.1Records of Training384.16.1Records of Training38	5 8	
4.11.5Meeting Minutes374.11.6Inventory Forms374.11.7Inspection Forms374.11.8Photographic Records374.12DELIVERABLE MILESTONES374.13LESSONS LEARNED374.14CONTRACT SUBMITTALS374.14.1Document Distribution374.14.2Format and Contents of Reports374.14.3Data Presentation374.14.4Communications374.14.5Project File Management374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.16.1Records of Training38		
4.11.6Inventory Forms374.11.7Inspection Forms374.11.8Photographic Records374.12DELIVERABLE MILESTONES374.13LESSONS LEARNED374.14CONTRACT SUBMITTALS374.14.1Document Distribution374.14.2Format and Contents of Reports374.14.3Data Presentation374.14.4Communications374.14.5Project File Management374.14.5Project File Management374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.16.1Records of Training38		
4.11.7Inspection Forms374.11.8Photographic Records374.12DELIVERABLE MILESTONES374.13LESSONS LEARNED374.14CONTRACT SUBMITTALS374.14.1Document Distribution374.14.2Format and Contents of Reports374.14.3Data Presentation374.14.4Communications374.14.5Project File Management374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.15.4Quality Control Summary Reports384.16TRAINING PLAN384.16.1Records of Training38		
4.11.8Photographic Records374.12DELIVERABLE MILESTONES374.13LESSONS LEARNED374.14CONTRACT SUBMITTALS374.14.1Document Distribution374.14.2Format and Contents of Reports374.14.3Data Presentation374.14.4Communications374.14.5Project File Management374.15Project File Management374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.15.4Quality Control Summary Reports384.16TRAINING PLAN384.16.1Records of Training38		
4.12DELIVERABLE MILESTONES374.13LESSONS LEARNED374.14CONTRACT SUBMITTALS374.14.1Document Distribution374.14.2Format and Contents of Reports374.14.3Data Presentation374.14.4Communications374.14.5Project File Management374.15Project File Management374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.16TRAINING PLAN384.16.1Records of Training38	•	
4.13 LESSONS LEARNED.374.14 CONTRACT SUBMITTALS374.14.1 Document Distribution374.14.2 Format and Contents of Reports374.14.3 Data Presentation374.14.4 Communications374.14.5 Project File Management374.15 Project File Management374.15 Project SUMMARY REPORTS374.15.1 Weekly Progress Reports374.15.2 Monthly Progress Reports384.15.3 Daily Quality Control Reports384.16 TRAINING PLAN384.16.1 Records of Training38		
4.14CONTRACT SUBMITTALS374.14.1Document Distribution374.14.2Format and Contents of Reports374.14.3Data Presentation374.14.4Communications374.14.5Project File Management374.15PROJECT SUMMARY REPORTS374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.16TRAINING PLAN384.16.1Records of Training38		
4.14.1Document Distribution374.14.2Format and Contents of Reports374.14.3Data Presentation374.14.4Communications374.14.5Project File Management374.15Project SUMMARY REPORTS374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.15.4Quality Control Summary Reports384.16TRAINING PLAN384.16.1Records of Training38		
4.14.2Format and Contents of Reports.374.14.3Data Presentation.374.14.4Communications.374.14.5Project File Management374.15PROJECT SUMMARY REPORTS374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.15.4Quality Control Summary Reports384.16TRAINING PLAN.384.16.1Records of Training38		
4.14.3Data Presentation374.14.4Communications374.14.5Project File Management374.15PROJECT SUMMARY REPORTS374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.15.4Quality Control Summary Reports384.16TRAINING PLAN384.16.1Records of Training38		
4.14.4Communications.374.14.5Project File Management374.15PROJECT SUMMARY REPORTS374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.15.4Quality Control Summary Reports384.16TRAINING PLAN.384.16.1Records of Training38		
4.14.5Project File Management374.15PROJECT SUMMARY REPORTS374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.15.4Quality Control Summary Reports384.16TRAINING PLAN.384.16.1Records of Training38		
4.15PROJECT SUMMARY REPORTS374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.15.4Quality Control Summary Reports384.16TRAINING PLAN.384.16.1Records of Training38	4.14.4 Communications	
4.15PROJECT SUMMARY REPORTS374.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.15.4Quality Control Summary Reports384.16TRAINING PLAN.384.16.1Records of Training38	4.14.5 Project File Management	
4.15.1Weekly Progress Reports374.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.15.4Quality Control Summary Reports384.16TRAINING PLAN384.16.1Records of Training38		
4.15.2Monthly Progress Reports384.15.3Daily Quality Control Reports384.15.4Quality Control Summary Reports384.16TRAINING PLAN384.16.1Records of Training38		
4.15.3 Daily Quality Control Reports384.15.4 Quality Control Summary Reports384.16 TRAINING PLAN.384.16.1 Records of Training38		
4.15.4Quality Control Summary Reports384.16TRAINING PLAN384.16.1Records of Training38		
4.16 TRAINING PLAN.384.16.1 Records of Training.38		
4.16.1 Records of Training		
110.2 Site Specific Huming		

Zapata Incorporated April 2011 Revision 0

Page 3

Contract No. W912DY-10-D-0028 Task Order No. 0005

Work Plans for the Remedial Investigation/Feasibility Study (RI/FS) Former Camp Croft, Spartanburg, South Carolina

	Training Attendance	
	NCLUSION	
	LOSIVES MANAGENENT FLAN	
	nekal enses/Permits	
	ENSES/FERMITS	
5.3.1	Order Quantity	
5.3.2	Acquisition Source and Method of Delivery	
5.3.3	Proposed Explosives	
5.4 Ini	TIAL RECEIPT	
5.4.1	Receipt of Explosives	
5.4.2	Reconciling Discrepancies	
	PRAGE OF DEMOLITION EXPLOSIVES	
5.6 Tr	ANSPORTATION	
5.6.1	Authorized Individuals	
5.6.2	Certification	
5.6.3	Procedures for Reconciling Receipt Documents	
	ENTORY	
	PORTING LOSS OR THEFT OF EXPLOSIVE MATERIALS	
	DEEDURES FOR RETURN TO STORAGE OF EXPLOSIVES NOT EXPENDED	
	DEEDURES FOR DISPOSAL OF REMAINING EXPLOSIVES	
	IRONMENTAL PROTECTION PLAN	
	AN OBJECTIVES	
	LUTION MINIMIZATION METHODS	
() In-		
	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES	41
6.3.1	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES	41 41
6.3.1 6.3.2	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands	41 41 41
6.3.1 6.3.2 6.3.3	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands Cultural and Archaeological Sites	41 41 41 41
6.3.1 6.3.2 6.3.3 6.3.4	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands Cultural and Archaeological Sites Water	41 41 41 41 41
6.3.1 6.3.2 6.3.3 6.3.4 6.3.5	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands Cultural and Archaeological Sites Water Vegetation	41 41 41 41 41 41
6.3.1 6.3.2 6.3.3 6.3.4 6.3.5 6.3.6	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands Cultural and Archaeological Sites Water Vegetation Identified Existing Impacted Sites	41 41 41 41 41 41 41
6.3.1 6.3.2 6.3.3 6.3.4 6.3.5 6.3.6 6.4 AP	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands Cultural and Archaeological Sites Water Vegetation	41 41 41 41 41 41 41 41
6.3.1 6.3.2 6.3.3 6.3.4 6.3.5 6.3.6 6.4 AP 6.5 PR	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands Cultural and Archaeological Sites Water Vegetation Identified Existing Impacted Sites PLICABLE OR RELEVANT AND APPROPRIATE REQUIREMENTS	
6.3.1 6.3.2 6.3.3 6.3.4 6.3.5 6.3.6 6.4 AP 6.5 PR	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands Cultural and Archaeological Sites Water Vegetation Identified Existing Impacted Sites PLICABLE OR RELEVANT AND APPROPRIATE REQUIREMENTS DTECTION OF NATURAL RESOURCES	$\begin{array}{c} & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ \end{array}$
6.3.1 6.3.2 6.3.3 6.3.4 6.3.5 6.3.6 6.4 AP 6.5 PR 6.6 SIT	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands Cultural and Archaeological Sites Water Vegetation Identified Existing Impacted Sites PLICABLE OR RELEVANT AND APPROPRIATE REQUIREMENTS OTECTION OF NATURAL RESOURCES E-SPECIFIC MITIGATION PROCEDURES Manifesting, Storage, Transportation and Disposal of Wastes Airborne Media Control	$\begin{array}{c} & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ \end{array}$
6.3.1 6.3.2 6.3.3 6.3.4 6.3.5 6.3.6 6.4 AP 6.5 PR 6.6 SIT 6.6 SIT 6.6.1	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands Cultural and Archaeological Sites Water Vegetation Identified Existing Impacted Sites PLICABLE OR RELEVANT AND APPROPRIATE REQUIREMENTS DTECTION OF NATURAL RESOURCES E-SPECIFIC MITIGATION PROCEDURES Manifesting, Storage, Transportation and Disposal of Wastes Airborne Media Control Spill Control and Prevention	$\begin{array}{c}41 \\$
6.3.1 6.3.2 6.3.3 6.3.4 6.3.5 6.3.6 6.4 AP 6.5 PR 6.6 SIT 6.6.1 6.6.1 6.6.2 6.6.3 6.6.4	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species	$\begin{array}{c} & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 42 \\ \end{array}$
6.3.1 6.3.2 6.3.3 6.3.4 6.3.5 6.3.6 6.4 AP 6.5 PR 6.6 SIT 6.6.1 6.6.2 6.6.3 6.6.4 6.6.4 6.6.5	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species	$\begin{array}{c} & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 42 \\ & 42 \\ \end{array}$
6.3.1 6.3.2 6.3.3 6.3.4 6.3.5 6.3.6 6.4 AP 6.5 PR 6.6 SIT 6.6.1 6.6.2 6.6.3 6.6.4 6.6.5 6.6.4	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands Cultural and Archaeological Sites Water Vegetation Identified Existing Impacted Sites PLICABLE OR RELEVANT AND APPROPRIATE REQUIREMENTS DTECTION OF NATURAL RESOURCES E-SPECIFIC MITIGATION PROCEDURES Manifesting, Storage, Transportation and Disposal of Wastes Airborne Media Control Spill Control and Prevention Storage Areas and Temporary Facilities Access Routes Vegetation Restoration	$\begin{array}{c} & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 42 \\ & 42 \\ & 42 \\ & 42 \end{array}$
6.3.1 6.3.2 6.3.3 6.3.4 6.3.5 6.3.6 6.4 AP 6.5 PR 6.6 SIT 6.6.1 6.6.2 6.6.3 6.6.4 6.6.5 6.6.4 6.6.5 6.6.6 6.6.7	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands Cultural and Archaeological Sites Water Vegetation Identified Existing Impacted Sites PLICABLE OR RELEVANT AND APPROPRIATE REQUIREMENTS OTECTION OF NATURAL RESOURCES E-SPECIFIC MITIGATION PROCEDURES Manifesting, Storage, Transportation and Disposal of Wastes Airborne Media Control Spill Control and Prevention Storage Areas and Temporary Facilities Access Routes Vegetation Restoration Control of Water Run-on and Run-off	$\begin{array}{c} & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 42 \\ & 42 \\ & 42 \\ & 42 \\ & 42 \\ \end{array}$
6.3.1 6.3.2 6.3.3 6.3.4 6.3.5 6.3.6 6.4 AP 6.5 PR 6.6 SIT 6.6.1 6.6.2 6.6.3 6.6.4 6.6.5 6.6.6 6.6.7 6.6.8	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands Cultural and Archaeological Sites Water Vegetation Identified Existing Impacted Sites PLICABLE OR RELEVANT AND APPROPRIATE REQUIREMENTS OTECTION OF NATURAL RESOURCES E-SPECIFIC MITIGATION PROCEDURES Manifesting, Storage, Transportation and Disposal of Wastes Airborne Media Control Spill Control and Prevention Storage Areas and Temporary Facilities Access Routes Vegetation Restoration Control of Water Run-on and Run-off Decontamination and Disposal	$\begin{array}{c} & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 42 \\ & $
6.3.1 6.3.2 6.3.3 6.3.4 6.3.5 6.3.6 6.4 AP 6.5 PR 6.6 SIT 6.6.1 6.6.2 6.6.3 6.6.4 6.6.5 6.6.6 6.6.7 6.6.8 6.6.9	NTIFICATION AND LOCATION OF KNOWN NATURAL RESOURCES Listed Species Wetlands Cultural and Archaeological Sites Water Vegetation Identified Existing Impacted Sites PLICABLE OR RELEVANT AND APPROPRIATE REQUIREMENTS OTECTION OF NATURAL RESOURCES E-SPECIFIC MITIGATION PROCEDURES Manifesting, Storage, Transportation and Disposal of Wastes Airborne Media Control Spill Control and Prevention Storage Areas and Temporary Facilities Access Routes Vegetation Restoration Control of Water Run-on and Run-off	$\begin{array}{c} & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 41 \\ & 42 \\ & $

Contract No. W912DY-10-D-0028 Task Order No. 0005 Work Plans for the Remedial Investigation/Feasibility Study (RI/FS) Former Camp Croft, Spartanburg, South Carolina

7.0	INTERIM HOLDING FACILITY SITING PLAN FOR RCWM PROJECTS43
8.0	PHYSICAL SECURITY PLAN FOR RCWM PROJECT SITES44
9.0	REFERENCES45

Zapata Incorporated April 2011 Revision 0

Page 5

Contract No. W912DY-10-D-0028 Task Order No. 0005



Technical Project Planning Memorandum – No. 2

Subject:	FUDS Military Munitions Response Program Documentation of Technical Project Planning Project Team Meeting for a Remedial Investigation/Feasibility Study (RI/FS)
Site:	Former Camp Croft, Spartanburg, SC
Contract:	Contract Number W912DY-10-D-0028, Task Order 0005

The Technical Project Planning (TPP) meeting was conducted on 24 August 2011 by teleconference from 2:00pm to 2:30pm. The Project Delivery Team (PDT) is composed of the participants listed below; all but John Moon and Deb Edwards participated in the call. Meeting participants introduced themselves.

1. Shawn Boone	Project Manager, US Army Corps of Engineers (USACE), Charleston
	District
2. Spencer O'Neal	Project Manager, US Army Engineering and Support Center, Huntsville
	(USAESCH)
3. Teresa Carpenter	Technical Lead, USAESCH
4. Deb Edwards	Geophysicist, USAESCH
5. Susan Byrd	South Carolina Department of Health and Environmental Control (DHEC)
6. John Moon	South Carolina Department of Parks, Recreation & Tourism (DPRT),
	Croft State Natural Area
7. Jason Shiflet	Project Manager, Zapata Incorporated (ZAPATA)
8. Suzy McKinney	Quality Control Manager, ZAPATA

Meeting Discussion Summary:

The purpose of the meeting was to discuss ZAPATA's responses to USAESCH comments on the Draft-Final Work Plans for the Remedial Investigation/Feasibility Study (RI/FS), Former Camp Croft, Spartanburg, South Carolina dated 15 July 2011, along with several outstanding project-related topics. A summary of the items discussed is provided below.

- 1) Ms. Byrd discussed several comments that Ms. Cindy Carter of SC DHEC had communicated to her; those items are summarized below.
 - In Paragraph 1.5.6.3 of the Draft-Final Work Plan, please edit the text regarding groundwater to indicate ZAPATA's understanding of potential groundwater contamination at the former Camp Croft. ZAPATA recommends the following edits, "The quantity of water available from ground sources is usually less than that which may be obtained from surface water sources. However, the importance of ground water lies in

Zapata Incorporated August 2011 Revision 0









the fact that it is generally of good quality and available in most parts of the county. ZAPATA found no conclusive existing information regarding groundwater quality within the former Camp Croft boundary during the development of this work plan. As a result, groundwater can satisfy the requirements for most domestic, agricultural, and small industrial uses."

- In Paragraph 1.9 of the Draft-Final Work Plan, please carefully review the statements about chemical warfare materiel. ZAPATA recommends the following edits, "The ASR and ASR Supplement indicate that, in addition to various small arms, a variety of MEC was used at Camp Croft. No evidence of contamination by Chemical Warfare Materiel (CWM) or CWM components has been-identified or reported <u>confirmed</u>. Reported encounters with MEC at the site confirm that a variety of munitions were used at Camp Croft and that some MEC does not match documented use at some ranges."
- On 25 August 11, SC DHEC had a follow-up comment; Ms. Byrd asked (via telephone) that ZAPATA be very clear (in the work plan) regarding our plans to investigate potential contamination identified during our fieldwork activities. ZAPATA agreed to add the following statement to the work plan, "Through the course of ZAPATA's investigations, if contamination (munitions or chemical) is discovered in soil, sediment, surface water, or groundwater and that contamination is determined to be attributable to the Department of Defense through activities conducted on the property during ownership, ZAPATA will attempt to determine the source, nature and extent of that contamination to the extent required under CERCLA for remedial investigations."
- 2) The USAESCH mentioned that the responses to comments (see attached) are acceptable.
- 3) The USAESCH mentioned that the Draft Public Involvement Plan for the Remedial Investigation/Feasibility Study (RI/FS), Former Camp Croft, Spartanburg, South Carolina dated 10 August 2011 is currently in review.
- 4) The USACE, Charleston District has begun the process to obtain rights-of-entry (ROEs). ZAPATA and SC DHEC offered to assist in the process should the USACE need support.
- 5) Mr. Shiflet discussed on-going coordination with Ms. Audrey Nore of USAESCH regarding revisions to the Explosive Siting Plan (ESP). Mr. O'Neal request that ZAPATA continue to support Ms. Nore in that process to facilitate completion of that document; ZAPATA agreed.
- 6) The PDT decided to include the Draft ESP and Explosive Safety Submission (ESS) in Appendix O of the Final Work Plans, as was done in the Draft-Final Work Plans. ZAPATA will indicate in that appendix that the ESP and ESS are undergoing a separate and parallel review process and will be stand-alone documents. The draft ESP and ESS are included in the Final Work Plans for informational purposes only.
- The USAESCH requested ZAPATA complete the Final Work Plans as soon as possible, inquiring if 30 August was possible. ZAPATA noted that we would attempt to meet that delivery date.

Zapata Incorporated August 2011 Revision 0

Page 2



Upon concurrence with the recommended revisions noted in #1 above, ZAPATA will finalize the work plan for submittal.

Attachments:

Responses to USAESCH comments on the Draft-Final Work Plans for the Remedial Investigation/Feasibility Study (RI/FS), Former Camp Croft, Spartanburg, South Carolina dated 15 July 2011

Zapata Incorporated August 2011 Revision 0

Page 3

	MECHANICAL MFG TECHNOLOGY ELECTRICAL INST & CONTROLS	SAFETY ADV TECH SPECIFICATIONS COMMEN been satisfactorily addr	IT	DATE	RI/FS WP Draft Final 08AUG11 Teresa Carpenter 256-895-1659 RESPONSE TO COMMENT d.
TEM DRAWING NO. OR REFERENCE	All comments have			Noted	
	All comments have	been satisfactorily addr	essed.	Noted	d.
	ACTION CODES A - ACCEPTED/CO D - ACTION DEFE			HED	

U.S.AR	MY ENGINEERIN	G AND SUPPORT CENTER - HUNTSVILLE	CORPS OF ENGINEERS
DES	IGN REVIEW C	COMMENTS PROJECT: Camp Croft RI/FS; CN	I: 07-128-11 ; S: 10 Aug 11
	SITE DEV & GEO NVIR PROT& UTIL RCHITECTURAL STRUCTURAL DRAWING NO.	Image: Technology ADV TECH Value eng Electrical Estimating Other Inst & controls Specifications N	EVIEW Draft Final Work Plan ATE 10 August 11 IAME Debbie Edwards/ED-CS-G/256-895-1626
ITEM	OR REFERENCE	COMMENT	ACTION
1.	Table 18	Previous comment: "The term GPO is used frequently throughout the document and it is actually referring to an IVS. Please clarify the terminology." The GPO terminology remains in Table 18, however, the acronym GPO is not previously defined.	A. References to GPO have been revised in Table 18 (and throughout the document) to correctly reference IVS.
		All other comments have been addressed.	Noted.
	EORM Z (Rovisco	ACTION CODES W - WITHDRAWN A - ACCEPTED/CONCUR N - NON-CONCUR D - ACTION DEFERRED VE - VE POTENTIAL/VEP ATTACHED	
CEHND 15 Apr 8	FORM 7 (Revised	d) PREVIOUS EDITIONS OF THIS FORM ARE OBSOLETE	PAGE OF

		G AND SUPPORT CENT					0 4 00	CORPS OF ENGINEE
DES	IGN REVIEW C	OMMENTS	PROJEC	T: CN: 07-128-11	NAME	: Former C	amp Croft, SC	SD: 10-AUG-11
	SITE DEV & GEO		SAFETY			REVIEW	DRAFT-FINAL F	RI/FS Work Plan
	ENVIR PROT& UTIL	 MFG TECHNOLOGY ELECTRICAL 	 ADV TECH ESTIMATING 	☐ VALUE ENG ☐ OTHER		DATE	August 9, 2011	
'	ARCHITECTURAL STRUCTURAI	□ INST & CONTROLS				NAME	Michael D'Auben	/ 256-895-1460
TEM	DRAWING NO. OR REFERENCE		COMM	ENT			A	CTION
			Work	Plan				
1		Acceptable response.				Notec	1.	
			QA	PP				
2	Appendix E Worksheet #2	Acceptable response.				Notec	I.	
3	Appendix E Worksheet #10	Acceptable response.				Notec	I.	
4	Appendix E Worksheet #12	Acceptable response.				Notec	I.	
5	Appendix E Worksheet #12	Acceptable response.				Notec	I.	
6	Appendix E Worksheet #12	Acceptable response w values will be presente		nding that the current labo ork Plan.	oratory	Notec	I.	
7	Appendix E Worksheet #14	Acceptable response.				Notec	I.	
8	Appendix E Worksheet #15	common and approved this is the case, howeve	d laboratory meth er, it must be doc ot raised after the	ng limits are sometimes lov 10ds are capable of achievi umented and explained in e fact when the laboratory	ing. Whe the QAP	P	Ι.	
		ACTION CODES A - ACCEPTED/CO D - ACTION DEFEI	ONCUR N - NO	THDRAWN N-CONCUR E POTENTIAL/VEP ATTAC	HED			

CEHND FORM 7 (Revised) 15 Apr 89 PREVIOUS EDITIONS OF THIS FORM ARE OBSOLETE

PAGE __1__ OF __2__

DESIGN REVIEW COMMENTS				PROJECT: CN: 07-128-11			NAME: Former Camp Croft, SC SD: 10-AUG		
□ SITE DEV & GEO □ MECHANICAL ■ ENVIR PROT& UTIL □ MFG TECHNOLOGY □ ARCHITECTURAL □ ELECTRICAL □ STRUCTURAL □ INST & CONTROLS			SAFETY SYSTEMS ENG ADV TECH VALUE ENG ESTIMATING OTHER SPECIFICATIONS				DATE Augu		RI/FS Work Plan / 256-895-1460
EM	DRAWING NO. OR REFERENCE			COMMEN	NT			A	CTION
	Appendix E Worksheet #27	Acceptable response.					Notec	1.	
)	Appendix E Worksheet #28	Acceptable response.					Notec	1.	
1	Appendix E Worksheet #30	Acceptable response.					Notec	ł.	
2	Appendix E Worksheet #37	Acceptable response.					Notec	1.	
		ACTION CODES A - ACCEPTED/CO D - ACTION DEFER				ACHED			

	RMY ENGINEER D BIGN REVIEW (PROJECT: Due Date	Camp Croft South Carolina 10 August 2011		CORPS OF ENGINEEF CN: 07-128-11
	SITE DEV & GEO ENVIR PROT& UTIL ARCHITECTURAL STRUCTURAL	MFG TECHNOLOGY ELECTRICAL	OED SAFETY ADV TECH ESTIMATING SPECIFICATIONS	SYSTEMS ENG VALUE ENG OTHER S	REVIEW DATE NAME	Back check Final Work Plan 25 July 2011 John Zimmer
TEM	DRAWING NO. OR REFERENCE		COMME	NT		ACTION
		work plan dated 15 July 2011	. Comments 1-5, 7, nto the document bu	andall King dated 20 June 2011 of 8, 10 -13, 15-24 have been adequ t I have the following 3 comment	ately	d.
1	Comment 6 Para. 3.4.9.9 Pg 3-19	The action was to submit a ta the tables section.	ble #19 in the docur	nent. Table #19 is missing add ta	is un miss	able 19 was added to the Draft-Final Work Plan; it clear why the reviewer's copy of that table was ing. ZAPATA will make every effort to include al tables, figures, and appendices in Final Work s.
2	Comment #9 Para 3.4.9.16 Pg. 3-29	required to be in the work pla	n. The information	ect so the standard basic actions a provided goes into too much deta and insert the basic actions requir	il for actio	ection 3.4.9.16 has been revised to include the basi ns required at conventional MEC sites.
3	Comment 14 Para 5.10 Pg. 5-5	Please provide the USACE K USAESCH project or the loca attachment to the work plan.	O letter authorizing al law enforcement l	you to transfer the explosives to bomb squad and provide that lette	er as an KO a in the USA disbu	APATA has requested a letter from the USAESCF and will include that letter authorizing such actions e Final Work Plans. (Note: The letter from the ESCH may be delayed. In that case, ZAPATA w urse the letter to recipients of the Final Work Plan r separate cover.)
		End of comments				
		ACTION CODES A - ACCEPTED/CON D - ACTION DEFERF		HDRAWN -CONCUR POTENTIAL/VEP ATTACHEL		

U. S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS								
DES	GIGN REVIEW C	OMMENTS	PROJECT	Camp Croft Draft-Final Work Plan (Zapata TO 5) 07-128-11				
	SITE DEV & GEO ENVIR PROT& UTIL ARCHITECTURAL STRUCTURAL DRAWING NO.	MECHANICAL MFG TECHNOLOGY ELECTRICAL INST & CONTROLS	SAFETY ADV TECH ESTIMATING SPECIFICATIONS COMMEN		REVIEW DATE NAME	Draft-Final (O'Neal) 5 August 2011 Kellie Williams / SO/ 256-895-1584- ACTION		
1. 1.	General	ACTION CODES	of reviewing the draft ck. W - WITH ONCUR N - NON-	document and does not have any	Noted.			
CEHNI 15 Apr	D FORM 7 (Revised 89)	PREVIOUS EDITION	IS OF THIS FORM ARE OBSOLETE	I	PAGE OF		