

ID	Task Name	Duration	Start	Finish	Predecessors	2009				2010				2011				2012				2013				2014
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
236	Gov't Review/Acceptance	10 days	Tue 4/30/13	Mon 5/13/13	235																					
237	Task 9 - Community Relations Support	480 days	Tue 5/10/11	Mon 3/11/13																						
238	Prep for Public Meeting	7 days	Tue 5/10/11	Wed 5/18/11	260																					
239	Pre-Public Meeting Materials	1 day	Tue 5/31/11	Tue 5/31/11	241FS-15 days																					
240	Public Meeting Materials	1 day	Fri 6/10/11	Fri 6/10/11	241FS-7 days																					
241	Public Meeting #1	2 days	Fri 6/17/11	Mon 6/20/11	238FS+21 days																					
242	Public Meeting Report	7 days	Tue 6/21/11	Wed 6/29/11	241																					
243	Prep for Public Meeting	7 days	Fri 9/16/11	Mon 9/26/11	58																					
244	Pre-Public Meeting Materials	1 day	Fri 10/7/11	Fri 10/7/11	246FS-15 days																					
245	Public Meeting Materials	1 day	Wed 10/19/11	Wed 10/19/11	246FS-7 days																					
246	Public Meeting #2	2 days	Wed 10/26/11	Thu 10/27/11	243FS+21 days																					
247	Public Meeting Report	7 days	Fri 10/28/11	Mon 11/7/11	246																					
248	Prep for Public Meeting to Present Proposed Plan	7 days	Mon 1/21/13	Tue 1/29/13	251FS-29 days																					
249	Pre-Public Meeting Materials	1 day	Fri 2/8/13	Fri 2/8/13	251FS-15 days																					
250	Public Meeting Materials	1 day	Wed 2/20/13	Wed 2/20/13	251FS-7 days																					
251	Public Meeting #3 to Present Proposed Plan	2 days	Wed 2/27/13	Thu 2/28/13	221																					
252	Public Meeting Report	7 days	Fri 3/1/13	Mon 3/11/13	251																					
253	Task 10 - Public Involvement Plan	95 days	Tue 12/28/10	Mon 5/9/11																						
254	Draft PIP	32 days	Tue 12/28/10	Wed 2/9/11	2																					
255	Independent Tech. Review (Govt.)	14 days	Thu 2/10/11	Tue 3/1/11	254																					
256	Draft Final PIP	14 days	Wed 3/2/11	Mon 3/21/11	255																					
257	Independent Tech. Review (Govt.)	14 days	Tue 3/22/11	Fri 4/8/11	256																					
258	Final PIP	7 days	Mon 4/11/11	Tue 4/19/11	257																					
259	Independent Tech. Review (Govt.)	14 days	Wed 4/20/11	Mon 5/9/11	258																					
260	PIP Approval	0 days	Mon 5/9/11	Mon 5/9/11	259																					
261	Task 11 - Administrative Record	542 days	Mon 4/18/11	Tue 5/14/13																						
262	Establish Administrative Record	5 days	Mon 4/18/11	Fri 4/22/11	42																					
263	Maintain Administrative Record	536 days	Mon 4/25/11	Mon 5/13/13	262																					
264	Final Administrative Record (on CD/DVD)	1 day	Tue 5/14/13	Tue 5/14/13	263																					

R/FS at Camp Croft, SC
Date: Wed 4/6/11
Zapata Incorporated

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone